#### Monday, November 23, 2020

## St. Margaret of Scotland Catholic – Temp Facility 2510 Enterprise Blvd., Lake Charles, LA 70601

ADDENDUM NO. One (1)

To the drawings and specifications dated 2020-10-22:

#### NOTE:

1. This Addendum shall be considered as part of the original Contract Documents for the above-mentioned Project as though it had been issued at the same time and incorporated integrally therewith. All changes to the work and/or additional work contained herein shall be governed by the requirements of the Contract Documents. Where provisions of the following supplementary data differ from those of the original Contract Documents, this Addendum shall govern and take precedence.

2. Bidders are hereby notified that they shall make any necessary adjustments in their bid price on account of this Addendum. It must be acknowledged on the bid form that each bidder's proposal is submitted

with full knowledge of all modifications and supplemental data specified herein.

3. Although additional may have been discussed during bidding, only items which have been adjusted, added, or removed via addenda are to be made part of the Construction Documents. This includes correspondence made via email. In the absence of changes by Addenda, the provisions of the originally issued construction documents will be required and enforced. If there are any outstanding issues which the bidder feels were discussed and should be added herein, the bidder is encouraged to point these issues out to the Architect prior to the bid date so that action may be considered.

#### **ARCHITECTURAL**

#### ADA1.1 SHEET A1.01 - ARCHITECTURAL SITE PLAN

Replace sheet A1.01 with sheet A1.01R1. General Notes change.

#### **PLUMBING**

#### ADP1.1 SHEET P1.01 – PLUMBING SITE PLAN

Replace sheet P1.01 with sheet P12.01R1. Revised water and sewer locations.


## Diocese of Lake Charles

# St. Margaret of Scotland Catholic




## Lake Charles, LA


## **Graphic Symbols**





SHEET NUMBER














## **Project Directory**

#### PROJECT ADDRESS

ST MARGARET CATHOLIC SCHOOL 2510 ENTERPRISE BLVD LAKE CHARLES, LOUISIANA PHONE (337)-436-7959

### <u>OWNER</u>

DIOCESE OF LAKE CHARLES

#### **PROJECT CONTACT PERSON(S)**

OWNERS REP: LEMOINE DISASTER RECOVERY PH: (337)-896-7720

#### **ARCHITECT:**

SECTION OR DETAIL

DETAIL REFERENCE

DOOR MARK AND NUMBER

WINDOW MARK AND NUMBER

PARTITION REFERENCE

EXISTING SPOT ELEVATION

NEW SPOT ELEVATION

INTERIOR ELEVATION

**EXTERIOR ELEVATION** 

REFERENCE

ACSW ARCHITECTS 115 E MAIN STREET LAFAYETTE, LA 70501 PH: (337)-237-2211 FAX: (337)-237-2213

#### MECHANICAL AND ELECTRICAL ENGINEER

ASSOCIATED DESIGN GROUP, INC. 3909 W CONGRESS STREET SUITE #201 LAFAYETTE, LA PH: (337) 234-5710

## Vicinity Map



#### NOTE TO GENERAL CONTRACTOR:

NO SURVEY WAS AVAILABLE TO THE ARCHTIECT FOR THE PRODUCTION OF THESE DOCUMENTS. AS SUCH, IT WILL BE UP TO GC TO VERIFY ALL PROPERTY LINES, SETBACKS, EASEMENTS, SERVITUDE, ETC. ON PROPOSED SITE AS REQUIRED TO INSTALL THE WORK. SHOULD ANY CONFLICTS BE IDENTIFIED, GC WILL COORDINATE ALL WORK WITH OWNER'S PROJECT MANAGER AND ARCHITECT.

### SHEET INDEX

**GENERAL GENERAL ARCHITECTURAL** ARCHITECTURAL

ARCHITECTURAL ARCHITECTURAL ARCHITECTURAL **ARCHITECTURAL ARCHITECTURAL** 

ARCHITECTURAL TEMP BLDG

TEMP BLDG TEMP BLDG TEMP BLDG TEMP BLDG TEMP BLDG

ELECTRICAL ELECTRICAL ELECTRICAL ELECTRICAL ELECTRICAL ELECTRICAL E3.02

FIRE ALARM FIRE ALARM **PLUMBING** 

**PLUMBING PLUMBING** 

## **Project Data**

#### **ZONING**

CITY OF LAKE CHARLES

ZONING NEIGHBORHOOD

#### **APPLICABLE CODES**

NATIONAL ELECTRIC CODE - NFPA 70, 2014 ED. INTERNATIONAL BUILDING CODE (IBC), 2015 ED. STANDARD TYPES OF BUILDING CONSTRUCTION - NFPA 220.

INTERNATIONAL MECHANICAL CODE, 2015 ED. INTERNATIONAL PLUMBING CODE, 2015 WITH AMENDMENTS LIFE SAFETY CODE (LSC) - NFPA 101, 2015 EDITION

#### PROJECT DESCRIPTION

PROVIDE POWER, WATER, SEWER, AND LOCATION TO TEMPORARY BUILDINGS FOR SCHOOL CAMPUS.

#### **BUILDING RISK CATEGORY**

SEE ATTACHED TEMPORARY BUILDING DOCUMENTS

#### **BUILDING WIND SPEED**

SEE ATTACHED TEMPORARY BUILDING DOCUMENTS

#### OCCUPANCY CLASSIFICATION

SEE ATTACHED TEMPORARY BUILDING DOCUMENTS

#### **CONSTRUCTION TYPES**

- IBC SEE ATTACHED TEMPORARY BUILDING DOCUMENTS
- NFPA SEE ATTACHED TEMPORARY BUILDING **DOCUMENTS**

#### **BUILDING HEIGHT**

ALLOWED SEE ATTACHED TEMPORARY BUILDING DOCUMENTS \

PROVIDED

SEE ATTACHED TEMPORARY BUILDING **DOCUMENTS** 

#### **BUILDING AREA**

ALLOWED SEE ATTACHED TEMPORARY BUILDING **DOCUMENTS** 

SEE ATTACHED TEMPORARY BUILDING

SEE ATTACHED TEMPORARY BUILDING DOCUMENTS

#### PLUMBING REQUIREMENTS

SEE ATTACHED TEMPORARY BUILDING DOCUMENTATION

#### **PARKING**


OCCUPANCY LOAD

PER CONVERSATION WITH LAKE CHARLES PLANNING DEPARTMENT, USE OF TEMPORARY BUILDINGS ON TOP OF CURRENT PARKING LOT (REDUCING TOTAL NUMBER OF AVAILABLE SPACES) WILL BE PERMITTED FOR ONE YEAR.

**KEY PLAN** 

**Construction Documents** 

Description



St. Margaret of Scotland Catholic - Temp Facilities

**COVER SHEET** 

Copyright 2020 ACSW **ACSW Project number** 20010 10-22-2020 Drawn by Author Checker Checked by






#### KEYNOTE EXPLANATION

02 41 00.C5 CONCRETE TO BE REMOVED
02 41 00.D2 REMOVE EXISTING TREES AND SHRUBS AS REQUIRED TO INSTALL NEW WORK.

KEY PLAN

Construction Documents

Description Date



St. Margaret of Scotland Catholic - Temp Facilities

### SITE DEMO

Copyright 2020 ACSW

ACSW Project number 20042

Date 10-22-2020

Drawn by Author


Checked by Checker

D1.01


Scale

1/16" = 1'-0"

0/23/2020 7:59:45 AM



11/10/2020 2:55:55 PM



ABELL+CROZIER + ARCHITECTS SOUTHWEST PLANNING | ARCHITECTURE | INTERIORS

#### KEYNOTE EXPLANATION

07 62 00.G4 3"X3" DOWNSPOUT 32 31 13.A4 6'-0" HIGH TEMPORARY CHAIN LINK FENCE

- 1. NO SURVEY WAS PROVIDED. GC TO VERIFY LIMITS OF PROPERTY, REQUIRED SETBACKS, EASEMENTS, UTILITY LINES, AND ANY OTHER
- 2. ALL FASTENERS TO BE APPROVED FOR USAGE WITH TREATED WOOD.
- 3. ALL WOOD TO BE #2 TREATED SOUTHERN
- 4. FINISH FLOOR IS SET TO 3'-0" A.F.F. IF IN-FIELD CONDITIONS VARY, IT WILL BE UP TO THE GC TO MODIFY ALL RAMPS AND STAIRS AS REQUIRED
- 5. GC SHALL BE RESPONSIBLE FOR LEVEL LANDINGS AT ALL STAIRS AND RAMPS AND SHALL ASSURE ALL THRESHOLDS AT DOORS
- 6. ALL WOOD FRAMING (WHETHER INDICATED OR NOT) SHALL BE TREATED
- 7. CONTRACTOR TO COORDINATE ALL SPECIAL SYSTEM AN ELECTRICAL CONDUITS PRIOR TO INSTALLING DECKING. REFERENCE SPECIAL
- 8. ELEVATED DECKS, RAMPS, STAIRS, AND RAILINGS SHALL, INCLUDING FINAL DETAILING AND CONSTRUCTION, SHALL BE COORDINATED WITH THE TEMPORARY BUILDING PACKAGE.
- 9. ALL RAMPS TO BE 1:12 SLOPE; ALL LANDINGS
- 10. CONTRACTOR TO VERIFY ACCEPTABILITY OF REQUIRED BUILDING PENETRATIONS PRIOR TO
- 11. REFERENCE ASSOCIATED DRAWINGS FROM MODULAR BUILDING SUPPLIER FOR BUILDING PLANS ASSOCIATED WITH THE TYPES OF STRUCTURES PROVIDED.
- STAIRS, RAMPS, CANOPIES AND/OR ELEVATED WALKWAYS MAY BE PROVIDED BY GC. ALL PROVIDED ITEMS MUST MEET CURRENT STATE AND LOCAL CODE REQUIREMENTS.

  13. ALL DECKING TO BE SNUG FIT WITH (2) #12'S AT
- PATCHING OF PAVING WHERE SUB-SURFACE WORK IS REQUIRED. PATCH OF WORK SHALL BE CONSISTENT WITH SURROUNDING PAVING AND EQUAL OR GREATER STANDARD.

#### Construction Documents

11-23-2020



St. Margaret of Scotland Catholic - Temp Facilities

### OVERALL SITE PLAN


Copyright 2020 ACSW 10-22-2020


Author Checker


A1.01R1

As indicated

20010









#### **KEYNOTE EXPLANATION**

21 00.D2	#3 TIES
30 00.C6	18" DIAMETER POST FOOTINGS EXTENDING A MINIUM OF 5'-0" BELOW GRADE

05 05 23.A10 3/4" A307 BOLTS; 3" APPART

06 11 00.G13 2X8 RAFTERS @ 16" O.C.

06 11 00.H11 (2) 2X12; FASTEN DOUBLE 2X TOGETHER WITH TWO ROWS (1 TOP, 1 BOTTOM) OF #12 X 3" LONG WOOD SCREW AT 12" O.C.

JOIST HANGER AT EACH JOIST

8X8 HEAVY TIMBER

TREATED 8X8 POST; EXTENDING APPROX. 4'
BELOW "GRADE". TOP OF POSTS T OBE SET AT
SAME ELEV., REFERENCE SECTION OF

06 20 00.D6 2X6 TREATED WOOD DECK

TREATED WOOD RAILING SYSTEM 07 40 00.G10 GALVALUME DRIP EDGE

07 62 00.G4 3"X3" DOWNSPOUT 07 62 00.H3 6" X 6" BOX GUTTER

- NO SURVEY WAS PROVIDED. GC TO VERIFY LIMITS OF PROPERTY, REQUIRED SETBACKS, EASEMENTS, UTILITY LINES, AND ANY OTHER
- ALL FASTENERS TO BE APPROVED FOR USEAGE WITH TREATED WOOD.
- . ALL WOOD TO BE #2 TREATED SOUTHERN YELLOW PINE.
- CONDITIONS VARY, IT WILL BE UP TO THE GC TO MODIFY ALL RAMPS AND STAIRS AS REQUIRED TO MEET CODE. 5. GC SHALL BE RESPONSIBLE FOR LEVEL
- LANDINGS AT ALL STAIRS AND RAMPS AND SHALL ASSURE ALL THRESHOLDS AT DOORS MEET ADA STANDARDS.
- . ALL WOOD FRAMING (WHETHER INDICATED OR NOT) SHALL BE TREATED
- CONTRACTOR TO COORDINATE ALL SPECIAL SYSTEM AN ELECTRICAL CONDUITS PRIOR TO INSTALLING DECKING. REFERENCE SPECIAL SYSTEM DRAWINGS FOR MORE INFORMATION.
- ELEVATED DECKS, RAMPS, STAIRS, AND RAILINGS SHALL, INCLUDING FINAL DETAILING AND CONSTRUCTION, SHALL BE COORDINATED WITH THE TEMPORARY BUILDING PACKAGE.
- 9. ALL RAMPS TO BE 1:12 SLOPE; ALL LANDINGS MAX 1:50 SLOPE.


  10. CONTRACTOR TO VERIFY ACCEPTABILITY OF REQUIRED BUILDING PENETRATIONS PRIOR TO
- PROCEEDING WITH WORK
- 11. REFERENCE ASSOCIATED DRAWINGS FROM MODULAR BUILDING SUPPLIER FOR BUILDING PLANS ASSOCIATED WITH THE TYPES OF
- 12. AT CONTRACTORS OPTION, ENGINEERED STAIRS, RAMPS, CANOPIES AND/OR ELEVATED WALKWAYS MAY BE PROVIDED BY GC. ALL
- PROVIDED ITEMS MUST MEET CURRENT STATE
- AND LOCAL CODE REQUIREMENTS.

  13. ALL DECKING TO BE SNUG FIT WITH (2) #12'S AT EVERY SUPPORT. 14. DECK PLANKS TO BE FULL LENGTH

**KEY PLAN** 

**Construction Documents** 

Description




St. Margaret of Scotland Catholic - Temp Facilities

WALL SECTIONS

Copyright 2020 ACSW

20010 ACSW Project number 10-22-2020 Author Checker

A6.01






- NO SURVEY WAS PROVIDED. GC TO VERIFY LIMITS OF PROPERTY, REQUIRED SETBACKS, EASEMENTS, UTILITY LINES, AND ANY OTHER
- 2. ALL FASTENERS TO BE APPROVED FOR USEAGE WITH TREATED WOOD.
- 3. ALL WOOD TO BE #2 TREATED SOUTHERN YELLOW PINE.
- 4. FINISH FLOOR IS SET TO 3'-0" A.F.F. IF IN-FIELD CONDITIONS VARY, IT WILL BE UP TO THE GC TO MODIFY ALL RAMPS AND STAIRS AS REQUIRED
- GC SHALL BE RESPONSIBLE FOR LEVEL LANDINGS AT ALL STAIRS AND RAMPS AND SHALL ASSURE ALL THRESHOLDS AT DOORS
- MEET ADA STANDARDS. ALL WOOD FRAMING (WHETHER INDICATED OR NOT) SHALL BE TREATED
- CONTRACTOR TO COORDINATE ALL SPECIAL SYSTEM AN ELECTRICAL CONDUITS PRIOR TO INSTALLING DECKING. REFERENCE SPECIAL
- SYSTEM DRAWINGS FOR MORE INFORMATION. ELEVATED DECKS, RAMPS, STAIRS, AND RAILINGS SHALL, INCLUDING FINAL DETAILING
- AND CONSTRUCTION, SHALL BE COORDINATED WITH THE TEMPORARY BUILDING PACKAGE. 9. ALL RAMPS TO BE 1:12 SLOPE; ALL LANDINGS
- 10. CONTRACTOR TO VERIFY ACCEPTABILITY OF REQUIRED BUILDING PENETRATIONS PRIOR TO PROCEEDING WITH WORK
- 1. REFERENCE ASSOCIATED DRAWINGS FROM MODULAR BUILDING SUPPLIER FOR BUILDING PLANS ASSOCIATED WITH THE TYPES OF
- 12. AT CONTRACTORS OPTION, ENGINEERED STAIRS, RAMPS, CANOPIES AND/OR ELEVATED WALKWAYS MAY BE PROVIDED BY GC. ALL PROVIDED ITEMS MUST MEET CURRENT STATE
- AND LOCAL CODE REQUIREMENTS. 13. ALL DECKING TO BE SNUG FIT WITH (2) #12'S AT EVERY SUPPORT.

**KEY PLAN** 

Description

14. DECK PLANKS TO BE FULL LENGTH




WALL SECTIONS

ACSW Project number 20010 10-22-2020 Author Checker

A6.02

Scale

07 62 00.H3 6" X 6" BOX GUTTER



ABELL+CROZIER + ARCHITECTS SOUTHWEST PLANNING | ARCHITECTURE | INTERIORS

#### KEYNOTE EXPLANATION

05 05 23.A10 3/4" A307 BOLTS; 3" APPART

06 11 00.H11 (2) 2X12; FASTEN DOUBLE 2X TOGETHER WITH TWO ROWS (1 TOP, 1 BOTTOM) OF #12 X 3" LONG WOOD SCREW AT 12" O.C.

06 11 00.X3 JOIST HANGER AT EACH JOIST 06 13 23.X1 TREATED 8X8 POST; EXTENDING APPROX. 4'

BELOW "GRADE". TOP OF POSTS TOBE SET AT SAME ELEV., REFERENCE SECTION OF ELEVATED DECK

07 40 00.G9 GALVALUME R-PANEL ROOF; AT LAPPED JOINTS PROVIDE COMPATIBLE ROOF SEALANT

BETWEEN PANELS 07 40 00.G10 GALVALUME DRIP EDGE

- LIMITS OF PROPERTY, REQUIRED SETBACKS, EASEMENTS, UTILITY LINES, AND ANY OTHER CITY ORDNANCES REQUIRED.
- 2. ALL FASTENERS TO BE APPROVED FOR USEAGE WITH TREATED WOOD.
- 3. ALL WOOD TO BE #2 TREATED SOUTHERN
- 4. FINISH FLOOR IS SET TO 3'-0" A.F.F. IF IN-FIELD CONDITIONS VARY, IT WILL BE UP TO THE GC TO MODIFY ALL RAMPS AND STAIRS AS REQUIRED
- 5. GC SHALL BE RESPONSIBLE FOR LEVEL LANDINGS AT ALL STAIRS AND RAMPS AND SHALL ASSURE ALL THRESHOLDS AT DOORS MEET ADA STANDARDS.
- 6. ALL WOOD FRAMING (WHETHER INDICATED OR NOT) SHALL BE TREATED
- CONTRACTOR TO COORDINATE ALL SPECIAL SYSTEM AN ELECTRICAL CONDUITS PRIOR TO INSTALLING DECKING. REFERENCE SPECIAL
- ELEVATED DECKS, RAMPS, STAIRS, AND RAILINGS SHALL, INCLUDING FINAL DETAILING AND CONSTRUCTION, SHALL BE COORDINATED
- WITH THE TEMPORARY BUILDING PACKAGE. 9. ALL RAMPS TO BE 1:12 SLOPE; ALL LANDINGS MAX 1:50 SLOPE.
- 10. CONTRACTOR TO VERIFY ACCEPTABILITY OF REQUIRED BUILDING PENETRATIONS PRIOR TO
- PROCEEDING WITH WORK 11. REFERENCE ASSOCIATED DRAWINGS FROM MODULAR BUILDING SUPPLIER FOR BUILDING
- 12. AT CONTRACTORS OPTION, ENGINEERED STAIRS, RAMPS, CANOPIES AND/OR ELEVATED WALKWAYS MAY BE PROVIDED BY GC. ALL PROVIDED ITEMS MUST MEET CURRENT STATE
- AND LOCAL CODE REQUIREMENTS.

  13. ALL DECKING TO BE SNUG FIT WITH (2) #12'S AT
- EVERY SUPPORT.
- 14. DECK PLANKS TO BE FULL LENGTH

**KEY PLAN** 

Description



St. Margaret of Scotland Catholic - Temp Facilities

WALL SECTIONS

Copyright 2020 ACSW

20010 10-22-2020 Author Checker

A6.03

1. SITE PLAN NOT AVAILABLE AT THIS TIME. BUILDING DESIGNED TO HAVE FIRE SEPARATION DISTANCE GREATER THAN 10 FT. IN ACCURDANCE WITH TABLE 602 OF THE IBC. 2. PORCHES, STEPS, AND RAMPS TO BE SUPPLIED AND INSTALLED BY OTHERS IN ACCORDANCE WITH THE IBC. 3. PORTABLE FIRE EXTINGUISHERS TO BE SUPPLIED AND INSTALLED ON SITE BY OWNER IN ACCORDANCE WITH SECTION

4. ANY REQUIRED FIRE/SMOKE DETECTION AND/OR SUPPESSION TO INSTALLED BY OTHERS ON SITE IN ACCORDANCE WITH THE IBC AND THE IFC.

5. MOBILE MODULAR MANAGEMENT TO SITE CONSTRUCT DRAFT STOP IN ACCORDANCE WITH THE IBC WHERE REQUIRED.

## MOBILE MODULAR MANAGEMENT MOD POD 'A & B' VARIABLE UNIT COMPLEX

THE FOLLOWING UNITS ARE TO BE CONSTRUCTED INDIVIDUALLY BY THE FACTORY:

"A&B" UNIT-OUTSIDE UNIT W/TWO CLASSROOMS "C&D" UNIT-MIDDLE UNIT W/TWO CLASSROOMS "E" UNIT-MIDDLE UNIT W/RESTROOMS "F&G" UNIT-OUTSIDE UNIT W/TWO CLASSROOMS

NOTE: FOR A TYPE VB GROUP B OR E BUILDING THE MAXIMUM SQUARE FOOTAGE ANY COMBINATION OF UNITS SHALL BE 9,000 SQ. FT. ADDITIONAL SITE INSTALLED EGRESS ELEMENTS MAY BE NECESSARY DEPENDING UPON THE LAYOUT AND CONFIGURATION. AREA INCREASE CALCULATION PROVIDED FOR CONFIGURATIONS EXCEEDING 9,000 SQ. FT. ON CONFIGURATION SHEET.

ADDITIONAL NOTE FOR CONFIGURATIONS: MOD POD UNITS ARE DESIGNED TO BE MANUFACTURED INDIVIDUALLY. MODULES ARE DESIGNED TO ALLOW SEVERAL DIFFERENT COMPLEX CONFIGURATIONS IN THE FIELD WITH A MINIMUM OF 7 UNITS (6 CLASSROOMS) AND A MAXIMUM OF 13 UNITS (12 CLASSROOMS). NO MORE THAN 8 MODULES BETWEEN SIDEWALL SHEARWALLS OR FULL HEIGHT BEARING WALL SHEARWALLS. CONFIGURATIONS OF ANY COMPLEX SHALL NOT EXCEED SQUARE FOOTAGE LIMITATIONS SET FORTH IN "TABLE 503" (use group B or E, type VB) OF THE 2015 Ed. IBC AND NFPA 101-2015. EGRESS REQUIREMENTS MUST BE MET IN ALL CONFIGURATIONS IN ACCORDANCE WITH CHAPTER 10 OF THE 2015 Ed. OF THE IBC AND NFPA 101-2015. THE MINIMUM REQUIRED PLUMBING FIXTURES MUST BE OBTAINABLE IN ALL CONFIGURATIONS ACCORDING TO THE 2015 Ed. IPC W/ AMENDMENTS.

#### General Construction Specifications (MODULES A & B)

Frame Construction:

Frame Type (2) EA Quantity: 126812

Main beams to be 99 1/2 in. O.C. 12 1/2 in. Jr. I-beam

Axles: Five 6000# rated with (3) brake (2) tag Detachable underslung Hitch: Tires: 8x14.5 14 ply rated

#### Additional Frame Items Included in Quoted Price:

Item 1: 2 EA. tail lights.

Floor Construction:

2x8 #2 SYP equal or better Floor Joist: Framing:

Joist: 16 in. O.C.

Single layer 3/4 in. Advantech decking. Attach using liquid nails adhesive and 2 3/8" x .113" ring shank nails. (Ship loose 5/8 in. filler and Armstrong S-194) fast setting patch. Hold back decking  $(2 \frac{1}{4})$  inches at each side

of mateline. R-30 unfaced fiberglass batt (2-layers of R-15)

Mobilflex or equal

Floor Covering Type 1

1/8in. commercial grade tile. Tile to be checkerboard and 50% offset at Corridor and Classrooms. Hold back tile (11 1/2" © Modules A & B matelines) (9 1/2" @ Module A exterior sidewall and module B load bearing wall).

Color to be: (51858 SANDRIFT WHITE)

Additional Floor Items Included in Quoted Price:

Item 1: All outer perimeter rails to be treated lumber and Fortifiber moist stop PF at all perimeter rails 12 in. up from bottom of rails.

Exterior Wall Construction

2x6 #2 SYP equal or better @ 16 in. O.C. w/double 2x6 #2 SYP equal or better top plate and single 2x6 # 2 SYP or better bottom plate. (3-2x6

header with (2) 1/2 in, shim at all exterior openings unless otherwise noted) Wall Sheathing: 7/16 in. OSB on entire perimeter

7/16 in. LP Stucco panel vertical siding w/house wrap underlayment

Siding body color: (LIGHT STONE - KWAL SEMI GLOSS) 6 in. corner trim color: (CAMEL - KWAL SEMI GLOSS)

8 in. bottom trim color: (LIGHT STONE - KWAL SEMI GLOSS)

4 in. intermediate horizontal trim color: (LIGHT STONE - KWAL SEMI GLOSS) 8 in top horizontal trim color: (CAMEL - KWAL SEMI GLOSS) Covering height: 9 ft.

Wall Covering 1: 5/8 in. Type-X vinyl covered gypsum with wrapped battens with 5/8 in.

unfinished Type-X gypsum above ceiling. Color to be: (HAMPTON GRAY) Wall Covering 2: Standard White FRP panels pre-laminated over 5/8 in. Type-X gypsum board © Corridor. (Use V-45 trim and V-121 inside corner trim)

Sidewall Height: See cross section for heights

Additional Exterior Wall Items Included in Quoted Price:

Item 1: Siding and trim installed on full height load bearing wall on module B. Item 2: Kwal paint custom colors.

Item 3: No holdback on exterior top trim — holdback splice and bottom trim 3 3/4 in. from each side of mateline.

Item 4: Ship loose 8 in. LP trim for exterior matelines

Overall height: 8 ft.

Interior Wall Construction:

2x4 #2 SYP equal or better @ 16 in. o.c. w/double 2x4 #2 SYP equal or better top plate and single 2x4 #2 SYP or better bottom plate

R-11 unfaced battens for sound attenuation @ all walls

Wall Covering 1: 5/8 in. Type-X vinyl covered gypsum with wrapped battens with 5/8 in. unfinished Type—X gypsum above ceiling. Color to be: (HAMPTON GRAY)

Covering height: 8 ft.

Wall Covering 2: Standard White FRP panels pre-laminated over 5/8 in. gypsum board @ Corridor (Use V-45 trim) Covering height: 8 ft.

4 in. vinyl cove. Color to be: (CB-67 DOVE GRAY) (holdback base cove) Trim Package: Interior trim color to be: (HAMPTON GRAY)

Inside corners: 4 in. tri-mold VC batten Outside corners: 4 in. tri-mold VC batter

Window trim: color to be: (4993-1695 GRAY) Hold back of avosum and FRP at matelines. (see holdback details on sheet 2)

Additional Interior Wall Items Included in Quoted Price:

Item 1: Corridor walls are extended to the bottom of rafters and are one hour fire rated. Item 2: 68 LF of mateline wall to be 2x6 with R-21 kraft back insulation and 7/16 in. OSB

Roof Construction:

Design Load: Transverse ridae Rafter size: 2x8 #2 SYP equal or bette Spacing: 16 in. O.C. Multi-layer laminated plywood 24 in. to 32 1/2 in. to 24 in.

Height; Length: No. of Layers: 3

> 1870 SF 2 ft. x 4 ft. @ 7'-10" (Armstrong Prelude XL White T-Grid with Armstrong #2910 tiles) installed at factory, held back at matelines. Completion of ceiling

installation on—site by MMMC; not in Indicom's scope. R-38HD unfaced fiberglass batt with support netting (2-layers of R-15 at fire

Sheathina: 7/16 in. Mulehide Class C FR Deck

45 mil WHITE single ply EPDM (material warranty certificate)

Additional Roof Items Included in Quoted Price:

2x4 horizontal fire rated ceiling at Corridor with 5/8 in. Type-X gypsum board installed on both sides of horizontal ceiling.

Triple 2x8 header with 1/2 in. CDX plywood spacer at 8'-1" at mateline Corridor opening. Item 3: Corridor matebeams will be wrapped with 1-layer of 5/8 in. Type-X gypsum and taped only below horizontal fire rated ceiling. Completion of the bottom of matebeams to be on-site

Item 4: Draft stop if required on—site by MMMC. Item 5: 11'-5" long aluminum 5 in. gutters with end caps on each end of module stopped 2 in. from sidewall and matelines color to be: (<u>CAMEL — KWAL SEMI GLOSS</u>). (1) aluminum

downspout per end color to be: (LIGHT STONE - KWAL SEMI GLOSS) Item 6: Roofing to fold over matelines and exterior side wall side approx. 5 in. with tapered 2x4.

Ship loose 12 in. mateline tape for matelines.

Exterior/Interior Doors: (SEE DOOR SCHEDULE)

(SEE WINDOW SCHEDULE)

			Electrical Schedule
Туре	Qty	Note	Description
ELEC SERVICE	1		120/240V. 60 HZ. SINGLE PHASE
ELEC PANEL	2	125 AMP	1 PH W/125 MAIN BREAKER. EXTERIOR MOUNT NEMA 3R (CUTLER HAMMER) (20 IN. TO THE BOTTOM OF PANEL)
ELEC RACEWAY	1		E.M.T. THIN WALL CONDUIT WITH SEPARATE GREEN GROUND
LIGHTS	1		COMPACT FLUORESCENT EXTERIOR WITH PHOTOCELL
LIGHTS	12	(4000 LUMENS)	48 IN. DIFFUSED LED RECESSED LAY-IN (LITHONIA 2GTL4 40L LP840)
LIGHTS	2	2-LAMPS	48 IN. DIFFUSED FLUORESCENT RECESSED LAY-IN WITH ELECTRONIC BALLAST & T-8 LAMPS
EXIT SIGN	1		115V WITH BATTERY BACKUP
EMERG. LIGHT	1		EXTERIOR REMOTE HEAD
EMERG. LIGHT	1	WITH REMOTE	INTERIOR DOUBLE HEAD BATTERY PACK
RECEPTACLE	1		20A/125V GFCI PROTECTED WITH WEATHERPROOF IN-USE COVER
RECEPTACLE	17		20A/125V DUPLEX
RECEPTACLE	2		20A/125V CEILING RECEPTACLE (WHITE)
PHONE/COMM.	6	3/4 IN.	$\mbox{4X4}$ J-Box with single gang mud ring stubbed above ceiling and down below floor with emt conduit
J-BOX	1		EMPTY 4X4 J-BOX AND A SINGLE GANG MUD RING STUBBED UP ABOVE T-GRID AT EXTERIOR FOR ON-SITE CARD READER
J-BOX	1		POWERED 4X4 J-BOX ABOVE T-GRID FOR ON-SITE CARD READER
J-BOX	4		J-BOX ABOVE T-GRID FOR FIELD CROSSOVER CONNECTIONS (PLUG-IN CONNECTORS)
J-BOX	3		4X4 EMPTY J-BOX WITH 2 GANG MUD RING STUBBED UP FOR HORN-STROBE BY OTHERS
J-BOX	1		2X4 EMPTY J-BOX STUBBED UP FOR PULL STATION BY OTHERS
J-BOX	6		POWERED J-BOX ABOVE T-GRID FOR FUTURE USE
J-BOX	2		POWERED J-BOX ABOVE T-GRID FOR FIRE/SMOKE DAMPERS
CCUPANCY SENSOR	2		CEILING MOUNTED OCCUPANCY SENSOR (WATTSTOPPER CI-305 W/ BZ50 POWER PAK)
DEVICE COLOR	1		COLOR TO BE: (WHITE)

#### Additional Electrical Items Included in Quoted Price:

All ceiling lights are supported at all 4 corners with wires. (2) spare 3/4 in. conduits from each panel to above ceiling terminating in

PLUMBING:

			HVAC Schedule
Туре	Qty	Note	Description
HVAC UNIT TYPE	2	3 TON COOLING WITH 10-KW ELECTRIC	END MOUNT UNIT WITH ERV AND DEHUMIDIFICATION (MODEL BARD — W36AA10RPX) (EXTEND CONDENSATE TO BELOW BOTTOM TRIM) COLOR TO BE: (BEIGE)
T-STAT	2		PROGRAMMABLE T-STAT(S) (BARD COMPLETESTAT -CS9B-THO) WITH LOCKING COVERS (BEKO - BTGUK2)
HEAT DUCT	1	11x9, 18x9, 22x9 AND 30x9	FOIL FACED FIBERGLASS, 1-1/2 IN. THICK
SUPPLY BOOT	1	SB-12	FIRST 4 FT. TO BE METAL WITH INSULATION WRAP
DIFFUSERS	7		24 IN. x 24 IN. 4-WAY LAY-IN WITH ADJUSTABLE DAMPERS
R/A GRILLS	3		24 IN. x 24 IN. PERFORATED LAY-IN
DUCT SYSTEM	1		DUCTED SUPPLY WITH (1) FULLY DUCTED RETURN AND (1) WALL JUMP RETURN AIR TO PLENUM WALL
DAMPERS	2	FIRE/SMOKE	DAMPERS IN THE FIRE RATED AREAS PER PLAN

#### Additional HVAC Items Included in Quoted Price:

2x2 galvanized or alum. flashing above each HVAC unit (puddy tape on backside

edge and edge touching A/C). (2) 8 in. round 90° elbow.

Cabinet:

(2) 4 ft. X 3 ft. Tack Boards

Third party plan review and state IBC certification to be included

White poly close-up.

Texas & Louisiana label / 20 lb roof load / 2009 IBC - 130 MPH (ASD) EXP. C Oklahoma and Arkansas engineered sealed drawings.

Clarifications/Notes:

Fire/smoke dampers are to be connected to owner provided duct detector on-site by MMMC.

All required crossovers to be completed on-site by MMMC. All mate-line connections to be completed on-site by MMMC.

All shipping walls installed with 1/4 in. x 3 in. lag screws (no nails

<u>REVIEWED</u> <u>BY</u> Date: 5/16/18 PFS CORPORATION Cottage Grove, WI

#### DATA PLATE

MANUFACTURE & ADDRESS INDICOM BUILDING, INC. 721 N. Burleson Blvd. BURLESON, TX. 76028

> LAIB-M00002 ADDRESS:

> > OMME] VD - Bt FAX

DO N

THESE PR( BUILDIN TO E

 $\triangleleft$ 

SCALE: AS NOTE

PLOT DATE:

SALESMAN: RP

DRAWN BY: ---

SERIAL NUMBERS:

5/9/2018

STATES:

REVISIONS:

TXLAOKAR

DRAT AGENCY: Cottage Grove, WI. SERIAL NO.

DECAL NO.

DATE OF MFG.

FIRE MARSHAL PLAN REVIEW NO.

OCCUPANT LOAD.

FLOOR LIVE LOAD. 50 psf. (2000 lb concentrated)

2015 IBC - 170 MPH (ULT) EXP. C, WIND LOAD (V3s). 132 MPH (ASD) EXP. C, OCCUPANCY CATEGORY II AND III

ROOF SNOW LOAD. 15 psf.

ROOF LIVE LOAD. ROOF DEAD LOAD. 10 psf. TYPE OF CONSTRUCTION.

SUITABLE FOR USE WITH E OR B OCCUPANCY USE GROUP.

2015 IFGC, NFPA 101-2015, 2010 ADAAG,

APPROVED FOR FLOOD ZONE USAGE: NO FLOOD ZONE INDICATED

PERMISSABLE GAS (for equip.) N/A

ASHRAE 90.1-2007

NAME AND DATE OF CODES; LA: 2015 IBC, 2015 IPC, 2015 IMC, 2014 NEC,

SPECIAL CONDITIONS/LIMITATIONS: THE OWNER SHALL BE RESPONSIBLE TO INSTALL AN APPROVED AND LISTED COMPONENT IN ACCORDANCE WITH ASTM E 1996 OR ASTM E 1866 FOR THE PROTECTION OF ALL EXTERIOR OPENING (WINDOWS, DOORS AND LOUVERS) WHEN THIS STRUCTURE ACCORDANCE WITH THE INTERNATIONAL BUILDING CODE SECTION 1609.1.2. PRIOR TO FINAL INSPECTION AND

SEISMIC DESIGN CATEGORY. C

NOTE: DATA PLATE TO BE LOCATED ON PANEL BOX DOOR OR SHALL BE PLACE ON THE INTERIOR SIDE OF THE EXTERIOR WALL @ THE HITCH END ABOVE THE T-GRID LOCATION.

FLR PLAN LEGEND. PLUMBING SCHEMATICS

SHEET 1: MOD POD A&B, C&D, E, F&G SPECIFICATIONS AND CONDITIONS SHEET 2: MOD POD A&B, C&D, E, F&G FLOOR PLAN,

DRAWING INDEX

SHEET 3: MOD POD A&B, C&D, E, F&G ELECTRICAL PLAN, ELECTRICAL, LEGEND, ELECTRICAL CALCS AND ELECTRICAL NOTES

SHEET 4: MOD POD, C&D, E, F&G HVAC PLAN AND REFLECTED CEILING PLAN SHEET 5: BLD. CROSS-SECTION, ELEVS & DETAILS

SHEET 6: DETAILS SHEET 7: DETAILS

SHEET 8: DETAILS


SHEET 9: DETAILS SHEET 10: SUGGESTED BLKG PLAN (6 CLASSROOMS) SHEET 11: SUGGESTED BLKG PLAN (8 CLASSROOMS)

SHEET 12: SUGGESTED BLKG PLAN (10 CLASSROOMS) SHEET 13: SUGGESTED BLKG PLAN (12 CLASSROOMS)



SHEET:

EWED FOR BY:JOHN L. WHITAKER, ARCHITEC



FLOOR PLAN 'A&B' UNIT SQUARE FOOTAGE - 1598 S.F. OCCUPANT LOAD - 65

NOTE: THIS PLAN MAY BE BUILT AS A MIRROR IMAGE

CLASSROOM FUNCTION LOCKS TO BE KEYED SEPARATE AND ALSO KEYED TO MMMC MASTER

						Doc	or Schedule				
Qty	NO.	Туре	Jamb	Glazing	Size	Color	Closer	Deadbolt	Hardware	Fire Rating	Notes
1	1	COMMERCIAL DBL. STEEL WITH CENTER MULLION, INSULATED 18 GA.	16 GA.	24×30 HALF LITE WINDOW (BOTTOM OF GLAZING REQUIRED TO BE AT 43" AFF)	72 x 80	COLOR TO BE: (TIOGA BRONZE)	HYDRAULIC CLOSER (12641)	NONE	PANIC HARDWARE, TELL BRAND 9500 WITH KEYED LEVER TRIM	NONE	10 IN. x 34 IN. STAINLESS STEEL KICK PLATES ON BOTH SIDES OF DOOR, MINI-GUTTER INSTALLED ABOVE TOP TRIM, MMM TRIM DETAILS AND PROVIDE 2 KEYS PER LOCK
2	2	IMPERIAL OAK PREFINISHED SOLID CORE	WITH METAL JAMB	7x22 PENCIL WINDOW (20 MINUTE) (BOTTOM OF GLAZING REQUIRED TO BE AT 43" AFF)	36 x 80	N/A	HYDRAULIC CLOSER (12641)	NONE	LEVER LOCKSET, CLASSROOM FUNCTION, TELL BRAND, GRADE 2 (LC2484CTL)	20 MINUTE LABEL	FLOOR MOUNT STOPS WITH DOOR SWEEPS AND SMOKE SEALS

					Windo	ow Sche	edule	
Qty	NO.	Туре	Glazing	Size	U-Factor	SHGC	Mini-Blind	Notes
2	A	VINYL VERTICAL SLIDER WITH 28 IN SASH (EGRESS) COLOR TO BE: (CLAY)	CLEAR, DUAL GLAZED, LOW-E WITH ARGON AND TEMPERED GLASS	40"x60"	.33	.22	THIN LINE METAL MINI-BLINDS. COLOR TO BE: (ALABASTER)	WINDOWS INSTALLED WITH 1 5/8" ZINC DECK SCREWS, VINYL COVERED PANELING WINDOW RETURNS, MINI-GUTTERS INSTALLED ABOVE TOP TRIM, WINDOW FLASHING TAPE AT ALL EXT. WINDOWS.


FLO(	OR PLAN LEGEND
	INDICATES 1 HOUR FIRE RATED (WP3605) FULL HEIGHT WALL
××××××	INDICATES FULL HEIGHT LOAD BEARING WALL TO BOTTOM OF RAFTERS




GA FILE NO. WP 3605 GENERIC	1 HOUR FIRE 30 TO 34 STC SOUND
GYPSUM WALLBOARD, WOOD STUD	S WALL OR CEILING ASSEMBLY
ONE LAYER 5/8" TYPE X PLAIN OR PREDECORATED GYP WALLBOARD, WATER-RESISTANT GYPSUM BACKING BO OR GYPSUM VENEER BASE APPLIED PARALLEL OR AT R ANGLES TO FACH SIDE OF A MIN 2X4 WOOD STUDS 16"	OARD, IGHT
WITH 6D COATED NAILS, 1 7/8" LONG, 0.0915" SHANK, 1/4" HEADS, 7" O.C. JOINTS OF SQUARE EDGE, BEVEL EDGOR PREDECORATED WALLBOARD MAY BE LEFT EXPOSI	E THICKNESS: 4 3/4"  DE APPROX. WEIGHT: 7 PSF  ED FIRE TEST: UL. R1319-4, -6, 6-17-52; UL. R2171-39, 1-20-66;
JOINTS STAGGERED 16" O.C. ON OPPOSITE SIDES (LOAD-BEARING)	UL R3501-52, 3-15-66; UL DESIGN U305 ULC DESIGN W301 SOUND TEST: OR 64-8, 2-4-64


REF: 2009 IBC SECTION 709 (FIRE PARTITION)


		20. 00 00000 00 00000	ING SCHEDULE
	SIDEWALLS	<b>TYPE</b> 7/16" OSB	FASTENING  (2 3/8"x0.113" DIA. NAIL) @ 6" O.C. AT STUDS AND 6" O.C. AT INTERMEDIATE STUDS
SNO	ENDWALLS (SHEARWALLS)	7/16" OSB	(2 3/8"x0.113" DIA. NAIL) @ 3" O.C. AT STUDS AND 6" O.C. AT INTERMEDIATE STUDS
LOCATIONS	SIDEWALL AT MATELINES (SHEARWALLS)	7/16" OSB	(2 3/8"x0.113" DIA. NAIL) @ 6" O.C. AT STUDS AND 6" O.C. AT INTERMEDIATE STUDS
	ROOF	7/16" FR DECK	(UNBLOCKED ROOF) (2 3/8"x0.113" DIA. NAIL) @ 6" O.C. AT SUPPORTED EDGES AND 6" O.C. AT INTERMEDIATE RAFTERS
	SIDING (SIDEWALLS)	7/16" LP STUCCO PANEL VERTICAL SIDING	(2 1/4"x0.099" DIA. NAIL) @ 6" O.C. AT STUDS AND 6" O.C. AT INTERMEDIATE STUDS
	SIDING (ENDWALLS)	7/16" LP STUCCO PANEL VERTICAL SIDING	(2 1/4"x0.099" DIA. NAIL) @ 6" O.C. AT STUDS AND 6" O.C. AT INTERMEDIATE STUDS





HOLDBACK DETAIL AT A/B, C/D OR F/G MATELINES





COLUMN BEAM AND FLOOR WITH (2) CS16 STRAPS WITH (10) #8 x 2" SCREWS AT EACH END



5/9/2018 SALESMAN: RP DRAWN BY: ---STATES:

PLOT DATE:

SCALE: AS NOTED

ARIABLI

MODNI

NDICOM BUILDINGS, INC
INDUSTRIALIZED COMMERCIAL BUILDINGS
721 N. BURLESON BLVD - BURLESON, TX 76028
817-447-1213 FAX 817-447-2751


THESE DRAWINGS REMAIN THE PROPERTY OF INDICOM BUILDINGS INC. AND ARE NOT TO BE USED IN ANYWAY WITHOUT WRITTEN PERMISSION.

TXLAOKAR SERIAL NUMBERS:

**REVISIONS:** 

SHEET:

IEWED FOR AS PER REVIEW LETTER
BY:JOHN L. WHITAKER,ARCHITEC1



		PANEL	WITH	125	AMP N	IAIN E	BREAKER	R (NEMA 3R)	
WS	Description	Circuit	BRK	Α	В	BRK	Circuit	Description	WS
1	Main Breaker		125	6670		60	2	HVAC Unit 3 Ton w/10KW 60A	6
1	Main Breaker		2		6670	2	4		6
12	Lights	1	20	543 1800		20	6	Powered J-Box Above T-Grid	12
12	Receptacles	3	20		720 1800	20	8	Powered J-Box Above T-Grid	12
12	Receptacles	5	20	1080 0		0	10	Space	###
12	Powered J-Box Above T-Grid	7	20		1800 0	0	12	Space	###
	ELECTRICAL CALCUL	ATION:		10093	10990	Tota		PANEL A	
	543 LIGHTS x 125% 10 RECEPTACLES 1 HVAC UNITS 3 PWRD J-BOXES 0 0 0	= 13340 = 5400 = 0 = 0 = 0	watts		TYP	E OF	PANEL:	LOAD CENTER	


					20/240				
		PANEL		125				R (NEMA 3R)	
WS	Description	Circuit	BRK	Α	В	BRK	Circuit	Description	WS
1	Main Breaker		125	6670		60	2	HVAC Unit 3 Ton w/10KW 60A	6
1	Main Breaker		2		6670	2	4		6
12	Lights	1	20	360 1800		20	6	Powered J-Box Above T-Grid	12
12	Receptacles	3	20		1080 1800	20	8	Powered J-Box Above T-Grid	12
12	Receptacles	5	20	900		0	10	Space	###
12	Powered J-Box Above T-Grid	7	20		1800 0	0	12	Space	###
	ELECTRICAL CALCUL	_ATION:		9730	11350	Total		PANEL B	
	360 LIGHTS x 125% 11 RECEPTACLES 1 HVAC UNITS		watts watts		TYP	E OF	PANEL:	LOAD CENTER	
	3 PWRD J-BOXES 0	= 5400							
	0 0		watts watts						
	0	= 0	watts	divide h	ov 240vo	Nts =	88 21	AMPS TOTAL	



POWERED  4X4 J-BOX  CEILING LINE	TRANSFORMER AND LOW VOLTAGE WIRE SUPPLIED AND INSTALLED ON-SITE FOR CARD READER
(2) 3/4" CONDUIT BEHIND WALL COVERING STUBBED ABOVE T-GRID  6" APPROX. WHEN POSSIBLE  EMPTY 4X4  J-BOX  FLOOR	3/4" CONDUIT STUBBED FROM ABOVE CEILING INTO SPACE ABOVE JAMB HEADER. STOPS AT JAMB. (CONCEALED WITH NO ACCESS)

LEGE	ND A/B & F/G
2	2X4 FLUDRESCENT 2 LAMP DIFFUSED LAY-IN LIGHT FIXTURE W/ELECTRONIC BALLAST (INPUT WATTAGE=52)
LED-4	2X4 LED (6400 LUMENS) DIFFUSED LAY-IN LIGHT FIXTURE
Pc Pc	COMPACT FLUDRESCENT EXTERIOR LIGHT WITH PHOTOCELL (INPUT WATTAGE = 13)
\$	LIGHT SWITCH @ 46' AFF
\$ <sub>3</sub>	THREE WAY LIGHT SWITCH @ 46" AFF
	CEILING OCCUPANCY SENSORS WITH POWER PACK MOUNTED AT DROP CEILING
EXIT	BATTERY BACKUP EXIT SIGN
<b>7</b>	INTERIOR DOUBLE HEAD BATTERY PACK WITH REMOTE
<b>→</b>	EXTERIOR REMOTE HEAD EMERGENCY LIGHT
	SINGLE PHASE PANEL BOX (EXTERIOR MOUNT) SEE PLANS AND PANEL SCHEDULES FOR SIZES (20" AFF)
Ф	20a/125v DUPLEX RECEPTACLE @ 15' AFF
=⊕ GFI WP	20a/125v GFCI 'WR' RATED EXT. RECEPTACLE W/WEATHERPROOF 'EXTRA DUTY IN USE' COVER @ 15' AFF
▼	4X4 J-BOX WITH SINGLE GANG MUD RING AND 3/4' CONDUIT STUBBED ABOVE T-GRID AND BELOW FLOOR FOR PHONE/DATA JACK BY DITHERS @ 15' AFF
Ф	PROGRAMMABLE THERMOSTAT WITH LOCKING COVER MOUNTED @ 48' AFF TO CENTER
P	EMPTY 2X4 J-BOX 46' AFF TO BOTTOM WITH 3/4' CONDUIT STUBBED UP FOR PULL STATION BY ALARM PROVIDER
H	EMPTY 4X4 J-BOX WITH 2-GANG MUD RING 80' AFF TO BOTTOM WITH 3/4' CONDUIT STUBBED UP FOR HORN STROBE BY ALARM PROVIDER
C	EMPTY 4X4 J-BOX AND A SINGLE GANG MUD RING WITH (2) 3/4' EMT CONDUIT STUBBED UP ABOVE T-GRID FOR ON-SITE CARD READER (SEE DETAIL ON ELEC PLAN)
R	POWERED 4x4 J-BOX ABOVE T-GRID FOR DN-SITE CARD READER
J	2X4 POWERED J-BOX ABOVE T-GRID FOR FUTURE USE
J FSD	POWERED 2X4 J-BOX ABOVE T-GRID FOR FIRE/SMOKE DAMPERS
F	J-BOX ABOVE T-GRID WITH PLUG-IN CONNECTORS FOR IN-SITE CROSSOVERS. 4X4 BOX @ (1) CONNECTOR 6X6 BOX @ (3) CONNECTORS

NOTE: ALL AFF DIMENSIONS ARE TO THE BOTTOM OF THE DEVICE BOX UNLESS NOTED 'TO CENTER'



SHEET:

IEWED FOR AS PER REVIEW LETTER
BY:JOHN L. WHITAKER,ARCHITECT INDICOM BUILDINGS, INC. INDUSTRIALIZED COMMERCIAL BUILDINGS 721 N. BURLESON BLVD - BURLESON, TX 76028 817-447-1213 FAX 817-447-2751

THESE DRAWINGS REMAIN THE PROPERTY OF INDICOM BUILDINGS INC. AND ARE NOT TO BE USED IN ANYWAY WITHOUT WRITTEN PERMISSION.


COMPLEX MODULAR VARIABLE DEALER: N HOUST PROJECT: MOD P PROJECT SCALE: AS NOTED

PLOT DATE: 5/9/2018 SALESMAN: RP

DRAWN BY: ----STATES:

TXLAOKAR SERIAL NUMBERS:

REVISIONS:




2 HVAC PLAN 'A&B' UNIT

HVA	AC LEGEND
HVAC	BARD HVAC UNIT WITH ELECTRIC HEAT STRIP (SEE HVAC PLAN FOR SIZES)
	FLEX DUCT
	FOILFACE DUCT
	24X24 4-WAY LAY-IN DIFFUSER W/ R-42 RADIAL DAMPER
	24X24 PERFORATED LAY-IN R/A GRILLE
FSD FSD	FIRE/SMOKE DAMPER

	MECHANICAL VENTILATION	
	Vbz = (RP P2) + (Ra Az)	
AREA (Az)	ROOM CLASSROOM	<u>653</u> S.F.
OCCUPANCY DENS	SITY LOAD #/1000 SQFT (P2)	23
OUTSIDE AIR REQU	JIRED (RP)10 CFM_X23(P2)	CFM
AREA OUTDOOR	AIRFLOW RATE (Ra 0.12 X (Az)	78CFM
AIRFLOW RATE (VE	oz)	307CFM
TOTAL CFM AVAILA	ABLE	_1100_CFM
FRESH AIR DAMPE	ER SETTING 307 / 1100	28%

STANDARD WITH BARD UNIT IS A BAROMETRIC DAMPER WHICH PROVIDES UP TO 25% OF OUTSIDE FRESH AIR. A ERV REPLACES THE BAROMETRIC DAMPER AND THE ERV PROVIDES UP TO 200 TO 450 CFM'S OF OUTSIDE AIR.

\*MECHANICAL VENTILATION SHALL BE PROVIDED AS REQ'D. IN ACCORDANCE WITABLE 403.3 OF THE IMC CODE OR NATURAL MEANS OF VENTILATION SHALL BE PROVIDED IN ACCORDANCE WITH SECTION 402 OF THE IMC CODE.




INDICATES T-GRID SUSPENDED CEILING INSTALLED @ FACTORY

INDICATES SUSPENDED CEILING INSTALLED @ FACTORY

INDICATES SUSPENDED CEILING HOLD-BACK @ MATELINE, TO BE COMPLETED DN-SITE BY OTHERS

3 REFLECTED CEILING PLAN 'A&B' UNIT





SCALE: AS NOTED
PLOT DATE:
5/9/2018

SALESMAN: RP
DRAWN BY: --STATES:
TXLAOKAR
SERIAL NUMBERS:
--REVISIONS:

INDUSTRIALIZED COMMERCIAL BUILDINGS
721 N. BURLESON BLVD - BURLESON, TX 76028
817-447-1213 FAX 817-447-2751

THESE DRAWINGS REMAIN THE PROPERTY OF INDICOM BUILDINGS INC. AND ARE NOT TO BE USED IN ANYWAY WITHOUT WRITTEN PERMISSION.

LINN

VARIABLE

DEALER: N HOUST PROJECT: MOD P PROJECT

MODNL

SHEET:

REVIEWED FOR
STATE FIRE MARSHAL
AS PER REVIEW LETTER
BY:JOHN L. WHITAKER, ARCHITECT

1. SITE PLAN NOT AVAILABLE AT THIS TIME. BUILDING DESIGNED TO HAVE FIRE SEPARATION DISTANCE GREATER THAN 10 FT. IN ACCURDANCE WITH TABLE 602 OF THE IBC. 2. PORCHES, STEPS, AND RAMPS TO BE SUPPLIED AND INSTALLED BY OTHERS IN ACCORDANCE WITH THE IBC. 3. PORTABLE FIRE EXTINGUISHERS TO BE SUPPLIED AND INSTALLED ON SITE BY OWNER IN ACCORDANCE WITH SECTION

4. ANY REQUIRED FIRE/SMOKE DETECTION AND/OR SUPPESSION TO INSTALLED BY OTHERS ON SITE IN ACCORDANCE WITH THE IBC AND THE IFC.

5. MOBILE MODULAR MANAGEMENT TO SITE CONSTRUCT DRAFT STOP IN ACCORDANCE WITH THE IBC WHERE REQUIRED.

## MOBILE MODULAR MANAGEMENT MOD POD 'C & D' VARIABLE UNIT COMPLEX

THE FOLLOWING UNITS ARE TO BE CONSTRUCTED INDIVIDUALLY BY THE FACTORY:

"A&B" UNIT-OUTSIDE UNIT W/TWO CLASSROOMS "C&D" UNIT-MIDDLE UNIT W/TWO CLASSROOMS "E" UNIT-MIDDLE UNIT W/RESTROOMS "F&G" UNIT-OUTSIDE UNIT W/TWO CLASSROOMS

NOTE: FOR A TYPE VB GROUP B OR E BUILDING THE MAXIMUM SQUARE FOOTAGE ANY COMBINATION OF UNITS SHALL BE 9,000 SQ. FT. ADDITIONAL SITE INSTALLED EGRESS ELEMENTS MAY BE NECESSARY DEPENDING UPON THE LAYOUT AND CONFIGURATION. AREA INCREASE CALCULATION PROVIDED FOR CONFIGURATIONS EXCEEDING 9,000 SQ. FT. ON CONFIGURATION SHEET.

ADDITIONAL NOTE FOR CONFIGURATIONS: MOD POD UNITS ARE DESIGNED TO BE MANUFACTURED INDIVIDUALLY. MODULES ARE DESIGNED TO ALLOW SEVERAL DIFFERENT COMPLEX CONFIGURATIONS IN THE FIELD WITH A MINIMUM OF 7 UNITS (6 CLASSROOMS) AND A MAXIMUM OF 13 UNITS (12 CLASSROOMS). NO MORE THAN 8 MODULES BETWEEN SIDEWALL SHEARWALLS OR FULL HEIGHT BEARING WALL SHEARWALLS. CONFIGURATIONS OF ANY COMPLEX SHALL NOT EXCEED SQUARE FOOTAGE LIMITATIONS SET FORTH IN "TABLE 503" (use group B or E, type VB) OF THE 2015 Ed. IBC AND NFPA 101-2015. EGRESS REQUIREMENTS MUST BE MET IN ALL CONFIGURATIONS IN ACCORDANCE WITH CHAPTER 10 OF THE 2015 Ed. OF THE IBC AND NFPA 101-2015. THE MINIMUM REQUIRED PLUMBING FIXTURES MUST BE OBTAINABLE IN ALL CONFIGURATIONS ACCORDING TO THE 2015 Ed. IPC W/ AMENDMENTS.

#### General Construction Specifications (MODULES C & D)

Frame Construction:

Frame Type Quantity: (2) EA 126812

Outrigger and crossmember @ 48 in. O.C. Main beams to be 99 1/2 in. O.C. 12 1/2 in. Jr. I-beam

Five 6000# rated with (3) brake (2) tag Hitch: Detachable underslung 8x14.5 14 ply rated

Additional Frame Items Included in Quoted Price:

Floor Construction:

2x8 #2 SYP equal or better Floor Joist: Framing:

16 in. O.C.

Single layer 3/4 in. Advantech decking. Attach using liquid nails adhesive and 2 3/8" x .113" ring shank nails. (Ship loose 5/8 in. filler and Armstrong S-194) fast setting patch. Hold back decking  $(2 \frac{1}{4})$  inches at each side of mateline.

R-30 unfaced fiberglass batt (2-layers of R-13) Bottom: Mobilflex or equal

1/8in. commercial grade tile. Tile to be checkerboard and 50% offset at Corridor and Classrooms. Hold back tile (11 1/2" @ Modules C & D matelines) (9 1/2" @ Modules C & D load bearing wall).

Color to be: (51858 SANDRIFT WHITE)

Additional Floor Items Included in Quoted Price: Item 1: All outer perimeter rails to be treated lumber and Fortifiber moist stop PF

at all perimeter rails 12 in. up from bottom of rails. Exterior Wall Construction:

2x6 #2 SYP equal or better @ 16 in. O.C. w/double 2x6 #2 SYP equal or

better top plate and single 2x6 #2 SYP or better bottom plate. (3-2x6 header with (2) 1/2 in. shim at all exterior openings unless otherwise noted) Wall Sheathing: 7/16 in. OSB on entire perimeter

Insulation: R-21 Kraft back fiberglass batt.

Siding body color: (LIGHT STONE - KWAL SEMI GLOSS) 4 in. door & window trim color: (CAMEL - KWAL SEMLGLOSS) 8 in. bottom trim color: (LIGHT STONE - KWAL SEMI GLOSS) 4 in. intermediate horizontal trim color:(<u>LIGHT STONE - KWAL SEMI GLOSS</u>)

Covering height: 9 ft. Wall Covering 1: 5/8 in. Type—X vinyl covered gypsum with wrapped battens.

Color to be: (HAMPTON GRAY)

Wall Covering 2: Standard White FRP panels pre-laminated over 5/8 in. Type-X gypsum board @ Corridor. (Use V-45 trim)

8 in top horizontal trim color: (CAMEL - KWAL SEMI GLOSS)

Sidewall Height: See cross section for heights

Additional Exterior Wall Items Included in Quoted Price:

Item 1: Siding and trim installed on full height load begring wall on modules C&D. Item 2: Kwal paint custom colors.

Item 3: No holdback on exterior top trim - holdback splice and bottom trim 3 3/4 in. from each side of mateline.

Item 4: Ship loose 8 in. LP trim for exterior matelines

Framing: 2x4 #2 SYP equal or better @ 16 in. o.c. w/double 2x4 #2 SYP equal or better top plate and single 2x4 #2 SYP or better bottom plate

Overall height: 8 ft.

Insulation: R-11 unfaced battens for sound attenuation @ all walls Wall Covering 1: 5/8 in. Type-X vinyl covered gypsum with wrapped battens.

Color to be: (HAMPTON GRAY) Covering height: 8 ft

Wall Covering 2: Standard White FRP panels pre-laminated over 5/8 in. gypsum board @ Corridor.

Covering height: 8 ft.

4 in. vinyl cove. Color to be: (CB-67 DOVE GRAY) (holdback base cove)

Interior trim color to be: (HAMPTON GRAY) Inside corners: 4 in. tri-mold VC batten Outside corners: 4 in tri-mold VC batten Window trim: color to be: (4993-1695 GRAY)

Hold Backs: Hold back of avosum and FRP at matelines, (see holdback details on sheet 2)

Additional Interior Wall Items Included in Quoted Price:

Item 1: Corridor walls are extended to the bottom of rafters and are one hour fire rated. Item 2: 136 LF of mateline wall to be 2x6 with R-21 kraft back insulation and 7/16 in. OSB

Roof Construction:

Design Load: 20 p.s.f live load Roof Type: Transverse ridge 2x8 #2 SYP equal or better Rafter size: Spacing: 16 in. O.C. Multi-layer laminated plywood Height; 24 in. to 32 1/2 in. to 24 in.

Length: No. of Lavers: 3 No. of Beams: 2

1870 SF 2 ft. x 4 ft. @ 7'-10" (Armstrong Prelude XL White T-Grid with Armstrong #2910 tiles) installed at factory, held back at matelines. Completion of ceiling

installation on-site by MMMC; not in Indicom's scope. R-38HD unfaced fiberglass batt with support netting 7/16 in. Mulehide Class C FR Deck Sheathina:

45 mil WHITE single ply EPDM (material warranty certificate)

Additional Roof Items Included in Quoted Price:

Item 1: 2x4 horizontal fire rated ceiling at Corridor with 5/8 in. Type-X gypsum board installed on

Item 2: Triple 2x8 header with 1/2 in. CDX plywood spacer at 8'-1" at mateline Corridor opening. Item 3: Corridor matebeams will be wrapped with 1-layer of 5/8 in. Type-X gypsum and taped only below horizontal fire rated ceiling. Completion of the bottom of matebeams to be on-site

Item 5: 11'-5" long aluminum 5 in. gutters with end caps on each end of module stopped 2 in. from sidewall and matelines color to be: (CAMEL - KWAL SEMI GLOSS). (1) aluminum downspout per end color to be: (LIGHT STONE - KWAL SEMI GLOSS).

Roofing to fold over matelines side approx. 5 in. with tapered 2x4. Ship loose 12 in.

Exterior/Interior Doors: (SEE DOOR SCHEDULE)

(SEE WINDOW SCHEDULE) Windows:

			Electrical Schedule
Туре	Qty	Note	Description
ELEC SERVICE	1		120/240V. 60 HZ. SINGLE PHASE
ELEC PANEL	2	125 AMP	1 PH W/125 MAIN BREAKER. EXTERIOR MOUNT NEMA 3R (CUTLER HAMMER) (20 IN. TO THE BOTTOM OF PANEL)
ELEC RACEWAY	1		E.M.T. THIN WALL CONDUIT WITH SEPARATE GREEN GROUND
LIGHTS	12	(4000 LUMENS)	48 IN. DIFFUSED LED RECESSED LAY-IN (LITHONIA 2GTL4 40L LP840)
LIGHTS	2	2-LAMPS	48 IN. DIFFUSED FLUORESCENT RECESSED LAY-IN WITH ELECTRONIC BALLAST & T-8 LAMPS
EMERG. LIGHT	1		INTERIOR DOUBLE HEAD BATTERY PACK
RECEPTACLE	2		20A/125V CEILING RECEPTACLE (WHITE)
RECEPTACLE	1		20A/125V GFCI PROTECTED WITH WEATHERPROOF IN-USE COVER
RECEPTACLE	17		20A/125V DUPLEX
PHONE/COMM.	6	3/4 IN.	4X4 J-BOX WITH SINGLE GANG MUD RING STUBBED ABOVE CEILING AND DOWN BELOW FLOOR WITH EMT CONDUIT
J-BOX	6		POWERED J-BOX ABOVE T-GRID FOR FUTURE USE
J-BOX	3		4X4 EMPTY J-BOX WITH 2 GANG MUD RING STUBBED UP FOR HORN-STROBE BY OTHERS
J-BOX	4		J-BOX ABOVE T-GRID FOR FIELD CROSSOVER CONNECTIONS (PLUG-IN CONNECTORS)
OCCUPANCY SENSOR	2		CEILING MOUNTED OCCUPANCY SENSOR (WATTSTOPPER CI-305 W/ BZ50 POWER PAK)
DEVICE COLOR	1		COLOR TO BE: (WHITE)

#### Additional Electrical Items Included in Quoted Price:

PLUMBING:

HVAC Schedule						
Туре	Qty	Note	Description			
HVAC UNIT TYPE	2	3 TON COOLING WITH 10-KW ELECTRIC	END MOUNT UNIT WITH ERY AND DEHUMIDIFICATION (MODEL BARD - W36AA1ORPX) (EXTEND CONDENSATE TO BELOW BOTTOM TRIM) COLOR TO BE: ((BBIGE)			
T-STAT	2		PROGRAMMABLE T-STAT(S) (BARD COMPLETESTAT -CS9B-THO) WITH LOCKING COVERS (BEKO - BTGUK2)			
HEAT DUCT	1	11x9, 18x9, 22x9 AND 30x9	FOIL FACED FIBERGLASS, 1-1/2 IN. THICK			
DIFFUSERS	6		24 IN. x 24 IN. 4-WAY LAY-IN WITH ADJUSTABLE DAMPERS			
R/A GRILLS	2		24 IN. x 24 IN. PERFORATED LAY-IN			
DUCT SYSTEM	1		DUCTED SUPPLY WITH (1) FULLY DUCTED RETURN AND (1) WALL JUMP RETURN AIR TO PLENUM WALL			

#### Additional HVAC Items Included in Quoted Price:

Cabinet:

(2) 4 ft. x 3 ft. Tack Boards

Skirting:

Third party plan review and state IBC certification to be included

Additional Label Items Included in Quoted Price:

Texas & Louisiana label / 20 lb roof load / 2009 IBC - 130 MPH (ASD) EXP. C

Clarifications/Notes:

REVIEWED

<u>BY</u>

Date: 5/16/18

**PFS CORPORATION** 

Cottage Grove, WI

Item 2: All mate-line connections to be completed on-site by MMMC. All shipping walls installed with 1/4 in. x 3 in. lag screws (no nails

White poly close-up.

All ceiling lights are supported at all 4 corners with wires.

(2) spare 3/4 in. conduits from each panel to above ceiling terminating in

			HVAC Schedule
Туре	Qty	Note	Description
VAC UNIT TYPE	2	3 TON COOLING WITH 10-KW ELECTRIC	END MOUNT UNIT WITH ERV AND DEHUMIDIFICATION (MODEL BARD - W35AA1ORPX) (EXTEND CONDENSATE TO BELOW BOTTOM TRIM) COLOR TO BE: (BBIGE)
T-STAT	2		PROGRAMMABLE T-STAT(S) (BARD COMPLETESTAT -CS9B-THO) WITH LOCKING COVERS (BEKO - BTGUK2)
HEAT DUCT	1	11x9, 18x9, 22x9 AND 30x9	FOIL FACED FIBERGLASS, 1-1/2 IN. THICK
DIFFUSERS	6		24 IN. x 24 IN. 4-WAY LAY-IN WITH ADJUSTABLE DAMPERS
R/A GRILLS	2		24 IN. x 24 IN. PERFORATED LAY-IN
DUCT SYSTEM	1		DUCTED SUPPLY WITH (1) FULLY DUCTED RETURN AND (1) WALL JUMP RETURN AIR TO PLENUM WALL

2x2 galvanized or alum. flashing above each HVAC unit (puddy tape on backside edge and edge touching A/C).

Oklahoma and Arkansas engineered sealed drawings.

#### Item 1:

All required crossovers to be completed on-site by MMMC.

allowed).

DATA PLATE MANUFACTURE & ADDRESS

INDICOM BUILDING, INC. 721 N. Burleson Blvd. BURLESON, TX. 76028

LAIB-M00002

OMMEI VD - BU FAX

DO N

THESE PR( BUILDIN TO E

 $\triangleleft$ 

SCALE: AS NOTEI

PLOT DATE:

SALESMAN: RP

DRAWN BY: ---

SERIAL NUMBERS:

5/9/2018

ADDRESS: Cottage Grove, WI.

SERIAL NO.

FIRE MARSHAL PLAN REVIEW NO. DATE OF MFG.

DRAT AGENCY:

DECAL NO.

OCCUPANT LOAD.

ROOF DEAD LOAD.

FLOOR LIVE LOAD. 50 psf. (2000 lb concentrated)

2015 IBC - 170 MPH (ULT) EXP. C, WIND LOAD (V3s). 132 MPH (ASD) EXP. C,

OCCUPANCY CATEGORY II AND III ROOF LIVE LOAD. 20 psf.

TYPE OF CONSTRUCTION. OCCUPANCY USE GROUP. SUITABLE FOR USE WITH E OR B

10 psf.

APPROVED FOR FLOOD ZONE USAGE: NO FLOOD ZONE INDICATED

PERMISSABLE GAS (for equip.) N/A NAME AND DATE OF CODES;

LA: 2015 IBC, 2015 IPC, 2015 IMC, 2014 NEC, 2015 IFGC, NFPA 101-2015, 2010 ADAAG, ASHRAE 90.1-2007

SYSTEMS COMPLETED AT FACTORY: STRUCTURAL (X) ELECTRICAL (X) PLUMBING (X) HVAC (X)

SPECIAL CONDITIONS/LIMITATIONS: THE OWNER SHALL BE RESPONSIBLE TO INSTALL AN APPROVED AND LISTED COMPONENT IN ACCORDANCE WITH ASTM E 1996 OR ASTM E 1866 FOR THE PROTECTION OF ALL EXTERIOR OPENING: (WINDOWS, DOORS AND LOUVERS) WHEN THIS STRUCTURE IS LOCATED IN A WIND BORNE DEBRIS REGION IN ACCORDANCE WITH THE INTERNATIONAL BUILDING CODE SECTION 1609.1.2. PRIOR TO FINAL INSPECTION AND

HEATING EQUIP. MFG. SEISMIC DESIGN CATEGORY. C

NOTE: DATA PLATE TO BE LOCATED ON PANEL BOX DOOR OR SHALL BE PLACE ON THE INTERIOR SIDE OF THE EXTERIOR WALL @ THE HITCH END ABOVE THE T-GRID LOCATION.

#### DRAWING INDEX

SHEET 1: MOD POD A&B, C&D, E, F&G SPECIFICATIONS AND CONDITIONS SHEET 2: MOD POD A&B, C&D, E, F&G FLOOR PLAN,

SHEET 3: MOD POD A&B, C&D, E, F&G ELECTRICAL PLAN, ELECTRICAL, LEGEND, ELECTRICAL CALCS AND ELECTRICAL NOTES

FLR PLAN LEGEND. PLUMBING SCHEMATICS

SHEET 4: MOD POD, C&D, E, F&G HVAC PLAN AND REFLECTED CEILING PLAN SHEET 5: BLD. CROSS-SECTION, ELEVS & DETAILS

SHEET 6: DETAILS SHEET 7: DETAILS SHEET 8: DETAILS

SHEET 9: DETAILS SHEET 10: SUGGESTED BLKG PLAN (6 CLASSROOMS) SHEET 11: SUGGESTED BLKG PLAN (8 CLASSROOMS)

SHEET 12: SUGGESTED BLKG PLAN (10 CLASSROOMS) SHEET 13: SUGGESTED BLKG PLAN (12 CLASSROOMS)

> ROBERT MARK STEELE License No. 34820

**REVISIONS:** 


STATES:

TXLAOKAR


SHEET:

OF 1

EWED FOR BY: JOHN L. WHITAKER, ARCHITEC



REVIEWED FOR
STATE FIRE MARSHAL
AS PER REVIEW LETTER
BY:JOHN L. WHITAKER, ARCHITECT




## ELECTRICAL PLAN 'C&D' UNIT

WS	Description	Circuit	BRK	Α	В	BRK	Circuit	Description	WS
1	Main Breaker		125	6670		60	2	HVAC Unit 3 Ton w/10KW 60A	6
1	Main Breaker		2		6670	2	4		6
12	Lights	1	20	491 1800		20	6	Powered J-Box Above T-Grid	12
12	Receptacles	3	20		720 1800	20	8	Powered J-Box Above T-Grid	12
12	Receptacles	5	20	1080 0		0	10	Space	###
12	Powered J-Box Above T-Grid	7	20		1800 0	0	12	Space	###
ELECTRICAL CALCULATION: GENERAL LIGHTING:  PANEL C									
	491 LIGHTS x 125% 10 RECEPTACLES 1 HVAC UNITS	= 1800 = 13340	) watts ) watts		TYP	E OF	PANEL:	LOAD CENTER	
	3 PWRD J-BOXES 0 0	= (	) watts ) watts ) watts						
	U		) watts						

WS	Description	Circuit	BRK	Α	В	BRK	Circuit	Description	WS
1	Main Breaker		125	6670		60	2	HVAC Unit 3 Ton w/10KW 60A	6
1	Main Breaker		2		6670	2	4		6
12	Lights	1	20	360 1800		20	6	Powered J-Boxes Above T-Grid	12
12	Receptacles	3	20		1080 1800	20	8	Powered J-Boxes Above T-Grid	12
12	Receptacles	5	20	900 2400		50	10	Optional M20L Insta Water Heater 20A	12
12	Powered J-Box Above T-Grid	7	20		1800 2400	2	12		12
ELECTRICAL CALCULATION: GENERAL LIGHTING:  12130 13750 Total PANEL D									
	360 LIGHTS x 125% 11 RECEPTACLES 1 HVAC UNITS 3 PWRD J-BOXES 1 WATER HEATER 0 0	= 1980 = 13340 = 5400 = 4800 = 0	watts watts watts		TYP	E OF	PANEL:	LOAD CENTER	

LEGEND C/D							
2	2X4 FLUURESCENT 2 LAMP DIFFUSED LAY-IN LIGHT FIXTURE W/ELECTRUNIC BALLAST (INPUT WATTAGE=52)						
LED-4	2X4 LED (6400 LUMENS) DIFFUSED LAY-IN LIGHT FIXTURE						
\$	LIGHT SWITCH @ 46" AFF						
\$ <sub>3</sub>	THREE WAY LIGHT SWITCH @ 46" AFF						
	CEILING OCCUPANCY SENSORS WITH POWER PACK MOUNTED AT DROP CEILING						
	INTERIOR DOUBLE HEAD BATTERY PACK						
	SINGLE PHASE PANEL BOX (EXTERIOR MOUNT) SEE PLANS AND PANEL SCHEDULES FOR SIZES (20" AFF)						
ф	200/125v DUPLEX RECEPTACLE @ 15' AFF						
⊕ GFI WP	20a/125v GFCI 'WR' RATED EXT. RECEPTACLE w/WEATHERPROOF 'EXTRA DUTY IN USE' COVER @ 15' AFF						
▼	4X4 J-BOX WITH SINGLE GANG MUD RING AND 3/4" CONDUIT STUBBED ABOVE T-GRID FOR PHONE/DATA JACK BY OTHERS @ 15" AFF						
Ф	PROGRAMMABLE THERMOSTAT WITH LOCKING COVER MOUNTED @ 48' AFF TO CENTER						
H	EMPTY 4X4 J-BOX WITH 2-GANG MUD RING 80' AFF TO BOTTOM WITH 3/4' CONDUIT STUBBED UP FOR HORN STROBE BY ALARM PROVIDER						
IJ	2X4 POWERED J-BOX ABOVE T-GRID FOR FUTURE USE						
J FSD	POWERED 2X4 J-BOX ABOVE T-GRID FOR FIRE/SMOKE DAMPERS						
F	J-BOX ABOVE T-GRID WITH PLUG-IN CONNECTORS FOR ON-SITE CROSSOVERS. 4X4 BOX @ (1) CONNECTOR 6X6 BOX @ (3) CONNECTORS						

NOTE: ALL AFF DIMENSIONS ARE TO THE BOTTOM OF THE DEVICE BOX UNLESS NOTED 'TO CENTER'



DRAWN BY: ---STATES: TXLAOKAR SERIAL NUMBERS: REVISIONS: SHEET:

INDICOM BUILDINGS, INC. INDUSTRIALIZED COMMERCIAL BUILDINGS 721 N. BURLESON BLVD - BURLESON, TX 76028 817-447-1213 FAX 817-447-2751

THESE DRAWINGS REMAIN THE PROPERTY OF INDICOM BUILDINGS INC. AND ARE NOT TO BE USED IN ANYWAY WITHOUT WRITTEN PERMISSION.

MODULAR

LINN

DEALER: MOBILE MO
HOUSTON
PROJECT: VARIABLE
MOD POD
PROJECT NUMBER:


SCALE: AS NOTED


PLOT DATE: 5/9/2018

SALESMAN: RP

REVIEWED <u>BY</u> Date: 5/16/18 **PFS CORPORATION** Cottage Grove, WI

AS PER REVIEW LETTER
BY:JOHN L. WHITAKER, ARCHITECT







MECHANICAL VENTILATION	N
$Vbz = (RPP_2) + (RaAz)$	
AREA (Az) ROOM CLASSROOM	<u>653</u> S.F.
OCCUPANCY DENSITY LOAD #/1000 SQFT (P2)	23
OUTSIDE AIR REQUIRED (RP) 10 CFM X 23	(P <sub>2</sub> ) <u>229</u> CFM
AREA OUTDOOR AIRFLOW RATE (Ra <u>0.12</u> X (Az)	
AIRFLOW RATE (Vbz)	307CFM
TOTAL CFM AVAILABLE	_1100_CFM
FRESH AIR DAMPER SETTING 307 / 1100	28%

STANDARD WITH BARD UNIT IS A BAROMETRIC DAMPER WHICH PROVIDES UP TO 25% OF OUTSIDE FRESH AIR. A ERV REPLACES THE BAROMETRIC DAMPER AND THE ERV PROVIDES UP TO 200 TO 450 CFM'S OF OUTSIDE AIR.

\*MECHANICAL VENTILATION SHALL BE PROVIDED AS REQ'D. IN ACCORDANCE W/TABLE 403.3 OF THE IMC CODE OR NATURAL MEANS OF VENTILATION SHALL BE PROVIDED IN ACCORDANCE WITH SECTION 402 OF THE IMC CODE.






3 REFLECTED CEILING PLAN 'C&D' UNIT

HVAC PLAN 'C&D' UNIT





SHEET:

4°13

REVIEWED FOR
STATE FIRE MARSHAL
AS PER REVIEW LETTER
BY:JOHN L. WHITAKER, ARCHITECT

INDICOM BUILDINGS, INC INDUSTRIALIZED COMMERCIAL BUILDINGS 721 N. BURLESON BLVD - BURLESON, TX 76028 817-447-1213 FAX 817-447-2751

THESE DRAWINGS REMAIN THE PROPERTY OF INDICOM BUILDINGS INC. AND ARE NOT TO BE USED IN ANYWAY WITHOUT WRITTEN PERMISSION.

DEALER: MOBILE MODULAR MANA(HOUSTON)
PROJECT: VARIABLE UNIT COMPLEYMOD POD
PROJECT NUMBER:

SCALE: AS NOTED
PLOT DATE:
5/9/2018

SALESMAN: RP
DRAWN BY: ---

STATES: TXLAOKAR

SERIAL NUMBERS:

REVISIONS:

1. SITE PLAN NOT AVAILABLE AT THIS TIME. BUILDING DESIGNED TO HAVE FIRE SEPARATION DISTANCE GREATER THAN 10 FT. IN ACCURDANCE WITH TABLE 602 OF THE IBC. 2. PORCHES, STEPS, AND RAMPS TO BE SUPPLIED AND INSTALLED BY OTHERS IN ACCORDANCE WITH THE IBC. 3. PORTABLE FIRE EXTINGUISHERS TO BE SUPPLIED AND INSTALLED ON SITE BY OWNER IN ACCORDANCE WITH SECTION 4. ANY REQUIRED FIRE/SMOKE DETECTION AND/OR SUPPESSION

TO INSTALLED BY OTHERS ON SITE IN ACCORDANCE WITH THE IBC AND THE IFC.

5. MOBILE MODULAR MANAGEMENT TO SITE CONSTRUCT DRAFT STOP IN ACCORDANCE WITH THE IBC WHERE REQUIRED.

## MOBILE MODULAR MANAGEMENT MOD POD 'E' VARIABLE UNIT COMPLEX



THE FOLLOWING UNITS ARE TO BE CONSTRUCTED INDIVIDUALLY BY THE FACTORY:

"A&B" UNIT-OUTSIDE UNIT W/TWO CLASSROOMS "C&D" UNIT-MIDDLE UNIT W/TWO CLASSROOMS "E" UNIT-MIDDLE UNIT W/RESTROOMS "F&G" UNIT-OUTSIDE UNIT W/TWO CLASSROOMS

NOTE: FOR A TYPE VB GROUP B OR E BUILDING THE MAXIMUM SQUARE FOOTAGE ANY COMBINATION OF UNITS SHALL BE 9,000 SQ. FT. ADDITIONAL SITE INSTALLED EGRESS ELEMENTS MAY BE NECESSARY DEPENDING UPON THE LAYOUT AND CONFIGURATION. AREA INCREASE CALCULATION PROVIDED FOR CONFIGURATIONS EXCEEDING 9,000 SQ. FT. ON CONFIGURATION SHEET.

ADDITIONAL NOTE FOR CONFIGURATIONS: MOD POD UNITS ARE DESIGNED TO BE MANUFACTURED INDIVIDUALLY. MODULES ARE DESIGNED TO ALLOW SEVERAL DIFFERENT COMPLEX CONFIGURATIONS IN THE FIELD WITH A MINIMUM OF 7 UNITS (6 CLASSROOMS) AND A MAXIMUM OF 13 UNITS (12 CLASSROOMS). NO MORE THAN 8 MODULES BETWEEN SIDEWALL SHEARWALLS OR FULL HEIGHT BEARING WALL SHEARWALLS. CONFIGURATIONS OF ANY COMPLEX SHALL NOT EXCEED SQUARE FOOTAGE LIMITATIONS SET FORTH IN "TABLE 503" (use group B or E, type VB) OF THE 2015 Ed. IBC AND NFPA 101-2015. EGRESS REQUIREMENTS MUST BE MET IN ALL CONFIGURATIONS IN ACCORDANCE WITH CHAPTER 10 OF THE 2015 Ed. OF THE IBC AND NFPA 101-2015. THE MINIMUM REQUIRED PLUMBING FIXTURES MUST BE OBTAINABLE IN ALL CONFIGURATIONS ACCORDING TO THE 2015 Ed. IPC W/ AMENDMENTS.

#### General Construction Specifications (MODULE E)

#### Frame Construction:

Outrigger Frame Type Quantity: (1) EA 126812

Outrigger and crossmember @ 48 in. O.C. Туре: Main beams to be 99 1/2 in. O.C.

Beam Size: 12 1/2 in. Jr. I-beam

Axles: Six 6000# rated with (3) brake (3) tag

Hitch: Detachable underslung 8x14.5 14 ply rated Tires:

#### Additional Frame Items Included in Quoted Price:

Item 1: 1 EA. tail lights

#### Floor Construction

Floor Joist: 2x8 #2 SYP equal or better Framina: Transverse

Joist: 16 in. O.C.

Single layer 3/4 in. Advantech decking. Attach using liquid nails adhesive and 2 3/8" x .113" ring shank nails. (Ship loose 5/8 in. filler and Armstrong S-194) fast setting patch. Hold back decking  $(2 \frac{1}{4})$  inches at each side

of mateline. R-30 unfaced fiberglass batt (2-layers of R-13) Insulation:

Bottom: Mobilflex or equal

#### Floor Covering Type 1

1/8in. commercial grade tile. Tile to be checkerboard and 50% offset at Corridor and Classrooms. Hold back tile (10 1/2" @ Module E load bearing wall). Color to be: (51858 SANDRIFT WHITE)

#### Additional Floor Items Included in Quoted Price:

Item 1: All outer perimeter rails to be treated lumber and Fortifiber moist stop PF at all perimeter rails 12 in. up from bottom of rails.

#### Exterior Wall Construction:

2x6 #2 SYP equal or better @ 16 in. O.C. w/double 2x6 #2 SYP equal or Framing: better top plate and single 2x6 #2 SYP or better bottom plate. (3-2x6 header with (2) 1/2 in. shim at all exterior openings unless otherwise noted) Exterior/Interior Doors:

Wall Sheathing: 7/16 in. OSB on entire perimeter R-21 Kraft back fiberglass batt. Insulation:

Siding Type: 7/16 in. LP Stucco panel vertical siding w/house wrap underlayment

Siding body color: (LIGHT STONE - KWAL SEMI GLOSS) 4 in. door & window trim color: (CAMEL - KWAL SEMI GLOSS) 8 in. bottom trim color: (LIGHT STONE - KWAL SEMI GLOSS)

4 in. intermediate horizontal trim color: (LIGHT STONE - KWAL SEMI GLOSS) 8 in top horizontal trim color: (CAMEL - KWAL SEMI GLOSS)

Covering height: 9 ft.

Wall Covering 1: Standard White FRP panels pre-laminated over 5/8 in. Type-X gypsum board @ Restrooms, Janitor's Room and Corridor (Use V-45 trim,

V-121 inside corner trim and V-123 outside corner trim) Covering height: 8 ft.

Sidewall Height: See cross section for heights

#### Additional Exterior Wall Items Included in Quoted Price:

Item 1: Siding and trim installed on full height load bearing wall on module E.

Item 2: Kwal paint custom colors.

No holdback on exterior top trim — holdback splice and bottom trim

3 3/4 in. from each side of mateline.

Item 4: Ship loose 8 in. LP trim for exterior matelines.

#### Interior Wall Construction:

WED Insulation:

AS PER REVIEW LETTER
BY:JOHN L. WHITAKER,ARCHITECT

2x4 #2 SYP equal or better @ 16 in. o.c. w/double 2x4 #2 SYP equal Framing: or better top plate and single 2x4 #2 SYP or better bottom plate

R-11 unfaced battens for sound attenuation @ all walls

Wall Covering 1: Standard White FRP panels pre-laminated over 5/8 in. gypsum board @ Restrooms,

Janitor's Room and Corridor (Use V-45 trim)

Covering height: 8 ft. 4 in. vinyl cove. Color to be: (CB-67 DOVE GRAY) (holdback base cove)

Trim Package: Interior trim color to be: (HAMPTON GRAY) Inside corners: 4 in. tri-mold VC batter

Window trim: color to be: (4993-1695 GRAY) Hold Backs: Hold back of FRP at matelines (see holdback details on sheet 2)

Outside corners: 4 in. tri-mold VC batten

#### Additional Interior Wall Items Included in Quoted Price:

Item 1: Corridor walls are extended to the bottom of rafters and are one hour fire rated. Item 2: 136 LF of mateline wall to be 2x6 with R-21 kraft back insulation and 7/16 in. OSB

#### Roof Construction:

Spacing:

20 p.s.f live load Design Load: Rafter size: 2x8 #2 SYP equal or better

799 SF 2 ft. x 4 ft. @ 7'-10" (Armstrong Prelude XL White T-Grid with

Armstrong #2910 tiles) installed at factory.

R-38HD unfaced fiberglass batt with support netting (2-layers of R-15 at fire Insulation:

Sheathina: 7/16 in. Mulehide Class C FR Deck

45 mil WHITE single ply EPDM (material warranty certificate)

#### Additional Roof Items Included in Quoted Price:

Item 1: 2x4 horizontal fire rated ceiling at Corridor with 5/8 in. Type-X gypsum board installed on both sides of horizontal ceiling.

Triple 2x8 header with 1/2 in. CDX plywood spacer at 8'-1" at mateline Corridor opening.

Draft stop if required on-site by MMMC.

Item 6: 11'-5'' long aluminum 5 in. gutters with end caps on each end of module stopped 2 in. from sidewall and matelines color to be: (CAMEL - KWAL SEMI GLOSS).

(1) aluminum downspout per end. Color to be: (LIGHT STONE - KWAL SEMI GLOSS). Item 7: Roofing to fold over matelines side approx. 5 in. with tapered 2x4. Ship loose 12 in.

(SEE DOOR SCHEDULE)

mateline tape.

(SEE WINDOW SCHEDULE) Windows:

	Electrical Schedule					
Туре	Qty	Note	Description			
ELEC SERVICE	1		120/240V. 60 HZ. SINGLE PHASE			
ELEC PANEL	1	125 AMP	1 PH W/100 MAIN BREAKER. EXTERIOR MOUNT NEMA 3R (CUTLER HAMMER) (20 IN. TO THE BOTTOM OF PANEL)			
ELEC RACEWAY	1		E.M.T. THIN WALL CONDUIT WITH SEPARATE GREEN GROUND			
LIGHTS	4	(4000 LUMENS)	48 IN. DIFFUSED LED RECESSED LAY-IN (LITHONIA 2GTL4 40L LP840)			
LIGHTS	5	2-LAMPS	48 IN. DIFFUSED FLUORESCENT RECESSED LAY-IN WITH ELECTRONIC BALLAST & T-8 LAMPS			
EXIT SIGN	1		115V WITH BATTERY BACKUP			
EMERG. LIGHT	3		INTERIOR DOUBLE HEAD BATTERY PACK			
RECEPTACLE	1		20A/125V DUPLEX			
RECEPTACLE	1		20A/125V GFCI PROTECTED WITH WEATHERPROOF IN-USE COVER			
RECEPTACLE	1		20A/125V GFCI PROTECTED HEAT TAPE BELOW UNIT			
RECEPTACLE	7		20A/125V GFCI PROTECTED			
RECEPTACLE	2	DEDICATED	20A/125V GFCI PROTECTED			
PHONE/COMM.	2	3/4 IN.	4X4 J-BOX WITH SINGLE GANG MUD RING STUBBED ABOVE CEILING WITH EMT CONDUIT			
J-BOX	2		4X4 EMPTY J-BOX WITH 2 GANG MUD RING STUBBED UP FOR HORN-STROBE BY OTHERS			
J-BOX	1		EMPTY J-BOX STUBBED UP FOR HORN-STROBE BY OTHERS			
SWITCHES	4		WALL OCCUPANCY OR VACANCY SENSOR SWITCH AT DOOR (SENSORSWITCH WSD) (INDICOM FACTORY SET TO MANUAL ON - AUTO OFF)			
DEVICE COLOR	1		COLOR TO BE: (WHITE)			

#### Additional Electrical Items Included in Quoted Price:

All ceiling lights are supported at all 4 corners with wires.

(2) spare 3/4 in. conduits from each panel to above ceiling terminating in

			Plumbing Schedule
Type	Qty	Note	Description
SUPPLY	1		TYPE L HARD COPPER
STUB-OUTS	1		CAP OFF IN WALL (1) 1/2 IN. COLD WATER LINE AND 1 1/2 IN. DRAIN LINE FOR FUTURE DRINKING FOUNTAIN
DWV SYSTEM	1		POLY VINYL CHLORIDE SCHEDULE 40
WATER CLOSET	5	(VORTENS)	HANDICAP ELONGATED TANK TYPE WITH SHUT OFF VALVE
WATER CLOSET	5	(VORTENS)	ELONGATED TANK TYPE WITH SHUT OFF VALVE
URINAL	3	(ZURN)	WALL HUNG WHITE VITREOUS WITH COMMERCIAL GRADE FLUSH VALVE
LAVATORY	11	(ZURN)	19 IN. x 17 IN. WHITE VITREOUS WALL HUNG WITH ADA HANDLES
WATER HEATER	1	20 GAL.	ELECTRIC WITH VACUUM RELIEF AND DRAIN PAN (RHEEM)
PAPER HOLDER	10	SINGLE ROLL	CHROME WALL MOUNT
GRAB BARS	4		42 IN. GRAB BARS
GRAB BARS	3		SET(S) WITH BLOCKING FOR FUTRE VERTICAL GRAB BAR WHEN REQUIRED
MIRROR	11		24 IN. x 36 IN. WITH STAINLESS STEEL FRAME
MODESTY	10		ENAMELED STEEL. COLOR TO BE: (SAND)
URINAL SCREEN	2		ENAMELED STEEL. COLOR TO BE: (SAND)
WATER COOLER	1		WALL HUNG SPLIT-LEVEL HANDICAP REFRIGERATED WITH CANE APRON
SINK TYPE	1	24 IN. x 24 IN.	MOLDED MOP BASIN WITH WALL MOUNTED FAUCET
FLOOR DRAIN	3	SIZE - 2"	FLOOR DRAIN WITH TRAP GUARD
SINK TYPE	2		FROST PROOF HOSE BIBB
VALVES	2	370 (5 LAVS)	LEONARD MIXING VALVE
VALVES	1	170 (1 LAV)	LEONARD MIXING VALVE
ARRESTOR	2	SIZE - 3/4"	WATER HAMMER ARRESTOR FOR FAST CLOSING DEVICES

			HVAC Schedule
Туре	Qty	Note	Description
HVAC UNIT TYPE	1	3 TON COOLING WITH 10-KW ELECTRIC	END MOUNT UNIT WITH CRY AND DEHUMIDIFICATION — WITH MOTORIZED DAMPER (NO RELIEF) AND THE DAMPER IS INTERLOCKED WITH RESTROOM FAN (MODEL BARD — W36ADA10RPX) (EXTEND CONDENSATE TO BELOW BOTTOM TRIM) COLOR TO BE: (BEIGE)
T-STAT	1		PROGRAMMABLE T-STAT(S) (BARD COMPLETESTAT -CS9B-THO) WITH LOCKING COVERS (BEKO - BTGUK2)
EXHAUST FAN	2	350 CFM	CEILING MOUNTED
EXHAUST FAN	4	110 CFM	CEILING MOUNTED
HEAT DUCT	1	11x9, 18x9 AND 22x9	FOIL FACED FIBERGLASS, 1-1/2 IN. THICK
SUPPLY BOOT	1	SB-12	FIRST 4 FT. TO BE METAL WITH INSULATION WRAP
DIFFUSERS	6		24 IN. x 24 IN. 4-WAY LAY-IN WITH ADJUSTABLE DAMPERS
R/A GRILLS	4		24 IN. x 24 IN. PERFORATED LAY-IN
DUCT SYSTEM	1		PLENUM WALLS WITH FULLY DUCTED SUPPLY AND RETURN AIR

#### Additional HVAC Items Included in Quoted Price:

Item 1: 2x2 galvanized or alum. flashing above each HVAC unit (puddy tape on backside

edge and edge touching A/C). Exhaust fans ducted through roof with flexible metal duct.

Metal duct at fire rated Corridor (see HVAC plan for locations).

Cabinet: Skirting:

Third party plan review and state IBC certification to be included

#### Additional Label Items Included in Quoted Price:

Item 1: Texas & Louisiana label / 20 lb roof load / 2009 IBC - 130 MPH (ASD) EXP. C

Oklahoma and Arkansas engineered sealed drawings.

#### Clarifications/Notes:

Item 1: All required crossovers to be completed on—site by MMMC. All mate-line connections to be completed on-site by MMMC.

All shipping walls installed with 1/4 in. x 3 in. lag screws (no nails

White poly close—up.

721 N. Burleson Blvd. BURLESON, TX. 76028 IHM – 47 LAIB-M00002	11N NGS 76028
ADDRESS: Cottage Grove, WI.	DINGS, ERCIAL BUILDI SURLESON, TX
2000 lb concentrated) © corridor)	MM AM FA FA
- 170 MPH (ULT) EXP. C,	

ROOF LIVE LOAD. 20 psf. ROOF DEAD LOAD.

DATA

MANUFACTURE & ADDRESS

FIRE MARSHAL PLAN REVIEW NO.

DRAT AGENCY:

SERIAL NO.

DECAL NO.

DATE OF MFG.

OCCUPANT LOAD.

FLOOR LIVE LOAD.

WIND LOAD (V3s).

TYPE OF CONSTRUCTION.

PLAT

50 psf. (2000

OCCUPANCY CATEGORY II AND III

INDICOM BUILDING, INC.

OCCUPANCY USE GROUP. SUITABLE FOR USE WITH E OR B

APPROVED FOR FLOOD ZONE USAGE: NO FLOOD ZONE INDICATED

PERMISSABLE GAS (for equip.) N/A NAME AND DATE OF CODES;

LA: 2015 IBC, 2015 IPC, 2015 IMC, 2014 NEC, 2015 IFGC, NFPA 101-2015, 2010 ADAAG,

SYSTEMS COMPLETED AT FACTORY:

STRUCTURAL (X) ELECTRICAL (X) PLUMBING (X) HVAC SPECIAL CONDITIONS/LIMITATIONS: THE OWNER SHALL RESPONSIBLE TO INSTALL AN APPROVED AND LISTED COMPONENT IN ACCORDANCE WITH ASTM E 1996 OR AST E 1866 FOR THE PROTECTION OF ALL EXTERIOR OPENI (WINDOWS, DOORS AND LOUVERS) WHEN THIS STRUCTUR IS LOCATED IN A WIND BORNE DEBRIS REGION IN ACCORDANCE WITH THE INTERNATIONAL BUILDING CODE

SECTION 1609.1.2. PRIOR TO FINAL INSPECTION AND

HEATING EQUIP. MFG. SEISMIC DESIGN CATEGORY. C

NOTE: DATA PLATE TO BE LOCATED ON PANEL BOX DOOR OR SHALL BE PLACE ON THE INTERIOR SIDE OF THE EXTERIOR WALL @ THE HITCH END ABOVE THE T-GRID LOCATION.

DRAWING INDEX

SHEET 9: DETAILS

			1		
(X) BE		THESE DRAWINGS REMAIN THE	PROPERTY OF INDICOM BUILDINGS INC. AND ARE NOT	TO BE USED IN ANYWAY	WITHOUT WATER TEAMINOUN.
rm NGS RE	SEMENT		×		

INDU 721 N.

SHEET 1: MOD POD A&B, C&D, E, F&G SPECIFICATIONS SHEET 2: MOD POD A&B, C&D, E, F&G FLOOR PLAN, SCALE: AS NOTEI

FLR PLAN LEGEND, PLUMBING SCHEMATICS PLOT DATE: SHEET 3: MOD POD A&B, C&D, E, F&G ELECTRICAL PLAN, ELECTRICAL, LEGEND, ELECTRICAL 5/9/2018 SHEET 4: MOD POD, C&D, E, F&G HVAC PLAN AND SALESMAN: RP

**REVISIONS:** 

DRAWN BY: ---SHEET 5: BLD. CROSS-SECTION, ELEVS & DETAILS SHEET 6: DETAILS STATES: TXLAOKAR SHEET 7: DETAILS SHEET 8: DETAILS SERIAL NUMBERS:

SHEET 10: SUGGESTED BLKG PLAN (6 CLASSROOMS) SHEET 11: SUGGESTED BLKG PLAN (8 CLASSROOMS) SHEET 12: SUGGESTED BLKG PLAN (10 CLASSROOMS)


CALCS AND ELECTRICAL NOTES


REFLECTED CEILING PLAN


SHEET 13: SUGGESTED BLKG PLAN (12 CLASSROOMS)



SHEET:







1. SITE PLAN NOT AVAILABLE AT THIS TIME. BUILDING DESIGNED TO HAVE FIRE SEPARATION DISTANCE GREATER THAN 10 FT. IN ACCURDANCE WITH TABLE 602 OF THE IBC. 2. PORCHES, STEPS, AND RAMPS TO BE SUPPLIED AND INSTALLED BY OTHERS IN ACCORDANCE WITH THE IBC. 3. PORTABLE FIRE EXTINGUISHERS TO BE SUPPLIED AND INSTALLED ON SITE BY OWNER IN ACCORDANCE WITH SECTION

4. ANY REQUIRED FIRE/SMOKE DETECTION AND/OR SUPPESSION TO INSTALLED BY OTHERS ON SITE IN ACCORDANCE WITH THE IBC AND THE IFC.

5. MOBILE MODULAR MANAGEMENT TO SITE CONSTRUCT DRAFT STOP IN ACCORDANCE WITH THE IBC WHERE REQUIRED.

## MOBILE MODULAR MANAGEMENT MOD POD 'F & G' VARIABLE UNIT COMPLEX

THE FOLLOWING UNITS ARE TO BE CONSTRUCTED INDIVIDUALLY BY THE FACTORY: "A&B" UNIT-OUTSIDE UNIT W/TWO CLASSROOMS "C&D" UNIT-MIDDLE UNIT W/TWO CLASSROOMS "E" UNIT-MIDDLE UNIT W/RESTROOMS "F&G" UNIT-OUTSIDE UNIT W/TWO CLASSROOMS

NOTE: FOR A TYPE VB GROUP B OR E BUILDING THE MAXIMUM SQUARE FOOTAGE ANY COMBINATION OF UNITS SHALL BE 9,000 SQ. FT. ADDITIONAL SITE INSTALLED EGRESS ELEMENTS MAY BE NECESSARY DEPENDING UPON THE LAYOUT AND CONFIGURATION. AREA INCREASE CALCULATION PROVIDED FOR CONFIGURATIONS EXCEEDING 9,000 SQ. FT. ON CONFIGURATION SHEET.

ADDITIONAL NOTE FOR CONFIGURATIONS: MOD POD UNITS ARE DESIGNED TO BE MANUFACTURED INDIVIDUALLY. MODULES ARE DESIGNED TO ALLOW SEVERAL DIFFERENT COMPLEX CONFIGURATIONS IN THE FIELD WITH A MINIMUM OF 7 UNITS (6 CLASSROOMS) AND A MAXIMUM OF 13 UNITS (12 CLASSROOMS). NO MORE THAN 8 MODULES BETWEEN SIDEWALL SHEARWALLS OR FULL HEIGHT BEARING WALL SHEARWALLS. CONFIGURATIONS OF ANY COMPLEX SHALL NOT EXCEED SQUARE FOOTAGE LIMITATIONS SET FORTH IN "TABLE 503" (use group B or E, type VB) OF THE 2015 Ed. IBC AND NFPA 101-2015. EGRESS REQUIREMENTS MUST BE MET IN ALL CONFIGURATIONS IN ACCORDANCE WITH CHAPTER 10 OF THE 2015 Ed. OF THE IBC AND NFPA 101-2015. THE MINIMUM REQUIRED PLUMBING FIXTURES MUST BE OBTAINABLE IN ALL CONFIGURATIONS ACCORDING TO THE 2015 Ed. IPC W/ AMENDMENTS.

#### General Construction Specifications (MODULES F & G)

Frame Construction:

Frame Type Outrigge Quantity: (2) EA

Size: Outrigger and crossmember @ 48 in. O.C. Type: Main beams to be 99 1/2 in. O.C.

12 1/2 in. Jr. I-beam Five 6000# rated with (3) brake (2) tag Axles:

Hitch: Detachable underslung 8x14.5 14 ply rated

#### Additional Frame Items Included in Quoted Price: Item 1: 2 EA. tail lights.

Floor Construction:

Floor Joist: Framing: Transverse

Joist:

Single layer 3/4 in. Advantech decking. Attach using liquid nails adhesive and 2 3/8" x .113" ring shank nails. (Ship loose 5/8 in. filler and Armstrong S-194) fast setting patch. Hold back decking  $(2 \frac{1}{4})$  inches at each side

R-30 unfaced fiberglass batt (2-layers of R-13) Insulation:

Mobilflex or equal

Floor Covering Type 1

1/8in, commercial grade tile. Tile to be checkerboard and 50% offset at Corridor and Classrooms. Hold back tile (11 1/2" @ Modules F & G matelines) (9 1/2" @ Module G exterior sidewall and module F load bearing wall).

Color to be: (51858 SANDRIFT WHITE)

Additional Floor Items Included in Quoted Price:

Item 1: All outer perimeter rails to be treated lumber and Fortifiber moist stop PF at all perimeter rails 12 in, up from bottom of rails.

2x6 #2 SYP equal or better @ 16 in. O.C. w/double 2x6 #2 SYP equal or better top plate and single 2x6 #2 SYP or better bottom plate. (3-2x6 header with (2) 1/2 in, shim at all exterior openings unless otherwise noted)

Wall Sheathing: 7/16 in. OSB on entire perimeter R-21 Kraft back fiberglass batt.

7/16 in. LP Stucco panel vertical siding w/house wrap underlayment

Siding body color: (LIGHT STONE - KWAL SEMI GLOSS) 6 in. corner trim color: (CAMEL - KWAL SEMI GLOSS) 4 in. door & window trim color: (CAMEL - KWAL SEMI GLOSS) 8 in. bottom trim color: (LIGHT STONE - KWAL SEMI GLOSS) 4 in. intermediate horizontal trim color: (LIGHT STONE - KWAL SEMI GLOSS)

8 in top horizontal trim color: (CAMEL — KWAL SEMI GLOSS)

Wall Covering 1: 5/8 in. Type—X vinyl covered gypsum with wrapped battens. Color to be: (HAMPTON GRAY)

Wall Covering 2: Standard White FRP panels pre-laminated over 5/8 in. Type-X gypsum board @ Corridor. (Use V-45 trim and V-121 inside corner trim) Sidewall Height: See cross section for heights

Additional Exterior Wall Items Included in Quoted Price:

Item 1: Siding and trim installed on full height load bearing wall on module F. Item 2: Kwal paint custom colors.

Item 3: No holdback on exterior top trim - holdback splice and bottom trim 3 3/4 in. from each side of mateline.

Item 4: Ship loose 8 in. LP trim for exterior matelines.

Interior Wall Construction:

Framing: 2x4 #2 SYP equal or better @ 16 in. o.c. w/double 2x4 #2 SYP equal or better top plate and single 2x4 #2 SYP or better bottom plate Overall height: 8 ft.

Wall Covering 1: 5/8 in. Type-X vinyl covered gypsum with wrapped battens. Color to be: (HAMPTON GRAY) Covering height: 8 ft.

Wall Covering 2: Standard White FRP panels prelaminated over 5/8 in. gypsum board @ Corridor (Use V-45 trim)

4 in. vinyl cove. Color to be: (CB-67 DOVE GRAY) (holdback base cove)

Trim Package: Interior trim color to be: (HAMPTON GRAY) Inside corners: 4 in. tri-mold VC batten Outside corners: 4 in. tri-mold VC batter

Window trim: color to be: (4993-1695 GRAY) Hold back of gypsum and FRP at matelines. (see holdback details on sheet 2)

Additional Interior Wall Items Included in Quoted Price:

Item 1: Corridor walls are extended to the bottom of rafters and are one hour fire rated. Item 2: 68 LF of mateline wall to be 2x6 with R-21 kraft back insulation and 7/16 in. OSB

Roof Construction:

Design Load: 20 p.s.f live load Transverse ridge Roof Type: 2x8 #2 SYP equal or better Multi-layer laminated plywood Mate Beam: 24 in. to 32 1/2 in. to 24 in. Height: Length: 68 ft.

1870 SF 2 ft. x 4 ft. @ 7'-10" (Armstrong Prelude XL White T-Grid with Armstrong #2910 tiles) installed at factory, held back at matelines. Completion of ceiling

installation on-site by MMMC: not in Indicom's scope. R-38HD unfaced fiberglass batt with support netting (2-layers of R-15 at fire

rated Corridor) 7/16 in. Mulehide Class C FR Deck

45 mil WHITE single ply EPDM (material warranty certificate)

Additional Roof Items Included in Quoted Price:

Item 1: 2x4 horizontal fire rated ceiling at Corridor with 5/8 in. Type-X gypsum board installed on

Item 2: Triple 2x8 header with 1/2 in. CDX plywood spacer at 8'-1" at mateline Corridor opening.

Item 3: Corridor matebeams will be wrapped with 1-layer of 5/8 in. Type-X gypsum and taped only below horizontal fire rated ceiling. Completion of the bottom of matebeams to be on-site by MMMC.

Item 4: Draft stop if required on-site by MMMC.

Item 5: 11'-5" long aluminum 5 in. gutters with end caps on each end of module stopped 2 in. from sidewall and matelines color to be: (CAMEL - KWAL SEMI GLOSS). (1) aluminum nspout per end color to be: (<u>LIGHT STONE — KWAL SEMI GLOS</u>

Item 6: Roofing to fold over matelines and exterior side wall side approx. 5 in. with tapered 2x4. Ship loose 12 in. mateline tape for matelines.

Exterior/Interior Doors: (SEE DOOR SCHEDULE)

(SEE WINDOW SCHEDULE)

			Electrical Schedule
Туре	Qty	Note	Description
ELEC SERVICE	1		120/240V. 60 HZ. SINGLE PHASE
ELEC PANEL	2	125 AMP	1 PH W/125 MAIN BREAKER. EXTERIOR MOUNT NEMA 3R (CUTLER HAMMER) (20 IN. TO THE BOTTOM OF PANEL)
ELEC RACEWAY	1		E.M.T. THIN WALL CONDUIT WITH SEPARATE GREEN GROUND
LIGHTS	1		COMPACT FLUORESCENT EXTERIOR WITH PHOTOCELL
LIGHTS	12	(4000 LUMENS)	48 IN. DIFFUSED LED RECESSED LAY-IN (LITHONIA 2GTL4 40L LP840)
LIGHTS	2	2-LAMPS	48 IN. DIFFUSED FLUORESCENT RECESSED LAY-IN WITH ELECTRONIC BALLAST & T-8 LAMPS
EXIT SIGN	1		115V WITH BATTERY BACKUP
EMERG. LIGHT	1		EXTERIOR REMOTE HEAD
EMERG. LIGHT	1	WITH REMOTE	INTERIOR DOUBLE HEAD BATTERY PACK
RECEPTACLE	1		20A/125V GFCI PROTECTED WITH WEATHERPROOF IN-USE COVER
RECEPTACLE	17		20A/125V DUPLEX
RECEPTACLE	2		20A/125V CEILING RECEPTACLE (WHITE)
PHONE/COMM.	6	3/4 IN.	4X4 J-BOX WITH SINGLE GANG MUD RING STUBBED ABOVE CEILING AND DOWN BELOW FLOOR WITH EMT CONDUIT
J-BOX	1		EMPTY 4X4 J-BOX AND A SINGLE GANG MUD RING STUBBED UP ABOVE T-GRID AT EXTERIOR FOR ON-SITE CARD READER
J-BOX	1		POWERED 4X4 J-BOX ABOVE T-GRID FOR ON-SITE CARD READER
J-BOX	4		J-BOX ABOVE T-GRID FOR FIELD CROSSOVER CONNECTIONS (PLUG-IN CONNECTORS)
J-BOX	3		4X4 EMPTY J-BOX WITH 2 GANG MUD RING STUBBED UP FOR HORN-STROBE BY OTHERS
J-BOX	1		EMPTY J-BOX STUBBED UP FOR PULL STATION BY OTHERS
J-BOX	6		POWERED J-BOX ABOVE T-GRID FOR FUTURE USE
J-BOX	2		POWERED J-BOX ABOVE T-GRID FOR FIRE/SMOKE DAMPERS
OCCUPANCY SENSOR	2		CEILING MOUNTED OCCUPANCY SENSOR (WATTSTOPPER CI-305 W/ BZ50 POWER PAK)
DEVICE COLOR	1		COLOR TO BE: (WHITE)

#### Additional Electrical Items Included in Quoted Price:

All ceiling lights are supported at all 4 corners with wires. (2) spare 3/4 in. conduits from each panel to above ceiling terminating in

PLUMBING:

			HVAC Schedule
Туре	Qty	Note	Description
HVAC UNIT TYPE	2	3 TON COOLING WITH 10-KW ELECTRIC	END MOUNT UNIT WITH ERV AND DEHUMIDIFICATION (MODEL BARD - W35AA1ORPX) (EXTEND CONDENSATE TO BELOW BOTTOM TRIM) COLOR TO BE: ((BEIGE)
T-STAT	2		PROGRAMMABLE T-STAT(S) (BARD COMPLETESTAT -CS9B-THO) WITH LOCKING COVERS (BEKO - BTGUK2)
HEAT DUCT	1	11x9, 18x9, 22x9 AND 30x9	FOIL FACED FIBERGLASS, 1-1/2 IN. THICK
SUPPLY BOOT	2	SB-12	FIRST 4 FT. TO BE METAL WITH INSULATION WRAP
DIFFUSERS	7		24 IN. x 24 IN. 4-WAY LAY-IN WITH ADJUSTABLE DAMPERS
R/A GRILLS	3		24 IN. x 24 IN. PERFORATED LAY-IN
DUCT SYSTEM	1		DUCTED SUPPLY WITH (1) FULLY DUCTED RETURN AND (1) WALL JUMP RETURN AIR TO PLENUM WALL
DAMPERS	2	FIRE/SMOKE	DAMPERS IN THE FIRE RATED AREAS PER PLAN

#### Additional HVAC Items Included in Quoted Price:

2x2 galvanized or alum. flashing above each HVAC unit (puddy tape on backside edge and edge touching A/C).

(2) 8 in. round 90° elbow.

Cabineta

(2) 8 ft. x 4 ft. Marker Boards

Additional Label Items Included in Quoted Price:

Texas & Louisiana label / 20 lb roof load / 2009 IBC - 130 MPH (ASD) EXP. C Oklahoma and Arkansas engineered sealed drawings.

Clarifications/Notes:

Fire/smoke dampers are to be connected to owner provided duct detector on-site by others.

Third party plan review and state IBC certification to be included

All required crossovers to be completed on-site by MMMC.

All mate-line connections to be completed on-site by MMMC. All shipping walls installed with 1/4 in. x 3 in. lag screws (no nails

allowed). White poly close-up.



#### DATA PLATE

MANUFACTURE & ADDRESS INDICOM BUILDING, INC.

721 N. Burleson Blvd. BURLESON, TX. 76028 LAIB-M00002

Cottage Grove, WI.

OMMEJ VD - BU FAX

DO N

THESE PR( BUILDIN TO E

 $\triangleleft$ 

SCALE: AS NOTE

PLOT DATE:

SALESMAN: RP

DRAWN BY: ---

SERIAL NUMBERS:

5/9/2018

STATES:

REVISIONS:

TXLAOKAR

ADDRESS:

SERIAL NO.

DRAT AGENCY:

DECAL NO.

FIRE MARSHAL PLAN REVIEW NO. DATE OF MFG.

OCCUPANT LOAD.

ROOF DEAD LOAD.

FLOOR LIVE LOAD. 50 psf. (2000 lb concentrated)

2015 IBC - 170 MPH (ULT) EXP. C, WIND LOAD (V3s). 132 MPH (ASD) EXP. C, OCCUPANCY CATEGORY II AND III

ROOF LIVE LOAD. 20 psf.

TYPE OF CONSTRUCTION. OCCUPANCY USE GROUP. SUITABLE FOR USE WITH E OR B

APPROVED FOR FLOOD ZONE USAGE: NO FLOOD ZONE INDICATED

PERMISSABLE GAS (for equip.) N/A

NAME AND DATE OF CODES;

LA: 2015 IBC, 2015 IPC, 2015 IMC, 2014 NEC, 2015 IFGC, NFPA 101-2015, 2010 ADAAG, ASHRAE 90.1-2007

SYSTEMS COMPLETED AT FACTORY: STRUCTURAL (X) ELECTRICAL (X) PLUMBING (X) HVAC (X)

SPECIAL CONDITIONS/LIMITATIONS: THE OWNER SHALL BE RESPONSIBLE TO INSTALL AN APPROVED AND LISTED COMPONENT IN ACCORDANCE WITH ASTM E 1996 OR ASTM E 1866 FOR THE PROTECTION OF ALL EXTERIOR OPENING: (WINDOWS, DOORS AND LOUVERS) WHEN THIS STRUCTURE IS LOCATED IN A WIND BORNE DEBRIS REGION IN ACCORDANCE WITH THE INTERNATIONAL BUILDING CODE SECTION 1609.1.2. PRIOR TO FINAL INSPECTION AND

HEATING EQUIP. MFG. SEISMIC DESIGN CATEGORY. C

NOTE: DATA PLATE TO BE LOCATED ON PANEL BOX DOOR OR SHALL BE PLACE ON THE INTERIOR SIDE OF THE EXTERIOR WALL @ THE HITCH END ABOVE THE T-GRID LOCATION

SHEET 1: MOD POD A&B, C&D, E, F&G SPECIFICATIONS AND CONDITIONS SHEET 2: MOD POD A&B, C&D, E, F&G FLOOR PLAN, FLR PLAN LEGEND. PLUMBING SCHEMATICS

SHEET 3: MOD POD A&B, C&D, E, F&G ELECTRICAL PLAN, ELECTRICAL, LEGEND, ELECTRICAL CALCS AND ELECTRICAL NOTES

SHEET 4: MOD POD, C&D, E, F&G HVAC PLAN AND REFLECTED CEILING PLAN SHEET 5: BLD. CROSS-SECTION, ELEVS & DETAILS

SHEET 6: DETAILS SHEET 7: DETAILS


DRAWING INDEX

SHEET 8: DETAILS SHEET 9: DETAILS SHEET 10: SUGGESTED BLKG PLAN (6 CLASSROOMS)

SHEET 11: SUGGESTED BLKG PLAN (8 CLASSROOMS) SHEET 12: SUGGESTED BLKG PLAN (10 CLASSROOMS) SHEET 13: SUGGESTED BLKG PLAN (12 CLASSROOMS)



IEWED FOR BY: JOHN L. WHITAKER, ARCHITEC



						Doo	r Schedule				
Qty	NO.	Туре	Jamb	Glazing	Size	Color	Closer	Deadbolt	Hardware	Fire Rating	Notes
1	1	COMMERCIAL DBL. STEEL WITH CENTER MULLION, INSULATED 18 GA.	16 GA.	24×30 HALF LITE WINDOW (BOTTOM OF GLAZING REQUIRED TO BE AT 43" AFF)	72 x 80	COLOR TO BE: (TIOGA BRONZE)	HYDRAULIC CLOSER (12641)	NONE	PANIC HARDWARE, TELL BRAND 9500 WITH KEYED LEVER TRIM	NONE	10 IN. x 34 IN. STAINLESS STEEL KICK PLATES ON BOTH SIDES OF DOOR, MINI-GUTTER INSTALLED ABOVE TOP TRIM, MMM TRIM DETAILS AND PROVIDE 2 KEYS PER LOCK
1	2	IMPERIAL OAK PREFINISHED SOLID CORE	WITH METAL JAMB	7x22 PENCIL WINDOW (20 MINUTE) (BOTTOM OF GLAZING REQUIRED TO BE AT 43" AFF)	36 x 80	N/A	HYDRAULIC CLOSER (12641)	NONE	LEVER LOCKSET, CLASSROOM FUNCTION, TELL BRAND, GRADE 2 (LC2484CTL)	20 MINUTE LABEL	FLOOR MOUNT STOPS WITH DOOR SWEEPS AND SMOKE SEALS

						Windo	ow Sche	edule	
Q	ty	NO.	Туре	Glazing	Size	U-Factor	SHGC	Mini-Blind	Notes
:	2	Α	VINYL VERTICAL SLIDER WITH 28 IN SASH (EGRESS) COLOR TO BE: (CLAY)	CLEAR, DUAL GLAZED, LOW—E WITH ARGON AND TEMPERED GLASS	40"×60"	.33	.22	THIN LINE METAL MINI-BLINDS. COLOR TO BE: (ALABASTER)	WINDOWS INSTALLED WITH 1 5/8" ZINC DECK SCREWS, VINYL COVERED PANELING WINDOW RETURNS, MINI-GUTTERS INSTALLED ABOVE TOP TRIM, WINDOW FLASHING TAPE AT ALL EXT. WINDOWS.

FLO(	OR PLAN LEGEND
	INDICATES 1 HOUR FIRE RATED (WP3605) FULL HEIGHT WALL
	INDICATES FULL HEIGHT LOAD BEARING WALL TO BOTTOM OF RAFTERS

PFS.	<u>REVIEWED</u>	
	<u>BY</u>	
Date:	5/16/18	
PFS COF	RPORATION	
Cottag	e Grove, WI	


OCCUPANT LOAD - 65

GA FILE NO. WP 3605	GENERIC	1 HOUR FIRE	30 TO 34 STC SOUND
GYPSUM WALLBOARD	D, WOOD STUD	S WALL OR CEI	LING ASSEMBLY
ONE LAYER 5/8" TYPE X PLAIN OR PR WALLBOARD, WATER-RESISTANT GY OR GYPSUM VENEER BASE APPLIED ANGLES TO EACH SIDE OF A MIN. 2X-	YPSUM BACKING BO PARALLEL OR AT R	OARD, IGHT	
WITH 6D COATED NAILS, 1 7/8" LONG 1/4" HEADS, 7" O.C. JOINTS OF SQUAR OR PREDECORATED WALLBOARD MA	E EDGE, BEVEL EDG		4 3/4" : 7 PSF UL R1319-4, -6, 6-17-52; UL R2717-39, 1-20-66; UL R3501-52, 3-15-66;
JOINTS STAGGERED 16" O.C. ON OPPO (LOAD-BEARING)	OSITE SIDES	SOUND TEST:	UL R5501-52, 3-15-66; UL DESIGN U305 ULC DESIGN W301 OR 64-8, 2-4-64


REF: 2009 IBC SECTION 709 (FIRE PARTITION)

		FASTEN	ING SCHEDULE
		TYPE	FASTENING
	SIDEWALLS	7/16" OSB	(2 3/8"x0.113" DIA. NAIL) @ 6" O.C. AT STUDS AND 6" O.C. AT INTERMEDIATE STUDS
SNO	ENDWALLS (SHEARWALLS)	7/16" OSB	(2 3/8"x0.113" DIA. NAIL) @ 3" O.C. AT STUDS AND 6" O.C. AT INTERMEDIATE STUDS
LOCATIONS	SIDEWALL AT MATELINES (SHEARWALLS)	7/16" OSB	(2 3/8"x0.113" DIA. NAIL) @ 6" O.C. AT STUDS AND 6" O.C. AT INTERMEDIATE STUDS
	ROOF	7/16" FR DECK	(UNBLOCKED ROOF) (2 3/8"x0.113" DIA. NAIL) @ 6" O.C. AT SUPPORTED EDGES AND 6" O.C. AT INTERMEDIATE RAFTERS
	SIDING (SIDEWALLS)	7/16" LP STUCCO PANEL VERTICAL SIDING	(2 1/4"x0.099" DIA. NAIL) @ 6" O.C. AT STUDS AND 6" O.C. AT INTERMEDIATE STUDS
	SIDING (ENDWALLS)	7/16" LP STUCCO PANEL VERTICAL SIDING	(2 1/4"x0.099" DIA. NAIL) @ 6" O.C. AT STUDS AND 6" O.C. AT INTERMEDIATE STUDS

**KEYED TO MMMC MASTER** 




REVIEWED FOR
STATE FIRE MARSHAL
AS PER REVIEW LETTER
BY:JOHN L. WHITAKER, ARCHITECT






			125	AMP 1	20/240	1 PHA	SE		
		PANEL	WITH	125	AMP N	IAIN E	BREAKER	R (NEMA 3R)	
WS	Description	Circuit	BRK	Α	В	BRK	Circuit	Description	WS
1	Main Breaker		125	6670		60	2	HVAC Unit 3 Ton w/10KW 60A	6
1	Main Breaker		2		6670	2	4		6
12	Lights	1	20	360 1800		20	6	Powered J-Box Above T-Grid	12
12	Receptacles	3	20		1080 1800	20	8	Powered J-Box Above T-Grid	12
12	Receptacles	5	20	900		0	10	Space	###
12	Powered J-Box Above T-Grid	7	20		1800	0	12	Space	###
	ELECTRICAL CALCUL GENERAL LIGHTING:	ATION:		9730	11350	Tota	I	PANEL F	
	360 LIGHTS x 125% 11 RECEPTACLES 1 HVAC UNITS 3 PWRD J-BOXES 0 0	= 1980 = 13340 = 5400 = 0			TYP	E OF	PA NEL:	LOAD CENTER	
	0	_	watts watts						

		P	ANEL \	WITH	125	AMP M	IAIN E	BREAKER	R (NEMA 3R)	
WS	Description	(	Circuit	BRK	Α	В	BRK		Description	WS
1	Main Breaker	E		125	6670		60	2	HVAC Unit 3 Ton w/10KW 60A	6
1	Main Breaker			2		6670	2	4		6
12	Lights	-	1	20	517 1800		20	6	Powered J-Box Above T-Grid	12
12	Receptacles		3	20		720 1800	20	8	Powered J-Box Above T-Grid	12
12	Receptacles		5	20	1080 0		0	10	Space	###
12	Powered J-Box Above T-Grid		7	20		1800	0	12	Space	###
	ELECTRICAL CALCUL	<u>AT</u>	I <u>ON</u> :		10067	10990	Tota	I	PANEL G	
	517 LIGHTS x 125% 10 RECEPTACLES 1 HVAC UNITS 3 PWRD J-BOXES 0	=	13340 5400 0	watts watts		TYPI	E OF	PA NEL:	LOAD CENTER	
	0	=	0	watts						
	0	=_		watts					AMPS TOTAL	



LEGE	ND A/B & F/G				
2	2X4 FLUDRESCENT 2 LAMP DIFFUSED LAY-IN LIGHT FIXTURE W/ELECTRONIC BALLAST (INPUT WATTAGE=52)				
LED-4	2X4 LED (6400 LUMENS) DIFFUSED LAY-IN LIGHT FIXTURE				
₽ P	COMPACT FLUORESCENT EXTERIOR LIGHT WITH PHOTOCELL (INPUT WATTAGE = 13)				
\$	LIGHT SWITCH @ 46" AFF				
\$ <sub>3</sub>	THREE WAY LIGHT SWITCH @ 46" AFF				
P (C)	CEILING DCCUPANCY SENSORS WITH POWER PACK MOUNTED AT DROP CEILING				
EXIT	BATTERY BACKUP EXIT SIGN				
<b>7</b>	INTERIOR DOUBLE HEAD BATTERY PACK WITH REMOTE				
<b>→</b>	EXTERIOR REMOTE HEAD EMERGENCY LIGHT				
	SINGLE PHASE PANEL BOX (EXTERIOR MOUNT) SEE PLANS AND PANEL SCHEDULES FOR SIZES (20" AFF)				
Ф	20a/125v DUPLEX RECEPTACLE @ 15" AFF				
<del>-</del> GFI WP	20a/125v GFCI 'WR' RATED EXT. RECEPTACLE w/WEATHERPROOF 'EXTRA DUTY IN USE' COVER @ 15' AFF				
•	4X4 J-BOX WITH SINGLE GANG MUD RING AND 3/4' CONDUIT STUBBED ABOVE T-GRID AND BELOW FLOOR FOR PHONE/DATA JACK BY OTHERS @ 15' AFF				
Û	PROGRAMMABLE THERMOSTAT WITH LOCKING COVER MOUNTED @ 48' AFF TO CENTER				
P	EMPTY 2X4 J-BOX 46" AFF TO BOTTOM WITH 3/4" CONDUIT STUBBED UP FOR PULL STATION BY ALARM PROVIDER				
H	EMPTY 4X4 J-BOX WITH 2-GANG MUD RING 80° AFF TO BOTTOM WITH 3/4° CONDUIT STUBBED UP FOR HORN STROBE BY ALARM PROVIDER				
C	EMPTY 4X4 J-BOX AND A SINGLE GANG MUD RING WITH (2) 3/4' EMT CONDUIT STUBBED UP ABOVE T-GRID FOR ON-SITE CARD READER (SEE DETAIL ON ELEC PLAN)				
R	POWERED 4x4 J-BOX ABOVE T-GRID FOR ON-SITE CARD READER				
J	2X4 POWERED J-BOX ABOVE T-GRID FOR FUTURE USE				
J FSD	POWERED 2X4 J-BOX ABOVE T-GRID FOR FIRE/SMOKE DAMPERS				
E	J-BOX ABOVE T-GRID WITH PLUG-IN CONNECTORS FOR DN-SITE CROSSOVERS. 4X4 BOX @ (1) CONNECTOR 6X6 BOX @ (3) CONNECTORS				





IEWED FOR AS PER REVIEW LETTER
BY:JOHN L. WHITAKER,ARCHITECT PFS.

<u>REVIEWED</u> <u>BY</u>

Date: 5/16/18

**PFS CORPORATION** 

Cottage Grove, WI

INDICOM BUILDINGS, INC INDUSTRIALIZED COMMERCIAL BUILDINGS 721 N. BURLESON BLVD - BURLESON, TX 76028 817-447-1213 FAX 817-447-2751


THESE DRAWINGS REMAIN THE PROPERTY OF INDICOM BUILDINGS INC. AND ARE NOT TO BE USED IN ANYWAY WITHOUT WRITTEN PERMISSION.


MODULAR DEALER: MOBILE MOI HOUSTON PROJECT: VARIABLE MOD POD PROJECT NUMBER: SCALE: AS NOTED

PLOT DATE: 5/9/2018 SALESMAN: RP

DRAWN BY: ---STATES:

SERIAL NUMBERS:







MECHANICAL VENTILATION					
Vbz = (RP P2) + (Ra Az)					
AREA (Az)	ROOM CLASSROOM	653S.F.			
OCCUPANCY DENS	23				
OUTSIDE AIR REQU	229CFM				
AREA OUTDOOR A	78CFM				
AIRFLOW RATE (Vb.	z)	307CFM			
TOTAL CFM AVAILA	ABLE	_1100_CFM			
FRESH AIR DAMPE	R SETTING 307 / 1100	28%			

STANDARD WITH BARD UNIT IS A BAROMETRIC DAMPER WHICH PROVIDES UP TO 25% OF OUTSIDE FRESHAIR. A ERV REPLACES THE BAROMETRIC DAMPER AND THE ERV PROVIDES UP TO 200 TO 450 CFM'S OF OUTSIDE AIR.

\*MECHANICAL VENTILATION SHALL BE PROVIDED AS REQ'D. IN ACCORDANCE W/TABLE 403.3 OF THE IMC CODE OR NATURAL MEANS OF VENTILATION SHALL BE PROVIDED IN ACCORDANCE WITH SECTION 402 OF







HVAC PLAN 'F&G' UNIT





SHEET:

INDUSTRIALIZED COMMERCIAL BUILDINGS
721 N. BURLESON BLVD - BURLESON, TX 76028
817-447-1213 FAX 817-447-2751

INDICOM BUILDINGS

THESE DRAWINGS REMAIN THE PROPERTY OF INDICOM BUILDINGS INC. AND ARE NOT TO BE USED IN ANYWAY WITHOUT WRITTEN PERMISSION.

LINN

VARIABLE

DEALER: N HOUST PROJECT: MOD F PROJECT

SCALE: AS NOTED

PLOT DATE: 5/9/2018

SALESMAN: RP

STATES: TXLAOKAR


REVISIONS:

DRAWN BY: ---


SERIAL NUMBERS:


MODNL

IEWED FOR AS PER REVIEW LETTER
BY:JOHN L. WHITAKER,ARCHITECT John Whota




R IVIEWED FOR
STATE FIRE MARSHAL
AS PER REVIEW LETTER
BY:JOHN L. WHITAKER, ARCHITEC







8" TRIM DETAIL AT LOAD BEARING MATELINE WALLS



ROBERT MARK STEELE License No. 34820

8" TRIM DETAIL AT LOAD BEARING MATELINE WALLS

IEWED FOR AS PER REVIEW LETTER
BY:JOHN L. WHITAKER,ARCHITEC1 INDICOM BUILDINGS, INC
INDUSTRIALIZED COMMERCIAL BUILDINGS
721 N. BURLESON BLVD - BURLESON, TX 76028
817-447-1213 FAX 817-447-2751

THESE DRAWINGS REMAIN THE PROPERTY OF INDICOM BUILDINGS INC. AND ARE NOT TO BE USED IN ANYWAY WITHOUT WRITTEN PERMISSION.

ARIABLI

SCALE: AS NOTED PLOT DATE:


5/9/2018 SALESMAN: RP


DRAWN BY: ---STATES:


TXLAOKAR SERIAL NUMBERS:

REVISIONS:

SHEET:








MODULES A&B, C&D OR F&G

2 FLOOR TILE HOLDBACKS

3 FLOOR TILE HOLDBACKS



MODULES D OR F WITH E

FLOOR TILE HOLDBACKS

AS PER REVIEW LETTER
BY:JOHN L. WHITAKER,ARCHITEC1

MODULES D OR F

MODULE E

9 1/2"

2<sup>1</sup>/<sub>4</sub>"

3/4" ADVANTECH
FLOOR DECKING

2x8 FLOOR JOISTS

MODULE E


10 1/2"

2x8 FLOOR JOISTS



5 FLOOR TILE HOLDBACKS





SCALE: AS NOTED
PLOT DATE:
5/9/2018

INDICOM BUILDINGS, INC
INDUSTRIALIZED COMMERCIAL BUILDINGS
721 N. BURLESON BLVD - BURLESON, TX 76028
817-447-1213 FAX 817-447-2751

SALESMAN: RP

DRAWN BY: --STATES:


TXLAOKAR
SERIAL NUMBERS:


----


REVISIONS:


SHEET:


OF 1
















68'-0"









2 PLYWOOD BEAM DETAIL

NTS

THE CENTER LAYERS OF THREE OR FOUR LAYER PLYWOOD BEAMS MAY BE SPLICED HORIZONTALLY WITH ONE HORIZONTAL SPLICE PER LAYER THE SPLICE MUST BE NO LESS THAN 8" FROM THE TOP OR BOTTOM EDGE OF THE BEAM. THE TWO OUTSIDE LAYERS SHALL NOT CONTAIN A HORIZONTAL SPLICE.

ROBERT MARK STEELE License No. 34820

INDICOM BUILDINGS, INC industrialized commercial buildings 721 N. Burleson blvd - Burleson, TX 76028 817-447-1213 FAX 817-447-2751

THESE DRAWINGS REMAIN THE PROPERTY OF INDICOM BUILDINGS INC. AND ARE NOT TO BE USED IN ANYWAY WITHOUT WRITTEN PERMISSION.

DEALER: MOBILE MODULAR MANA HOUSTON PROJECT: VARIABLE UNIT COMPLE MOD POD PROJECT NUMBER:

SCALE: AS NOTED PLOT DATE: 5/9/2018

SALESMAN: RP
DRAWN BY: ---

STATES: TXLAOKAR SERIAL NUMBERS:


REVISIONS:


SHEET:

OF 1 7


REVIEWED FOR
STATE FIRE MARSHAL
AS PER REVIEW LETTER
BY:JOHN L. WHITAKER, ARCHITECT

2'-0"






## 2 SUGGESTED ANCHORING METHOD 3/4"=1'-0"



3 SUGGESTED BLOCKING @ MATELINE

- --- INDICATES SUGGESTED MAXIMUM I-BEAM BLOCKING SPACING PIERS AND FOOTINGS DESIGNED BY LOCAL PROFESSIONAL IN ACCORD. WITH ALL LOCAL AND STATE REQUIREMENTS BASED ON SITE CONDITIONS.
- --- INDICATES REQUIRED MATELINE BLOCKING LOCATION PIERS AND FOOTINGS DESIGNED BY LOCAL PROFESSIONAL IN ACCORD. WITH ALL LOCAL AND STATE REQUIREMENTS BASED ON SITE CONDITIONS.
- --- INDICATES REQUIRED FRAME-TIE GROUND ANCHOR (MIN. 4725 LBS. HOLDING STRENGTH) LOCATION FOR ALL WIND LOADS -NOTE: ALTERNATE ANCHORING DESIGN MAY BE MADE BY REGISTERED PROFESSIONAL ENGINEER.





NDICOM BUILDINGS, INC
INDUSTRIALIZED COMMERCIAL BUILDINGS
721 N. BURLESON BLVD - BURLESON, TX 76028
817-447-1213 FAX 817-447-2751

THESE DRAWINGS REMAIN THE PROPERTY OF INDICOM BUILDINGS INC. AND ARE NOT TO BE USED IN ANYWAY WITHOUT WRITTEN PERMISSION.

DEALER: MOBILE MODULAR MAN HOUSTON PROJECT: VARIABLE UNIT COMP MOD POD PROJECT NUMBER:

SCALE: AS NOTED
PLOT DATE:
5/9/2018

SALESMAN: RP
DRAWN BY: ---

STATES: TXLAOKAR

SERIAL NUMBERS:

REVISIONS:

SHEET:

13001

REVIEWED FOR
STATE FIRE MARSHAL
AS PER REVIEW LETTER
BY:JOHN L. WHITAKER,ARCHITECT

1. SITE PLAN NOT AVAILABLE AT THIS TIME. BUILDING DESIGNED TO HAVE FIRE SEPARATION DISTANCE GREATER THAN 10 FT. IN ACCURDANCE WITH TABLE 602 OF THE IBC. 2. PORCHES, STEPS, AND RAMPS TO BE SUPPLIED AND INSTALLED BY OTHERS IN ACCORDANCE WITH THE IBC 3. PORTABLE FIRE EXTINGUISHERS TO BE SUPPLIED AND INSTALLED ON SITE BY OWNER IN ACCORDANCE WITH SECTION 4. ANY REQUIRED FIRE/SMOKE DETECTION AND/OR SUPPESSION TO INSTALLED BY OTHERS ON SITE IN ACCORDANCE WITH THE

5. MOBILE MODULAR MANAGEMENT TO SITE CONSTRUCT DRAFT

STOP IN ACCORDANCE WITH THE IBC WHERE REQUIRED.

THE FOLLOWING UNITS ARE TO BE CONSTRUCTED INDIVIDUALLY BY THE FACTORY:

"A&B" UNIT-OUTSIDE UNIT W/TWO CLASSROOMS "C&D" UNIT-MIDDLE UNIT W/TWO CLASSROOMS "E" UNIT-MIDDLE UNIT W/RESTROOMS

"F&G" UNIT-OUTSIDE UNIT W/TWO CLASSROOMS

NOTE: FOR A TYPE VB GROUP B OR E BUILDING THE MAXIMUM SQUARE FOOTAGE ANY COMBINATION OF UNITS SHALL BE 9,000 SQ. FT. ADDITIONAL SITE INSTALLED EGRESS ELEMENTS MAY BE NECESSARY DEPENDING UPON THE LAYOUT AND CONFIGURATION. AREA INCREASE CALCULATION PROVIDED ON CONFIGURATIONS EXCEEDING 9,000 SQ. FT. ON CONFIGURATION SHEET.

ADDITIONAL NOTE FOR CONFIGURATIONS: MOD POD UNITS ARE DESIGNED TO BE MANUFACTURED INDIVIDUALLY. MODULES ARE DESIGNED TO ALLOW SEVERAL DIFFERENT COMPLEX CONFIGURATIONS IN THE FIELD WITH A MINIMUM OF 7 UNITS (6 CLASSROOMS) AND A MAXIMUM OF 13 UNITS (12 CLASSROOMS). NO MORE THAN 8 MODULES BETWEEN SIDEWALL SHEARWALLS OR FULL HEIGHT INTERIOR BEARING WALL SHEARWALLS. CONFIGURATIONS OF ANY COMPLEX SHALL NOT EXCEED SQUARE FOOTAGE LIMITATIONS SET FORTH IN "TABLE 503" (use group B or E, type VB) OF THE 2012 Ed. IBC ÀND NFPA 101-2012. EGRÉSS REQUIREMENTS MUST BE MET IN ALL CONFIGURATIONS IN ACCORDANCE WITH CHAPTER 10 OF THE 2012 Ed. OF THE IBC AND NFPA 101-2012. THE MINIMUM REQUIRED PLUMBING FIXTURES MUST BE OBTAINABLE IN ALL CONFIGURATIONS ACCORDING TO THE 2012 Ed. IPC AND THE 2013 LSPC.

## MOBILE MODULAR MANAGEMENT MOD POD (12 CLASSROOMS) NOMINAL SIZE 156 X 72 (68)


FRONTAGE INCREASE CALCULATION BUILDING SQFT = 10415 / 9000 ALLOWABLE SQFT  $I_f = [F/P - 0.25]W/30$  $I_f = [200 / 445 - 0.25] 30 / 30$  $I_f = [.20] 1$ 

#### **BUILDING AREA INCREASE CALCULATION**

 $A_a = \{ A_t + [A_t \times I_f] + [A_t \times I_s] \}$  $A_a = \{ 9000 + [ 9000 \times .20 ] + [ 9000 \times 0 ] \}$ 9000 + 1800 + 0 A<sub>a</sub> = 10800 SQFT

AS PER REVIEW LETTER
BY:JOHN L. WHITAKER,ARCHITECT

John Whota



MANUFACTURE & ADDRESS INDICOM BUILDING, INC. BURLESON, TX. 76028 LAIB-M00002 DRAT AGENCY Cottage Grove, WI. SERIAL NO. DECAL NO. FIRE MARSHAL PLAN REVIEW NO. DATE OF MFG. NO OF MODULES. ZED COMMEI NN BLVD - BU FLOOR LIVE LOAD. 50 psf. (2000 lb concentrated) (100 psf. @ corridor) 2012 IBC - 170 MPH (ULT) EXP. OCCUPANCY CATEGORY II AND III WIND LOAD (V3s). ROOF LIVE LOAD. ROOF DEAD LOAD. TYPE OF CONSTRUCTION. OCCUPANCY USE GROUP. SUITABLE FOR USE WITH E OR B APPROVED FOR FLOOD ZONE USAGE: NO FLOOD ZONE INDICATED INDU; 721 N. I PERMISSABLE GAS (for equip.) N/A NAME AND DATE OF CODES: LA: 2012 IBC, 2013 LSPC, 2012 IMC, 2011 NEC, 2012 IFGC, NFPA 101-2012, 2010 ADAAG, STRUCTURAL (X) ELECTRICAL (X) PLUMBING (X) HVAC (X) SPECIAL CONDITIONS/LIMITATIONS: THE OWNER SHALL BE RESPONSIBLE TO INSTALL AN APPROVED AND LISTED COMPONENT IN ACCORDANCE WITH ASTM E 1996 OR ASTM E 1866 FOR THE PROTECTION OF ALL EXTERIOR OPENINGS (WINDOWS, DOORS AND LOUVERS) WHEN THIS STRUCTURE IS LOCATED IN A WIND BORNE DEBRIS REGION IN ACCORDANCE WITH THE INTERNATIONAL BUILDING CODE SECTION 1609.1.2. PRIOR TO FINAL INSPECTION AND THESE PR( BUILDIN TO E HEATING EQUIP. MFG. SEISMIC DESIGN CATEGORY. C NOTE: DATA PLATE TO BE LOCATED ON PANEL BOX DOOR OR SHALL BE PLACE ON THE INTERIOR SIDE OF THE EXTERIOR WALL @ THE HITCH END ABOVE THE T-GRID LOCATION. FLOOR PLAN LEGEND INDICATES 1 HOUR FIRE RATED (WP3605) FULL HEIGHT WALL INDICATES FULL HEIGHT LOAD BEARING WALL TO BOTTOM OF RAFTERS HANDICAP ELONGATED TANK TYPE WATER CLOSET WITH SHUT OFF VALVE ELONGATED TANK TYPE WATER CLOSET WITH SHUT OFF VALVE 36" GRAB BAR 42" GRAB BAR TOILET PAPER DISPENSER \_AVATORY 19" X 17" WHITE VITREOUS WALL HUNG W/ADA HANDLES 24″ X 24″ MOLDED MOP BASIN WITH WALL MOUNTED FAUCET WALL HUNG SPLIT-LEVEL HANDICAP REFRIGERATED WATER COOLER W/APRON SCALE: AS NOTED WALL HUNG WHITE VITREDUS WITH COMMERCIAL GRADE FLUSH VALVE PLOT DATE: 5/9/2018 MODESTY PARTITIONS OR URINAL SCREEN SALESMAN: RP FROST PROOF HOSE BIBB WITH BACK FLOW PREVENTER DRAWN BY: ---STATES: 20 GALLON ELECTRIC WATER HEATER W/VACUUM RELIEF AND DRAIN PAN TXLAOKAR SERIAL NUMBERS: **REVISIONS:** SHEET: REVIEWED

Date: 5/16/18

Cottage Grove, WI

#### INDICOM BUILDINGS, INC.

721 N. BURLESON BLVD. BURLESON, TX 76028

### STRUCTURAL CALCULATIONS COVER SHEET

Job Name or Description:

MOD POD Classroom Complexes

<u>Page #:</u> 1	<u>Description:</u> Texas Roof Snow Loads
2	Rafters
3, 4	Studs
5	Sidewall Uplift
6, 7	Headers
8	Plywood Modline Beam
9	Modline Posts
10	Post Uplift
11, 12, 13	Floor Joists
14 thru 18	Lateral Analysis



All calculations are done in compliance with the requirements of the 2012 International Building Code and it's applicable referenced standards.

DESIGN LOADS: Roof Snow Load: 15 psf

Roof Live Load: 20 psf

Floor Live Load: 50/100 psf (2000# Concentrated)

Wind Load: 170 mph Exp C

Seismic: Ss = 0.5

S1 = 0.236

Site Class: D

Risk Category: II and III (Less than or greater that 250 occ)

Seismic Design Category: C

REVIEWED FOR
STATE FIRE MARSHAL
AS PER REVIEW LETTER
BY:JOHN L. WHITAKER,ARCHITECT



#### **GROUND SNOW LOADS**

Design Ground Snow Load, pg =  Exposure, Ce =  Thermal Factor, Ct =  Importance Factor, I =	15 psf 1 1 1		(Figure 7-1, ASCE 7-10) (Partial Exposure, Terrain Category B or C) (Typical)			
Roof Snow Load, pf = Min. Roof Snow Load, pm =	10.5 15	psf psf	$(pg \times Ce \times Ct \times I \times 0.7 = pf)$			
Use Roof Snow Load =	15	psf				

#### Rain on Snow Surcharge:

Ran on snow surcharge only applies to 20 psf or less roof snow load buildings when the roof slope in degrees is greater than W/50. A 1/4 on 12 pitched roof would have to have over a 59' slope length for this to happen. This only occurs on the rare module single sloped roof.



5/10/2018

Roo	Snow Load = f Live Load =	15 20	psf psf	Member:	3	]ок		
	Dead Load = Vind Speed =	10 170	psf mph	Try:	2"x8"			
V	Exposure =	C	Impii	Load Dura	tion. Cd	= 1.25	(Vertical)	
Assumed Ra	fter Length =	11.75	ft.		Cd		(Wind)	
	ne 1 (Field) =	16	inches o.c.		b		inches	
	ne 2 (Edge) =	16	inches o.c.		d		inches	
Spacing Zone	Roof Pitch =	16 0	inches o.c.	1	S		in3 in4	
Importan	ce Factor, I =	1	1.9	dgs, 1.15 essent				
	Overhang?	No	(Yes or No)					
Effective	Wind Area =	46	ft2	2	20	50		
	Roof Slope =	0.00	degrees	0				
•	Coefficient =	1.21						
Zone 1 (Field) V		-50.85	-49.05	(Figure 6-3)		Nind Load =		psf
Zone 2 (Edge) V Zone 3 (Corner) V		-78.2 -109.1	-65.9 -79.2	(Figure 6-3) (Figure 6-3)		Vind Load = Vind Load =		psf psf
			-13.2	(rigule 0-5)	Zone 5 V	Willia Load -	-100.0	psi
Critical Lo	ad Combination D + S =	ons: 33.33	plf					
	D+3-	40.00	pli					
	0.6D + W1 =	39.71	plf (Zone 1 -	Field)-ASD				
	0.6D + W2 =	57.37	plf (Zone 2 -	Edge)-ASD				
	0.6D + W3 =	72.50		Corners)-ASD				
	0.5D+L =	33.33	plf (Deflection					
	WII = S =	26.67 20	plf (Deflection plf (Deflectio					
Grade:		Try:	2x8SYP#2	ii Oilly)	1			
	Fb =	925	psi	Cf =	1			
	E =	1400000	psi	Cr =	1.15			
	Fv =	175	psi					
Checking Bending:		Actual			Allowed			
Snow Load Only:		525	spi	Fb =	1330	psi	ok	0.395
Live Load Only:		630	psi	Fb =	1330	psi	OK	0.474
Wind Zone 1: Wind Zone 2:		626 904	psi psi	Fb = Fb =	1702 1702	psi psi	OK OK	
Wind Zone 3:	fb =	1143	psi	Fb =	1702	psi	OK	ок
Chaokina Shaar		A stud			Allermed	•		
Checking Shear: Snow Load Only:		Actual 24	psi	Fv =	Allowed 219	psi	OK	
Live Load Only:		29	psi	Fv =	219	psi	OK	
Wind Zone 1:	fv =	29	psi	Fv =	280	psi	OK	
Wind Zone 2:	fv =	42	psi	Fv =	280	psi	OK	
Wind Zone 3:	fv =	53	psi	Fv=	280	psi	ОК	ок
Checking Deflection:		Actual			Allowed			
Snow Load:		0.129	in	D =	0.588	in	OK	
Vertical Total Load: Vertical Live Load:	d = d =	0.214 0.171	in in	D = D =	0.783 0.588	in in	OK	
Wind Zone 1:	d = d =	0.171	in in	D=	0.588	in in	OK OK	
Wind Zone 1:	d =	0.155	in	D=	0.588	in	OK	
Wind Zone 3:	d =	0.196	in	D =	0.588	in	ОК	ок
	The same of the	 Nakinggar	ylagyaya mara					ок
	USE:	2"x8"	2x8SYP#	<b>‡2</b>				/
		@	16	inches o.c		(FIELD	*	
		@	16	inches o.c	•	(EDGE	)	
			16	inches o.c		(CORN	ER)	J

Make sure the member size which appears in cell E31 for SYP matches the member size in cell G7 Note #1:

Note #2: Above shown rafter length must be greater than the actual

module width minus 4".

Note #3: The roof dead load is the weight of the materials used to make up

the roof. I.e.- rafters, decking, finished roofing, suspended ceiling.

- Standard 20 or 30 psf roof live load: 8 psf

- 40 to 60 psf Snow Loads: 12 psf - 80 to 100 psf Snow Load: 15 psf

- Add 3 psf for each layer of drywall on the roof

REVIEWED FOR
STATE FIRE MARSHAL
AS PER REVIEW LETTER
BY:JOHN L. WHITAKER,ARCHITECT

### **STUD CALCULATIONS**

5/10/2018

	Member: Grade:	2 11	Try: Try:	2"x6" 2x6SYP#	2	1	ok ok ok		
Roof Snow Load Roof Live Load Roof Dead Load Wind Speed Wind Exposure Importance Factor, I Stud Spacing (Zone 4) Stud Spacing (Zone 5) Stud Length Assumed Rafter Span  Effective Wind Area Exposure Coefficient Zone 4 Wind Factor Zone 5 Wind Factor Zone 5 Wind Load, W4 Corner Wind Load, W5 Top Plate Total Load (4)	= 20 psf = 10 psf = 170 mpl = C = 1 in. 6 = 16 in. 6 = 129.5 in. = 11.75 ft. = 38.8 ft2 = 1.21 = -54.25 (Tal = -65.15 (Tal = -63.1 plf = 235 lbs.	b = d = d = h	5.5 8.25 7.56 20.80		Compressi Bendi Compressi	ing, Cf =	1000 1400000 1400 1.6 1.25 1 1.15 1.15 510000 0.8 23.55 756 1750 0.384	psi psi psi (0.8 lumber, 0 OK psi psi	.9 GL)
0.6 x DL (Zone 4) Top Plate Total Load (5)	= 235 lbs.								
0.6 x DL (Zone 5) Zone 4 Field Studs:	= 47 lbs.			Zone 5 Fi	eld Studs	s:			
Bending: fb		ок		Bending:	fb = Fb' =		psi psi	ок	
Compression: fc DL/S fc	= 6 psi	ок	Com	pression: C	fc = DL/S fc = Fc' =	6	psi psi psi	ок	
Adjustment for shortes Duration Factor	: Cp = 0	240 psi .310 694 psi	F	Adjustment for Duration	shortest n Factor:	Fc* = Cp = Fc' =	2240 0.310 694	psi psi	
COMBINED S		687 (Zone 4) OK JM LENGTH =	129.5	COMBI inches	NED STF	RESS =	0.824 OK	(Zone 5)	

Deflection Check: Actual Deflection = 0.463 OF

Allowed L/120 = 1.079

Combined Deflection: Check Shear Flow: V = 340 lbs Siding Thickness = 0.375 inches Q = 10.20394737

Trib. Width = 16 inches I = 50.84 in4

Neutral Axis = 1.888 in. from top q = 68.30 plf
6d box nails at 6" o.c. = 102 plf - OK

Combined I = 15.94 in4
Actual Deflection = 0.862 < 1.079
OK

USE: 2"x6"

2x6SYP#2

AT: 16 o.c. IN ZONE 4 AND: 16 o.c. IN ZONE 5

REVIEWED FOR
STATE FIRE MARSHAL
AS PER REVIEW LETTER
BY:JOHN L. WHITAKER,ARCHITECT

V



### **STUD CALCULATIONS**

5/10/2018

	Member: Grade:	11		Try: Try:	2"x6" 2x6SYP	<b>#2</b>	1	ок ок ок		
Roof Snow Load Roof Live Load		psf psf	b =	1.5	in.		Fb=	= 1000	no:	
Roof Dead Load		psi	d =	5.5	in. in.		го - Е =			
Wind Speed		mph	A =	8.25	in2		Fc=			
Wind Exposure		inpii	S =	7.56	in3	Rend	ing, Cd =		psi	
Importance Factor, I			1=	20.80	in4	Compress				
Stud Spacing (Zone 4)		in. o.c.	•	20.00			ing, Cf =	1.20		
Stud Spacing (Zone 5)		in. o.c.				Compressi		1		
Stud Length		in.				Compressi	Cr =			
Assumed Rafter Span		ft.				Ren	ding Cr =			
ricouniou rianto, opan		14.				20	Emin =			
Effective Wind Area	= 38.8	ft2	2				C =		(0.8 lumber, (	0.9 GL)
Exposure Coefficient			-				L/d =			,
Zone 4 Wind Factor		(Table 16	09.6.2.1(2))				Fce =	756	psi	
Zone 5 Wind Factor			09.6.2.1(2))				Fc* =			
		(					Cp =			
Field Wind Load, W4	= 0.0	plf - ASD					•			
Corner Wind Load, W5	= 0.0	plf - ASD								
Top Plate Total Load (4)	= 235	lbs.								
0.6 x DL (Zone 4)	= 47	lbs.								
Top Plate Total Load (5)	= 235	lbs.								
0.6 x DL (Zone 5)	= 47	lbs.								
Zone 4 Field Studs:					Zone 5 F	ield Stud	<u>s:</u>			
Bending: fb Fb'	-	psi psi	ок		Bending:	fb = Fb' =	0 1840	psi psi	ок	
Compression: fc DL/S fc Fc'	= 6	psi psi psi	ок	Com	pression:	fc = DL/S fc = Fc' =	28 6 672	psi psi psi	ок	
Adjustment for shortes			psi	P	djustment fo		Fc* =			
Duration Facto	::		:		Durat	on Factor:	Cp = Fc' =			
COMBINED		er alligare	psi (Zone 4)		COME	BINED STI			psi 2 (Zone 5)	,/
	MAX	OK (IMUM LI	ENGTH =	<u>129.5</u>	inches			ок		

Deflection Check: Actual Deflection = 0.000 OK

Allowed L/120 = 1.079

Combined Deflection: Check Shear Flow: Siding Thickness = 0.375 Q = 10.20394737inches

Trib. Width = 16 inches | = 50.84 q = Neutral Axis = 1.888 in. from top 0.00 plf 6d box nails at 6" o.c. = 102 plf - OK

> Combined I = 15.94 Actual Deflection = 0.000 1.079

USE: 2"x6"

2x6SYP#2

16 o.c. IN ZONE 4 AND: 16 o.c. IN ZONE 5

REVIEWED FOR STATE FIRE MARSHAL AS PER REVIEW LETTER BY:JOHN L. WHITAKER, ARCHITECT

oĸ



### SIDEWALL UPLIFT

5/10/2018

Wind Speed =	170	mph		Roof Slope	e =	5	0
Exposure =	С	1.21	S	Single Wide	?	No	
Roof Dead Load =	10	psf		_			
Module Width =	11.75	ft					
Importance Factor =	1						
Zone E Load =	-55.25	psf	a =	6	ft		
Zone G Load =	-38.5	psf	2a =	12	ft		
Zone E, Load to Sidewall =	-200.4	plf - ASD					
Zone G, Load to Sidewall =	-128.96	plf - ASD					

### Use 1-1/2" x 30 ga. Strap with 6 - 6d box nails (2"x0.099" diam)

Check Strap Strength: Ps = 466 lbs. (Max)

Staple Strength: Pnails = 351 lbs. (44 lbs/nail)

Assume Strap Value = 351 lbs.

Zone E Spacing = 1.75 ft o.c. Standard 16" o.c.- OK

Zone G Spacing = 2.72 ft o.c.

### Rafter to Beam at Modline using ITW HT5 or Simpson 2.5A Connectors

Pu = 455 lbs (Max)

Zone E Spacing = 27.24 inches o.c. Use at 16 inches o.c. - OK

Zone G Spacing = 42.34 inches o.c. Use at 32 inches o.c. - OK

REVIEWED FOR
STATE FIRE MARSHAL
AS PER REVIEW LETTER
BY:JOHN L. WHITAKER,ARCHITECT

## 6

### **HEADER WITHOUT OVERHANG**

5/10/2018

(Determines the Maximum Span Length of a Certain Size Header)

Roof Snow Load = 15 Roof Live Load = 20 psf Roof Dead Load = 10 psf

Member: 19 Try: 3 - 2"x6"

11.75 ft. 0 inches b = 4.5 inches d = 5.5 inches

Overhang Length = 0 inches

Deflection Criteria, L/ 240 (L/240 when supporting drywall ceiling)

w = 176.25 plf

Grade:

Module Width =

25 Try: 3-2X6SYP#2 1 1000 Fb = Cf = 1 psi E = 1400000 psiCfu = 1 Fv = 175 psi Cd =1.25

Maximum Bending Length, Lb = 10.36 ft Maximum Shear Length, Lv = 41.77 ft Maximum Deflection Length, Ld = 10.33 ft

Maximum Header Span = 10.33 ft.

> 40" OK

inches

inches

### **HEADER WITH OVERHANG**

(Determines the Maximum Span Length of a Certain Size Header)

Roof Snow Load = Roof Live Load = Roof Dead Load =

Deflection Criteria, L/ 240

15 psf20 psf10 psf

Member: 19 Try: 3 - 2"x6" b = 4.5

Module Width = Overhang Length =

11 75 ft.

inches (L/240 when supporting drywall ceiling)

d =

5.5

 $w = 206.25 \sqrt{plf}$ 

Try 3-2"x6" 3-5

3-2X6SYP#2 Cf = 1 Cfu = 1

E = 1400000 psi Fv = 175 psi

Cfu = 1Cd = 1.25

Maximum Bending Length, Lb =
Maximum Shear Length, Lv =
Maximum Deflection Length, Ld =

9.57 ft 35.83 ft 9.80 ft

Maximum Header Span =

9.57 ft.

REVIEWED FOR
STATE FIRE MARSHAL
AS PER REVIEW LETTER
BY:JOHN L. WHITAKER, ARCHITECT

### **HEADER WITHOUT OVERHANG**

5/10/2018

(Determines the Maximum Span Length of a Certain Size Header)

Roof Snow Load = 15 Roof Live Load = 20 psf Member: 20 Roof Dead Load = 10 psf Try: 3-2"x8" 4.5 inches Module Width = 11.75 lft. 7.25 d =inches

Overhang Length = 0 inches

Deflection Criteria, L/ 240 (L/240 when supporting drywall ceiling)

w = 176.25 plf

Grade: 27 Try: 3-2x8SYP#2 1 psi Fb = 925 Cf = 1 E = 1400000psi Cfu = 1 Fv = 175 Cd = 1.25 psi

Maximum Bending Length, Lb = 13.13 ft Maximum Shear Length, Lv = 55.06 ft Maximum Deflection Length, Ld = 13.61 ft

Maximum Header Span = 13.13 ft.

780"016

### **HEADER WITH OVERHANG**

(Determines the Maximum Span Length of a Certain Size Header)

206.25

175

w =

Roof Snow Load = 15 psf 20 psf Roof Live Load = Member: 20 Roof Dead Load = 10 psf 3-2"x8" 4.5 b = inches 11.75 Module Width = d =7.25 inches Overhang Length = 12

Deflection Criteria, L/ 240 (L) 40 when supporting drywall ceiling)

Cd =

1.25

Maximum Bending Length, Lb = 12.14 ft
Maximum Shear Length, Lv = 47.23 ft
Maximum Deflection Length, Ld = 12.92 ft

Maximum Header Span = 12.14 ft.

psi

REVIEWED FOR STATE FIRE MARSHAL AS PER REVIEW LETTER BY:JOHN L. WHITAKER,ARCHITECT

5/10/2018

### PLYWOOD BEAMS SPAN CALCULATIONS (no flanges) **APA SUPPLEMENT #5**

Proposed Span = 29.83 ft. Wind Speed = 170 MPH 29 Module Width = 11.75 ft. Wind Exposure = C 0 Roof Snow Load = 15 psf psf Roof Live Load = 20 3 **Amtex** Roof Dead Load = Beam Slope = 0.25 10 psf :12 Wind Uplift = -66.8525 psf Slope Type: C C = Complex 2 Beam Heel Depth = S = Single Slope 24 Importance Factor = 1 in. Beam Layers = Module Length = 3 68 ft.

	3/4 INCH 48	3/24 RATED S	HEATHIN	G 5L/5P PLYWO	OOD				
tb=	0.352	in.		Lb=	31.77	ft.			
ts=	0.739	in.		Lv=	95.52	ft.			
Fb=	3300	psi		Lb/180=	2.12	in.			
Fv=	190	psi		Actual=	1.75	in.			
E=	1980000			Lv/180=	6.37	in.			
G=	82000			Actual=	137.61	in.			
LDF=	1.25			If L =	29.83	ft.			
Wind, w =	236	plf -ASD		1.37	=	L/	262	Live Load	
Live, w =	176	plf		0.68	=	L/	523	Snow Load	
Snow, w =	147	pif							
Effective, w =	147	plf (w/LDF	0.7	0.96	=	L/	372	Wind Load	
c≔	12	in.							
In=	811	in.4		MAXIMUM	RIDGE B	EAN	SPA	<u>N:</u>	
It=	1217	in.4			31.77	ft.			OK
Q=	76			Peak De			32.5	inches	
K=	1.2								
As=	53.21	in.2		DEFLECTION	N CRITI	RΙΔ		DESCRIPTION OF	
W2-	33.21	111.2			= 180	-1710	•		ок
				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	- 100 - 240				ok
					= 240				ok ok
				312	- 440				ON

Note #1: Above plywood values assume the use of - 1/2" Struct. I, 5 layer, 5 ply plywood for Phoenix.

- 23/32" APA Rated Sheathing, 48/24, 5 layer / 5 ply for all Texas Plants (Group 1 species lumber)

Note #2: The roof dead load is the weight of the materials used to make up

the roof. I.e.- rafters, decking, finished roofing, beam, suspended ceiling.

- Standard 20 or 30 psf roof live load:

- 40 to 60 psf Snow Loads: 14 psf - 80 to 100 psf Snow Load: 18 psf

- Add 3 psf for each layer of drywall on the roof

	w =		plf							
	R =		lbs							
Distance from	Beam	Shear								
Post (ft)	Depth (in)	Area (in)	S (in3)	<u>l (in4)</u>	V (lbs.)	fv (psi)	M (lbs-in)	fb (psi)		
1	24.25	53.76	69.0	1255	2049	38.12	25477	369	ок	
2	24.5	54.32	70.4	1294	1902	35.02	49187	698	ок	
3	24.75	54.87	71.9	1334	1755	31.98	71130	990	ok	
4	25	55.43	73.3	1375	1608	29.01	91305	1245	ok	
5	25.25	55.98	74.8	1417	1460	26.09	109712	1467	ok	
6	25.5	56.53	76.3	1459	1313	23.23	126352	1656	ok	
7	25.75	57.09	77.8	1502	1166	20.42	141225	1815	ok	
8	26	57.64	79.3	1547	1018	17.67	154331	1946	ok	
9	26.25	58.20	80.9	1592	871	14.97	165668	2049	ok	
10	26.5	58.75	82.4	1638	724	12.32	175239	2127	OK	
11	26.75	59.30	84.0	1684	577	9.72	183042	2180	ok	
12	27	59.86	85.5	1732	429	7.17	189078	2211	ok	
13	27.25	60.41	87.1	1781	282	4.67	193346	2219	ok	A
14	27.5	60.97	88.7	1830	135	2.21	195847	2207	ok	
15	27.75	61.52	90.4	1880	13	0.20	196581	2176	ok	
16	28	62.08	92.0	1932	160	2.57	195547	2126	ok	
17	28.25	62.63	93.6	1984	307	4.90	192745	2058	OK	
18	28.5	63.18	95.3	2037	454	7.19	188176	1974	ок	
19	28.75	63.74	97.0	2091	602	9.44	181840	1875	ok	
20	29	64.29	98.7	2146	749	11.65	173737	1761	ok	
21	29.25	64.85	100.4	2202	896	13.82	163866	1632	ok	
22	29.5	65.40	102.1	2259	1044	15.96	152227	1491	ok	
23	29.75	<b>6</b> 5.96	103.8	2317	1191	18.05	138821	1337	ok	
24	30	66.51	105.6	2376	1338	20.12	123648	1171	ok	
		Snow, w =	146.9	plf						
		LDF =	1.6	•	fv max =	38.12	fb max =	2219		
		Center =	14.915	in	Fv=	238	Fb =	4125		
		As =	88.7	in2	, ,	OK	* **	OK		
		/(5 =	1830	in4		0			011	
1.1	Deflection a		0.97	in	= L/	367	ок		DIL	
	Deflection a		0.49	in	= L/	735	ok		0.0	
3.1	Delicetion a	at Contor -	0.40	***	L/	, 55	O/C			

REVIEWED FOR STATE FIRE MARSHAL AS PER REVIEW LETTER
BY:JOHN L. WHITAKER, ARCHITECT

John Whota

### **RIDGE BEAM POSTS**

5/10/2018

(No Lateral Loading)

COLUMN FORMULAS COMPLY WITH THE 2015 NDS REQUIREMENTS. SPREADSHEET CALCULATES THE MAXIMUM COLUMN LOAD.

Member:	13	]	Try:	3 - 2"x4"	
Grade:	18		Try:	3-2x4SYP#2	1
b = `	4.5	_	Length =	97	inches
d =	3.5	_	Snow?:	Υ	
Orientation =	2	(1 = para	allel, 2 = perp	endicular)	_
Fc =	1450	psi	Cd =	1.15	
E =	1400000	psi	Cm =	1	(Usually 1.0)
(Least Radius) d =	3.5	inches	Ct =	1	(Usually 1.0)
b =	4.5	inches	Cf =	1	
Length Factor =	1		Emin =	510000	
Le =	97	inches	c =	0.8	(Usually 0.3, 0.418 for glulams)
Kf =	1				(0.8 for lumber, 0.9 for glulam)
L/d =	27.71		Cp =	0.3013	
Fce =	546	Allo	wable Fc' =	502	psi
Fc* =	1668	psi			
			Pall =	7914	lbs.

Bearing Stresses (If Applicable):

Plywood or Sill Plate Bearing? 2 (1 = Plywood, 2 = Sill Plate)

> Sill Plate Grade = 8 2x4SYP#2

340 Allowable Plywood Bearing = psi

Fcp = 585 psi Area = 15.75 in2

Cb = 1.08

Allowable Bearing Load = 9982 lbs.

> 7914 ALLOWABLE LOAD =

### Tributary Ridge Beam Span:

Assumed Roof I	Dead Load = 10	psf	
1,100,000,000,000,000,000	Roof Live Load		
Module Widths	<b>20</b> psf	30 psf	
10 ft.	52.76 ft.	39.57 ft.	
11.75 ft.	44.90 ft.	33.68 ft.	
13.75 ft.	38.37 ft.	28.78 ft.	
15 ft.	35.17 ft.	26.38 ft.	

> 5779 MAX. 2 36+8 19' < 44.90'

- Note #1: When using SYP lumber, make sure the member size in cell F8 matches the member size in F7.
- Note #2: The post orientation as determined by cell C11 is critical. The user of this spreadsheet must understand which orientation is critical for the post location under consideration. Post normally will buckle in the direction of the least dimension. The orientation should be changed so that the smallest number appears in cell C14. However, when the least dimension runs parallel to a wall in which the post is located, the least radius will then be the larger number.
- Note #3: For roof loads other than those shown above, use the below equation:

(Allowable Load) x 2 / (Module Width) / (Roof Live Load + Dead Load)

Note #4: The tributary ridge beam span is equal to the sum of the spans along the ridge beam on each side of the post under consideration divided by 2.

REVIEWED FOR STATE FIRE MARSHAL AS PER REVIEW LETTER BY:JOHN L. WHITAKER, ARCHITECT



### **POST UPLIFT LOADS**

5/10/2018

Wind Speed = 170 mph Roof Slope = 5 Exposure = С 1.21 Roof Dead Load = 10 psf Module Width = 11.75 ft Wind Importance = Zone E Load = -55.25 psf a = 6 ft Zone G Load = -38.5 psf 2a = 12 ft

Zone E, Load to Beam = -200.4 plf - ASD Zone G, Load to Beam = -128.96 plf - ASD

Post Locations	Spacing Between Posts, ft			
1	29.83	-2608	lbs.	
2	8.34	-2634	lbs.	
3		-2461	lbs.	
4	29.83	-2608	lbs.	
5	0	0	lbs.	
6	0	0	lbs.	
7	0	0	lbs.	
Total =	68	ft		
, 5 15.				

# of Straps # of #8 Screws Post #1 = -2608 lbs. 10 (2) CS16 straps w/ 10-#8 2 10 (2) CS16 straps w/ 10-#8 Post #2 = -2634 lbs. Post #3 = 2 10 (2) CS16 straps w/ 10-#8 -2461 lbs. Post #4 = -2608 lbs. 2 10 (2) CS16 straps w/ 10-#8 Post #5 = 0 lbs. 0 0 Post #6 = 0 lbs. 0 0 Post #7 = 0 0 lbs. 0

Simpson CS Coil Straps = 1705

5 lbs (CS20 - 1030#, CS18 = 1370#,CS16 = 1705#,Alpine 1-1/4"x18 Ga = 1003#

HRS12 = 1415#)

#8 Screw Capacity = 157

lbs each (200# for #10 screws in 16 ga.strap)

Uplift Capacity

	1 Strap	2 Straps	3 Straps	4 Straps
5-#8 screw	785	1570	2355	3140
6-#8 screw	942	1884	2826	3768
7-#8 screw	1099	2198	3297	4396
8-#8 screw	1256	2512	3768	5024
9-#8 screw	1413	2826	4239	5652
10-#8 screw	1570	3140	4710	6280
11-#8 screw	1705	3410	5115	6820

REVIEWED FOR STATE FIRE MARSHAL AS PER REVIEW LETTER BY:JOHN L. WHITAKER,ARCHITECT

50 psf

## (11)

### **I-BEAM CHASSIS FLOOR JOIST**

5/10/2018

LOAD PROPERTIES							
Building Width =	11.75	ft.	Floor L.L. =	50	psf	7	
I-Beam Spacing =	99.5	inches	Floor D.L. =	10	psf		
Roof L.L. =	20	psf	Partition Load	= 15	psf		
Roof D.L. =	10	psf	Concentrated Load	= 2000	lbs.		
Wall D.L. =	10	psf	# of Effective Joists:	= 3	(Under Conc. Load)		OK
Wall Height =	11	ft.	Joist Spacing =		in. o.c.	Sim-U	OK /
JOIST PROPERTIES						Sim-C	lok 🗸
Member:	3		Try: 2"x8"	2x8SYP#2		7	
Grade:	12		at 16	in. o.c.		OH-U	ОК
b=	1.50	in.	Fb = 925	psi		OH-C	lok
d =	7.25	in.	Fv = 175	psi			1
A =	10.88	in2	E = 1400000	) psi			
S =	13.14	in3	Cf = 1				
] =	47.63	in4	Cr = 1.15				

Methodology assumes simply supported center span and fixed end supported cantilevered span.

### **SIMPLE SPAN**

	UNIFORM LOA	ADING C	NLY						
		w =	100	plf					
	Bending:	M =	10313	in-lbs					
		fb =	785	psi <	1064	psi	OK	0.738	
	Shear:	V =	354	lbs					
		fv =	49	psi <	175	psi	OK	0.279	
	T.L. Deflection	n, d =	0.159	in. $= L/$	624		OK		
	L.L. Deflection	, d=	0.106	in. = $L/$	936		OK		
	CONCENTRAT	ED LO	AD						
		w =	22	pli					
	Bending:	M =	14083	in-lbs					
		fb =	1072	psi <	Fb =	1064	psi	OK	1.008
	Shear:	V =	333	lbs					
		fv =	69	psi <	Fv =	175	psi	OK	0.394
CANTII	EVERED SPA	ΔNS							
97111112	UNIFORM LOA		NLY						
		w =	100	plf					
		P =	382	lbs.					
	Overhang Ler	igth =	20.75	inches					
	Bending:	M =	9046	psi					
		fb =	688	psi <	Fb =	1064	psi	OK	0.647
	Shear:	V =	494	lbs					
		fv =	68	psi <	Fv =	175	psi	OK	0.389
	T.L. Deflection	•	0.011	in. $= L/$	1857			OK	
	L.L. Deflection	, d =	0.011	in. = $L/$	1833			OK	
	CONCENTRAT	ED LOA	<u>\D</u>						
		w =	22	pli					
		Pdl =	225	lbs					
	Bending:	M =	7581	in-lbs					
		fb =	577	psi <	Fb =	1064	psi	OK	0.542
	Shear:	V =	447	lbs					
		fv =	62	psi <	Fv =	175	psi	OK	0.352

REVIEWED FOR
STATE FIRE MARSHAL
AS PER REVIEW LETTER
BY:JOHN L. WHITAKER, ARCHITECT





### **I-BEAM CHASSIS FLOOR JOIST**

5/10/2018

LOAD B	ROPERTIES									
	ing Width =	11.75	ft.	EI.	oor L.L. =	100	Inof		٦	
	n Spacing =		inches		oor D.L. =	100	psf			
	Roof L.L. =	<ul><li>有人的技術等等等等。</li></ul>			ion Load =	10	psf			
1	Roof D.L. =	9.75	psf			0	psf			
		2.55	psf	Concentrat		2000	lbs.	• • •		
	Nall D.L. =	4.27	psf	# of Effecti		3		Conc. Load)		NG )
LOIST D	all Height =	11	ft.	Joist S	Spacing =	16	in. o.c.		Sim-U	NG
JUIST P	ROPERTIES	9 (.)		7	011011	000\/D#			Sim-C	Jok )
	Member:	3.		Try:		2x8SYP#	2			
	Grade:	12		at		in. o.c.			OH-U	OK /
	b = d =		in.	Fb =		psi			он-с	ОК /
	u - A =		in. in2	Fv =		psi :				1 /
	S =		in3	Cf =	1400000	psi				/
	3 - 1 =		in4	Cr =	1 1,15					$J_{Z}$
	1 -	47.03	1114	C1 -	1,15					$\nu$
<u> </u>	****	<del></del>							J	SEE P4.(B)
Methodol	ogy assumes	simply sur	oported ce	nter span and	I fixed end s	supported	cantilevere	ed span		SEE 14.0
	-9,			opan and				о оран.		
SIMPLE	SPAN									
	UNIFORM I	OADING	ONLY							
		w =	147	plf					/	
	Bending:	M =	15125	in-lbs				-		
		fb =	1151	psi <	1064	psi /	NG	1.082		
	Shear:	V =	519	lbs	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	(				
		fv =	72	psi <	175	psi	OK	0.409		
	T.L. Deflec		0.234	in. = L/	425		OK	0.700		
	L.L. Deflect		0.213	in. = L/	468		OK			
	2.2. 2000	,	0.2.0		100		0.0			
	CONCENTE	RATED LO	AD							
		w =	22	pli						
	Bending:	M =	14083	in-lbs						
		fb =	1072	psi <	Fb =	1064	psi	OK	1.008	
	Shear:	V =	333	lbs			•			
		fv =	69	psi <	Fv =	175	psi	OK	0.394	
				·			•			
CANTIL	EVERED S	SPANS								
	UNIFORM L		ONLY							
		w =	147	plf						
		P =	382	lbs.						
	Overhang		20.75	inches						
	Bending:	M =	9883	psi						
	• 3	fb =	752	psi <	Fb =	1064	psi	OK	0.707	
	Shear:	V =	547	lbs	- <del>-</del>			- v <del>-</del>	<b></b>	
		fv =	75	psi <	Fv =	175	psi	OK	0.431	
	T.L. Deflec		0.012	in. = L/	1755			OK		
	L.L. Deflect		0.012	in. = L/	1695			OK		
		,		_						
	CONCENTE	RATED LO	AD							
		w =	22	pli						
		Pdl =	225	lbs						
	Bending:	M =	7581	in-lbs						
	3.	fb =	577	psi <	Fb=	1064	psi	OK	0.542	
	Shear:	V =	447	lbs			I			
		fv =	62	psi <	Fv =	175	psi	OK	0.352	
							F			

REVIEWED FOR
STATE FIRE MARSHAL
AS PER REVIEW LETTER
BY:JOHN L. WHITAKER, ARCHITECT



### STRESS SKIN PANEL FLOORS

Design according to APA Plywood Design Specification, Supplement 3.

At the very least, the plywood decking on top of the wood floor joist changes the location of the bending neutral axis as the floor system bends and deflects with the decking attached. This calculation attempts to verify the impact of this change in the axis of bending and it's changes to the extreme bending fiber locations.

Floor Joist	<u>Info:</u>			Plywood Top Si	<u>cin</u>	2		
Member:	3		2"x8"	23/32 STURD-I-F	LOOR	(APA - PDS)		
Grade:	12		2x8SYP#2	A II =	2.715	in2/ft	Fb =	1650 psi
	16	in o.c. (ef	fective)	=	0.193	in4/ft	Ft =	1650 psi
	b =	1.5	inches	l perp =	0.032	in4/ft	Fc =	1540 psi
	d =	7.25	inches	t =	0.719	in	E =	1800000 psi
	A =	10.875	in2					
	==	47.635	in4	L =	99.5	inches		
	E =	1400000	psi					

### **Neutral Axis for Deflection:**

		E	<u>A II</u>	AllxE	y bottom	AllxExy
ı	Top Skin	1800000	3.620	6516000	7.610	49583502
	Stringer	1400000	10.875	15225000	3.625	55190625
•			14.495	21741000		104774127

y = 4.819 inches from bottom

### Stiffness:

	E	<u>l</u>	<u>A II</u>	<u>d</u>	<u>d</u> ²	Allxd <sup>2</sup>	$1 + A \parallel x d^2$
Top Skin	1800000	0.2573	2.816	2.7903	7.786	10.601	10.859
Stringer	1400000	47.63	10.875	1.1942	1.426	12.301	59.94

g = 70.795 in4

S top = 22.476 in3 S bottom = 14.690 in3 Q = 14.533 in3 I = 70.795 in4 q = 2028.73 plf

### Bending Between Mailrails:

M = 15125 in-lbs 800 Sadj = 14.69 in3 1.1 fb = 1030 psi Fb = 1064 psi OK

### **Bending at Outriggers:**

M = 9883 in-lbs S = 13.14 in3 fb = 752 psi Fb = 1064 psi OK

OK

Note: No increase in section properties for bending at outrigger

Bending at Outrigget (panel edge blocking required)

M = 9883 lq-lbs S = 22.48 in 3 fb = 440 ps Fb = 1064 psi

OK

These values can only be used when glue blocking is added to all panel edges above the outrigger area.

REVIEWED FOR STATE FIRE MARSHAL AS PER REVIEW LETTER BY:JOHN L. WHITAKER,ARCHITECT

### COMMERCIAL MODULAR LATERAL ANALYSIS

DOUBLE 5/10/2018 WINE

(14)

OK OK OK

					•	-	$\overline{}$				
<b>Building Properties</b>	<u>::</u>		Design Loads:			Shearw	all Lengths:			Double Si	ided
		_	Basic Wind Speed:	170	29		_			Shearwall	<u>l?</u>
Number of Modules:	2	I	Exposure		1.21		Endwall 1:	19	ft.	N	1
Module Width:	11.75	ft.	Importance Factor:	1	Wind		Endwall 2:	13.62	ft.	N	1
Module Length:	68	ft.	04-4-	1.25	Seismic		Sidewall 1:	60	I.	N	1
Sidewall Height:	11.25	ft.	State	•		•	Sidewall 2:	60	ft.	N	1
Parapet Height: Roof Slope:	0	ft. :12 inches	Coverage:	1	(Most, All)	2			7		
Roof Dead Load:	10	psf	Box or Rigid Frame?		(4.0 0)	Exterior	iding Code:	3	,, Ļ	20	
		1'	Occupancy Category =		(1,2, or 3)			/8" Plywoo			
Roof Live Load: Ext. Wall Dead Load:	20 10	psf	Roof Diaphragm Info	7: 45:1-1.				/16" Plywo			
Endwall Overhang:	0	psf inches	Sheathing: 0.5 (.4375" OR 0.5")	in. thick	47.0			5/32" Plyw			
Sidewall Overhang:	0	inches	(.4375 OR 0.5)	4	-17.9			/8" LP Sma /16" LP Sm			
Wind Design			ŭ		Design (ASD	))	5 /	/10 LF 311	iai isiue	Gluing	1.4
Roof Slope =	0.00	degrees	0	Ss =		4	Fa =	1.40	(Ass)	ume Site Clas	
Peak Roof Height =	11.25	ft.		S <sub>1</sub> =			Fv =	1.8	(, 1001	0.1.0 0.1.00	
Peak Wall Height =	11.25	ft.		R =			Sds =	0.467	С	3	
Roof Ext. Height =	0.00	ft.	Roof Diaphragm Dea	d Load, W=	26274	lbs.	Sd1 =	0.283	Ď	4	
Exposure Factor =	1.21		Seismic Response Coe	fficient, Cs =	0.0897	x Wdl	Ta =	0.152		<12.8-3	0.238
Risk Factor =	1		J.S.A	D 0.7xQ <sub>E</sub> =	0.063	x Wdi	Cu =	1.5		>12.8-5	0.01
Least Bldg. Dim =	23.5	ft.	Total Seismi	c Load, Eh =	1651	lbs.	T =	0.229		>12.8-6	0.0227
2.35	3	_					Adj. Sds =	0.467			
a=	3	ft.									1
End Zone Size =	6.0	ft.					SEISMIC D		TEGÖ	RY	
Sidewall:	405	-16 A O.D.						с			
Int. Zone, Wi = End Zone, We =	125	plf-ASD	Wind Docion Intermediate	Values							
End Zone, We = Load to Shearwall =	188 <b>4</b> 598	plf-ASD lbs.	Wind Design Intermediate  End Zone Wall (A) =		nof	Es a m	no Unite (E)	EE 05			
Min. Load to SW =	1913	lbs.	End Zone Vvaii (A) =  End Zone Roof (B) =	<b>4</b> 6 0	psf		one Uplift (E) =	-55.25	psf		
Endwall:	1010	103.	Int. Zone Wall (C) =	30.5	psf psf		one Uplift (F) = ne Uplift (G) =	-31.4 -38.5	psf		
Int. Zone, Wi =	125	plf-ASD	Int. Zone Wall (C) =	0	psf		ne Uplift (H) =	-36.5 -24.35	psf psf		
End Zone, We =	188	plf-ASD	inc. Zone reor (B) =	Ü	pai	mit. Z.c	ine Opint (11) –	-24.00	Pai		
Load to Shearwall =	1795	lbs.									
Min. Load to SW =	661	lbs.									
										9284.2338	
										156060	
Total Wind Shear at She					nic Shear at Sh					-501722.1	
At Endwall, Vx =	4598	lbs.			At Endwall, Vx =		lbs.			-86252.05	
At Sidewall, Vy =	1795	lbs.		A	t Sidewall, Vy =	825	lbs.			444400.05	
Roof Diaphragm:			Dianhanaan Chara	I Tria.						441198.35	
Diaphragm Unit Shear:			Diaphragm Chord		Case Location:	33.87	ft from andwall			7353.3058	
Seismic: vx =	35	plf	1		wall Tie: Tyy =		ft. from endwall lbs.				
Vy =	12	pif	1		Case Location:		ft. from sidewal	ı			
Wind: vx =	196	plf	1		vall Tie: Txx =		lbs.	•			
vy =	26	plf	1								
			1								
<del></del>					•						
ROOF DIAF	PHRAGM N	IAILING:	6" o.c. Edge and 6" o.c.	Field							
			UNBLOCKED DIAPHRAGM	(i )							
Charmella			2-1/4" x 0.113" Nails	(min.)	ł						
Shearwalls:											
Endwalls 1: Seis	mic Load =	825	lbs. Sidewalls 1:		Seismic Load =	825	lbs.				
***************************************	Init Shear ≈		plf 1		nic Unit Shear =		plf 1				
	Vind Load =		plf	ÇCISII	Wind Load =		lbs.				
	Init Shear =		2	Wii	nd Unit Shear =		plf 1				
			2				1	,			
Shearw	/all Type:	4" o.c.	Edge	Shearw	all Type:	6" o.c.	Edge	/			
		6" o.c.	Field			6" o.c.	Field	•			
Endualla 2. Caia		005	the Cidewalls O		0-11-1	005	11				
	mic Load =		lbs. Sidewalls 2:		Seismic Load =	825	lbs.				
	Init Shear = Vind Load =		plf 1 plf	Seism	ic Unit Shear = Wind Load =		plf 1 lbs.				
	Init Shear =		3	\\/i	nd Unit Shear =		plf 1				
			3	• • • •	ia oriit orioar	00	1				
					all Tunas	6" o.c.	Edge				
	all Type:	3" o.c.	Edge	Shearw	ан туре:	0 0.0.	Luge 1	_			
		3" o.c. 6" o.c.	Edge Field	Snearw	ан туре:	6" o.c.	Field				
				Snearw	ан туре:						
Shearw	vall Type:	6" o.c.	Field h/w	<u>2w/h</u>							
Shearw Min. Endwall Shearwal	vall Type:	6" o.c.	ft. 2.26		Endwall						
Shearw Min. Endwall Shearwal Effective Endwall	vall Type: I Width, w = Height, h =	6" o.c. 4.54 10.25	Field <u>h/w</u> ft. 2.26 ft.	<u>2w/h</u> 0.886	Endwall						
Shearw Min. Endwall Shearwal Effective Endwall Min. Sidewall Shearwal	vall Type:  I Width, w = Height, h = I Width, w =	4.54 10.25 5.5	h/w           ft.         2.26           ft.         1.91	<u>2w/h</u>			Field				
Min. Endwall Shearwal Effective Endwall Min. Sidewall Shearwall	vall Type:    Width, w = Height, h =   Width, w = Height, h =	4.54 10.25 5.5	h/w           ft.         2.26           ft.         1.91           ft.         1.91	<u>2w/h</u> 0.886	Endwall		Field		144	IPE (	(1488

### SHEARWALL NOTES:

- 1) Effective shearwall must have a height to width ratio of 3.5 to 1 or less. Only effective shearwalls should be used in the above shearwall lengths. Wall sections 3'-0" or greater shall be assumed as meeting this requirement.
- 2) When 3/8" plywood is installed on the inside of the shearwall, enter "Y" in the Double Sided shearwall section above.
- 3) Wind analysis assumes enclosed buildings. This requires that buildings in Wind Borne Debris Regions (110 mph or greater) have opening protections. Either impact resistant glazing or approved impact resistant coverings.

DOUBLE WIPE CLASS ROOM MOPULES ARE STRUCTURALLY INDEPENDENT.

REVIEWED FOR
STATE FIRE MARSHAL
AS PER REVIEW LETTER
BY:JOHN L. WHITAKER,ARCHITECT

### COMMERCIAL MODULAR LATERAL ANALYSIS 7 MODULES

CLHSS ROOMS

OK

ΟK

OK

#### **Building Properties:** Design Loads: Shearwall Lengths: **Double Sided** 170 29 Shearwall? Basic Wind Speed Number of Modules Exposure: С 1.21 Endwall 1 64 25 Module Width: 11 75 Importance Factor: Wind Endwall 2 45.4 Ν Module Length 68 1.25 Seismic Sidewall 1 62 N 11.25 Sidewall Height ft. State 10 Sidewall 2 62 N Parapet Height: Coverage: 0 Most (Niost, All) Roof Slope: Box or Rigid Frame? :12 inches 0 Box Exterior Siding Code: Roof Dead Load: 10 psf Occupancy Category = 3 (1,2, or 3) 1 3/8" Plywood or OSB Roof Live Load: 20 Roof Diaphragm Info psf 3 7/16" Plywood or OSB Ext. Wall Dead Load: 5 15/32" Plywood or OSB 10 psf Sheathing: in. thick Endwall Overhang: 7 3/8" LP Smartside Siding 0 inches (.4375" OR 0.5") -17.99 7/16" LP Smartside Siding Sidewall Overhang: inches Wind Design Seismic Design (ASD) 1.4 0 Roof Slope = 0.00 degrees Ss = 0.5 Fa = 1.40 (Assume Site Class D) Peak Roof Height = 11.25 ft. S, = 0.236 Fv = 1.8 Peak Wall Height = 11.25 ft. R= 6.5 Sds = 0.467 С 3 Roof Ext. Height = 0.00 Roof Diaphragm Dead Load, W = 72833 Sd1 = 0.283 D 4 ft. Exposure Factor = 1.21 Seismic Response Coefficient, Cs = 0.0897 x Wdl Ta = 0.152 <12.8-3 0.238 Risk Factor = $A.S.D. - 0.7xQ_{E} =$ 0.063 x Wdl >12.8-5 0.01 Cu = 1.5 Least Bldg. Dim = 68 ft. Total Seismic Load, Eh = 4575 lbs. T = 0.229 >12.8-6 0.0227 5.7 3 Adj. Sds = 0.467 a = 5.7 SEISMIC DESIGN CATEGORY End Zone Size = 11.4 ft. Sidewall: Int. Zone, Wi = 125 plf-ASD 188 plf-ASD Wind Design Intermediate Values End Zone. We = End Zone Uplift (E) = Load to Shearwall = 4896 lbs. End Zone Wall (A) = 46 psf -55.25psf Min. Load to SW = 1913 End Zone Roof (B) = 0 End Zone Uplift (F) = -31.4 lbs. psf psf Int. Zone Wall (C) = Int. Zone Uplift (G) = Endwall: 30.5 psf -38.5psf Int. Zone Uplift (H) = 125 nif-ASD Int. Zone Roof (D) = Int Zone Wi = Đ osf -24.35 psf plf-ASD End Zone, We = 188 Load to Shearwall = 5794 lbs. Min. Load to SW = 2313 lbs. 25736.705 156060 -501722.1 Total Wind Shear at Shearwall: Total Seismic Shear at Shearwall: -86252.05 At Endwall, Vx = 4896 lbs. At Endwall, Vx = 2288 lbs At Sidewall, Vy = 5794 At Sidewall, Vy = 2288 lbs. lbs. 457650.82 Roof Diaphragm: 7627.5136 Diaphragm Chord Tie: Worst Case Location: 33.51 Diaphragm Unit Shear: ft from endwall Sidewall Tie: Tyy = 900 Seismic: vx = 28 plf lbs. Worst Case Location: 38.79 ft. from sidewall vv = 34 plf 1 Endwall Tie: Txx = 1576 Wind: vx = 60 plf 1 lbs. vy = 85 plf 1 ROOF DIAPHRAGM NAILING: Edge and 6" o.c. Field o.c. UNBLOCKED DIAPHRAGM 2-1/4" x 0.113" Nails (min.) **Shearwalls:** 2288 Endwalls 1: Seismic Load = 2288 lbs Sidewalls 1: Seismic Load = lbs Seismic Unit Shear = 40 Seismic Unit Shear = 37 plf plf 5794 Wind Load = 4896 plf Wind Load = lbs 86 Wind Unit Shear = 93 plf Wind Unit Shear = Shearwall Type: 6" o.c. Shearwall Type: Edge Edge 6" o.c. 6" o.c. Field 6" o.c. Field Seismic Load = 2288 lbs. Endwalls 2: Seismic Load = 2288 lbs. Sidewalls 2: Seismic Unit Shear = Seismic Unit Shear = 37 57 plf plf Wind Load = 4896 plf Wind Load = 5794 lbs Wind Unit Shear = 122 Wind Unit Shear = 93 plf Shearwall Type: 6" o.c. Edge Shearwall Type: 6" o.c Edge Field 6" o.c. Field 6" o.c 2w/h <u>h/w</u> Min. Endwall Shearwall Width, w = ft. Endwall Effective Endwall Height, h = 10.25 ft. Min. Sidewall Shearwall Width, w = 5.5 1.91 1.000 Sidewalls ft. Effective Sidewall Height, h = 10.5 Assumed Nail Size: 2" x 0.113" Nails Min.

#### **SHEARWALL NOTES:**

- 1) Effective shearwall must have a height to width ratio of 3.5 to 1 or less. Only effective shearwalls should be used in the above shearwall lengths. Wall sections 3'-0" or greater shall be assumed as meeting this requirement.
- 2) When 3/8" plywood is installed on the inside of the shearwall, enter "Y" in the Double Sided shearwall section above.
- 3) Wind analysis assumes enclosed buildings. This requires that buildings in Wind Borne Debris Regions (110 mph or greater) have opening protections. Either impact resistant glazing or approved impact resistant coverings.

REVIEWED FOR STATE FIRE MARSHAL AS PER REVIEW LETTER BY:JOHN L. WHITAKER, ARCHITECT John Whota

### COMMERCIAL MODULAR LATERAL ANALYSIS 9 MODULES

8 CLASS ROOMS

5/10/2018

ОК OK OK

<b>Building Properties</b>	<u>::</u>		Design Loads:		7	Shearwal	II Lengths:		Double Sided
N		_	Basic Wind Speed		29				Shearwall?
Number of Modules: Module Width:	9 11,75	ft.	Exposure Importance Factor		1.21 Wind		Endwall 1: Endwall 2:	83.25 ft. 59.02 ft.	N 1 N 1
Module Length:	68	ft.	importance Factor	1.25	Seismic		Sidewall 1:	62	N 1 N 1
Sidewall Height:	11.25	ft.	State		Colstille		Sidewall 2:	62 ft.	N 1
Parapet Height:	0	ft.	Coverage		(Most, All)	2			
Roof Slope:	0	:12 inches	Box or Rigid Frame	? Box		Exterior Sig	ding Code:	3	
Roof Dead Load:	10	psf	Occupancy Category :	= 3	(1,2, or 3)		1 3/	8" Plywood or OS	SB
Roof Live Load:	20	psf	Roof Diaphragm Info				3 7/	16" Plywood or C	SB
Ext. Wall Dead Load:	10	psf	Sheathing: 0.5	in. thick				5/32" Plywood or	
Endwall Overhang:	0	inches	(.4375" OR 0.5")		-17.9			8" LP Smartside	
Sidewall Overhang: Wind Design	0	inches	3	4 Saismic I	Design (ASD	11	9 77	16" LP Smartside	-
Roof Slope =	0.00	degrees	0	Ss =		4	Fa =	1.40 (Assu	1.4 ume Site Class D)
Peak Roof Height =	11.25	ft.	· ·	S <sub>1</sub> =			Fv=	1.8	anne one olass by
Peak Wall Height =	11.25	ft.		R=	6.5		Sds =	0.467 C	3
Roof Ext. Height =	0.00	ft.	Roof Diaphragm De	ad Load, W=	91457	lbs.	Sd1 =	0.283 D	4
Exposure Factor =	1.21		Seismic Response Co			x Wdl	Ta =	0.152	<12.8-3 0.238
Risk Factor =	1			.D 0.7xQ <sub>E</sub> =		x Wdl	Cu =	1.5	>12.8-5 0.01
Least Bldg. Dim =	68 3	ft.	Total Seism	ic Load, Eh =	5745	lbs.	T =	0.229	>12.8-6 0.0227
5.7 a =	5.7	ft.					Adj. Sds =	0.467	
End Zone Size =	11.4	ft.					SEISMIC D	ESIGN CATEGO	RY /
Sidewall:								С	
Int. Zone, Wi =	125	plf-ASD					· · · · · · · · · · · · · · · · · · ·		
End Zone, We =	188	plf-ASD	Wind Design Intermediat						
Load to Shearwall =	4896	lbs.	End Zone Wall (A)		psf		ne Uplift (E) =	-55.25 psf	
Min. Load to SW = Endwall:	1913	lbs.	End Zone Roof (B) = Int, Zone Wall (C) =		psf psf		ne Uplift (F) = e Uplift (G) =	-31.4 psf -38.5 psf	
Int. Zone, Wi =	125	plf-ASD	Int. Zone Roof (D) =		psf		e Uplift (H) =	-24.35 psf	
End Zone, We =	188	plf-ASD	(=,		<b>,</b>		- <b>-</b>		
Load to Shearwall =	7269	lbs.							
Min. Load to SW =	2974	lbs.							22247 004
									32317.694 156060
Total Wind Shear at She	earwall:			Total Seism	nic Shear at Sh	earwall:			-501722.1
At Endwall, Vx =	4896	lbs.			At Endwall, Vx =		lbs.		-86252.05
At Sidewall, Vy =	7269	lbs.		А	\t Sidewall, Vy ≖	2873	lbs.		
D (D)									464231.81
Roof Diaphragm:			Diaphragm Chor		Caral analism	22.54	£ £		7737.1968
Diaphragm Unit Shear: Seismic: vx =	27	plf	1		Case Location: wall Tie: Tyy =	33.51 700	ft. from endwall lbs.		
vy =	42	plf	1		Case Location:	50.42	ft. from sidewall		
Wind: vx =	46	plf	1		wall Tie: Txx =	2587	lbs.		
vy =	107	plf	1						
			1						
ROOF DIA	PHRAGMI	VAILING:	6" o.c. Edge and 6" o.c	Field	1 .				
TOO! BIM		TAILING.	UNBLOCKED DIAPHRAGM						
			2-1/4" x 0.113" Nails	(min.)	]				
Shearwalls:									
Endualle 1 0-1	smic Load :	= 2873	lho Cidamalla 4		Colomia Land -	2873	lhe		
	smic Load : Jnit Shear :		lbs. Sidewalls 1: plf 1		Seismic Load = nic Unit Shear =	2873 46	lbs. plf 1		
	Vind Load		plf	Ocidii	Wind Load =	7269	lbs.		
	Jnit Shear		1	Wi	nd Unit Shear =	117	plf 1		
			1				1		
Shearv	vall Type:	6" o.c.	Edge	Shearw	all Type:	6" o.c.	Edge		
		6" o.c.	Field			6" o.c.	Field		
	smic Load :		lbs. Sidewalls 2:		Seismic Load =	2873	lbs.		
	Jnit Shear :		plf 1	Seism	nic Unit Shear =	46	pif 1		
	Vind Load : Jnit Shear :		plf 1	106	Wind Load = nd Unit Shear =	7269 117	lbs. plf 1	,	
vviiu C	one onear .	<b>∵</b>	1 /	V VI	na Onit Offical -	117	plf 1		
Shearv	vall Type:	6" o.c.	Edge	Shearw	all Type:	6" o.c.	Edge		
		6" o.c.	Field			6" o.c.	Field		
			hhu	2m/h					
Min. Endwall Shearwal	l Width w	= 4.54	ft. <u>h/w</u>	<u>2w/h</u> 0.886	Endwall				
Effective Endwall			ft.						
Min. Sidewall Shearwal			ft. 1.91	1.000	Sidewalls				
Effective Sidewall			ft.						
Assume	u Nail Size	: 2" x 0.113"	Naus Min.						

REVIEWED FOR STATE FIRE MARSHAL AS PER REVIEW LETTER BY:JOHN L. WHITAKER, ARCHITEC1

John Whoten

SHEARWALL NOTES:

1) Effective shearwall must have a height to width ratio of 3.5 to 1 or less. Only effective shearwalls should be used in the above shearwall lengths. Wall sections 3'-0" or greater shall be assumed as meeting this requirement.

<sup>2)</sup> When 3/8" plywood is installed on the inside of the shearwall, enter "Y" in the Double Sided shearwall section above.

<sup>3)</sup> Wind analysis assumes enclosed buildings. This requires that buildings in Wind Borne Debris Regions (110 mph or greater) have opening protections. Either impact resistant glazing or approved impact resistant coverings.

## COMMERCIAL MODULAR LATERAL ANALYSIS // MODULES

5/10/2018

10 CLASSROOMS

(17)

OK

OK

OK

#### Shearwall Lengths: Double Sided **Building Properties:** Design Loads: 29 Shearwall? Basic Wind Speed Endwall 1 102.25 Exposure С 1.21 Number of Modules Wind Endwall 2 72.64 Ν Module Width 11.75 Importance Factor Ν 1.25 Sidewall 1 62 Module Length 68 Seismic 11.25 10 Sidewall 2 62 N Sidewall Height 2 Parapet Height: 0 Coverage Most (iviost, All) Exterior Siding Code: Roof Slope 0 :12 inches Box or Rigid Frame? Box 1 3/8" Plywood or OSB Occupancy Category 3 (1,2, or 3) 10 Roof Dead Load psf 3 7/16" Plywood or OSB Roof Live Load: 20 psf Roof Diaphragm Info in. thick 5 15/32" Plywood or OSB Ext. Wall Dead Load: 10 psf Sheathing: 0.5 Endwall Overhang: 0 inches (.4375" OR 0.5") -17.9 7 3/8" LP Smartside Siding 9 7/16" LP Smartside Siding Sidewall Overhang: nches 3 Seismic Design (ASD) Wind Design 1.40 (Assume Site Class D) 0 0.5 Fa = 0.00 degrees Ss = Roof Slope = $S_1 =$ 0.236 Fv = 1.8 Peak Roof Height = 11.25 ft. 6.5 Sds = 0.467 С 3 Peak Wall Height = 11.25 ft. R= Roof Diaphragm Dead Load, W = 110081 Sd1 =0.283 D Roof Ext. Height = 0.00 ft. lbs. <12.8-3 0.238 Seismic Response Coefficient, Cs = 0.0897 x Wdl Ta = 0.152 Exposure Factor = 1.21 A.S.D. - $0.7xQ_{E} =$ >12.8-5 0.01 0.063 x Wdl Cu = 1.5 Risk Factor = 0.0227 >12.8-6 Total Seismic Load, Eh = 6915 lbs. T = 0.229 Least Bldg. Dim = 68 ft. Adj. Sds = 0.467 5.7 ft. SEISMIC DESIGN CATEGORY End Zone Size = Sidewall: С Int. Zone, Wi = 125 plf-ASD Wind Design Intermediate Values End Zone, We = 188 plf-ASD End Zone Uplift (E) = -55.25 psf End Zone Wall (A) = Load to Shearwall = 4896 lbs. 0 End Zone Uplift (F) = -31.4 psf Min. Load to SW = End Zone Roof (B) = psf 1913 lbs. Int. Zone Uplift (G) = -38.5 psf Int. Zone Wall (C) = 30.5 psf Endwall: 125 plf-ASD Int. Zone Roof (D) = psf Int. Zone Uplift (H) = -24.35 psf Int. Zone. Wi = End Zone, We = 188 plf-ASD Load to Shearwall = 8739 lbs. Min. Load to SW = 3635 lbs. 38898.682 156060 -501722.1 Total Seismic Shear at Shearwall: Total Wind Shear at Shearwall: At Endwall, Vx = 3458 lbs -86252.05 At Endwall, Vx = lbs. At Sidewall, Vy = 3458 lhs At Sidewall, Vy = 8739 lbs. 470812.79 Roof Diaphragm: Diaphragm Chord Tie: 7846.8799 Worst Case Location: 33.51 ft. from endwall Diaphragm Unit Shear: Sidewall Tie: Tyy = 573 lbs. 27 plf Seismic: vx = Worst Case Location: 62.10 ft. from sidewall 51 vy = plf Endwall Tie: Txx = 3850 lbs. Wind: vx = 38 plf plf vy = 129 ROOF DIAPHRAGM NAILING: Edge and 6" o.c. Field UNBLOCKED DIAPHRAGM 2-1/4" x 0.113" Nails (min.) Shearwalls: Seismic Load = 3458 3458 lbs. Sidewalls 1: Endwalls 1: Seismic Load = Seismic Unit Shear = 56 plf 38 Seismic Unit Shear = plf Wind Load = 4896 plf Wind Load = 8739 lbs Wind Unit Shear = 141 plf Wind Unit Shear = 54 Edge Shearwall Type: 6" o.c. Edge Shearwall Type: 6" o.c Field 6" o.c. Field 6" o.c 3458 Seismic Load = 3458 lbs Seismic Load = lbs Sidewalls 2: Endwalls 2: Seismic Unit Shear = 54 Seismic Unit Shear = 56 plf plf 8739 Wind Load = 4896 plf Wind Load = lbs. Wind Unit Shear = 76 Wind Unit Shear = 141 plf Shearwall Type: Edge Shearwall Type: 6" o.c Edge 6" o.c 6" o.c. Field 6" o.c Field <u>2w/h</u> h/w Min. Endwall Shearwall Width, w = 4.54 ft. 2.26 0.886 Endwall Effective Endwall Height, h = 10.25 ft. 1.91 1.000 Sidewalls Min. Sidewall Shearwall Width, w = 5.5 ff Effective Sidewall Height, h = 10.5 ft Assumed Nail Size: 2" x 0.113" Nails Min.

#### SHEARWALL NOTES:

- Effective shearwall must have a height to width ratio of 3.5 to 1 or less. Only effective shearwalls should be used in the above shearwall lengths. Wall sections 3'-0" or greater shall be assumed as meeting this requirement.
- 2) When 3/8" plywood is installed on the inside of the shearwall, enter "Y" in the Double Sided shearwall section above.
- 3) Wind analysis assumes enclosed buildings. This requires that buildings in Wind Borne Debris Regions (110 mph or greater) have opening protections. Either impact resistant glazing or approved impact resistant coverings.

REVIEWED FOR
STATE FIRE MARSHAL
AS PER REVIEW LETTER
BY:JOHN L. WHITAKER,ARCHITECT

## COMMERCIAL MODULAR LATERAL ANALYSIS 13 MODUES

12 CLASS ROOMS

OK

OK

OK

#### **Shearwall Lengths: Building Properties:** Design Loads: Double Sided Basic Wind Speed: 170 29 Shearwall? Number of Modules Exposure С 1.21 Endwall 1 121.25 Module Width: 11.75 √ind Importance Factor: Endwall 2 86.26 Ν Module Length 68 1.25 Seismin Sidewall 1 62 Ν Sidewall Height 11.25 State 10 Sidewall 2 Parapet Height: 0 Coverage Most (Most, All) 2 Exterior Siding Code: Roof Slope: 0 :12 inches Box or Rigid Frame? Вох Roof Dead Load: 10 psf Occupancy Category 3 (1,2, or 3) 1 3/8" Plywood or OSB Roof Live Load: 20 Roof Diaphragm Info psf 3 7/16" Plywood or OSB Ext. Wall Dead Load 10 psf Sheathing: 0.5 in thick 5 15/32" Plywood or OSB Endwall Overhand 0 inches (.4375" OR 0.5") -17.9 7 3/8" LP Smartside Siding Sidewall Overhand 0 inches 3 9 7/16" LP Smartside Siding Wind Design Seismic Design (ASD) 1.4 Roof Slope = 0.00 degrees 0 0.5 Ss = Fa= 1.40 (Assume Site Class D) Peak Roof Height = 11.25 S1 = ft. 0.236 Fv≖ 1.8 Peak Wall Height = 11.25 ft. R= 6.5 Sds = 0.467 C 3 Roof Ext. Height = 0.00 ft. Roof Diaphragm Dead Load, W = 128704 lbs. Sd1 =0.283 D 4 Exposure Factor = 1.21 Seismic Response Coefficient, Cs = 0.0897 x Wdl <12.8-3 0.238 Ta = 0.152 Risk Factor = $A.S.D. - 0.7xQ_{E} =$ 0.063 1 x Wdl Cu = 1.5 >12.8-5 0.01 Least Bldg. Dim = 68 ft. Total Seismic Load, Eh = 8085 lbs. T= 0.229 >12.8-6 0.0227 5.7 3 Adi. Sds = 0.467 a = 5.7 ft. End Zone Size = 11.4 ft. SEISMIC DESIGN CATEGORY Sidewall: C Int. Zone, Wi = 125 plf-ASD Wind Design Intermediate Values End Zone. We = 188 plf-ASD Load to Shearwall = 4896 lbs. End Zone Wall (A) = End Zone Uplift (E) = -55.25 psf Min. Load to SW = 1913 lbs End Zone Roof (B) = n psf End Zone Uplift (F) = -31.4 psf Endwall: Int. Zone Wall (C) = 30.5 psf Int. Zone Uplift (G) = -38.5 psf Int. Zone, Wi = 125 plf-ASD Int. Zone Roof (D) = 0 psf Int. Zone Uplift (H) = -24.35 psf End Zone, We = 188 plf-ASD Load to Shearwall = 10208 lbs. Min. Load to SW = 4296 lhs 45479.671 156060 Total Wind Shear at Shearwall: Total Seismic Shear at Shearwall: -501722 1 4896 At Endwall, Vx = lbs. At Endwall, Vx = 4043 lbs -86252.05 At Sidewall, Vv = 10208 lbs At Sidewall, Vy = 4043 lbs 477393 78 Roof Diaphragm: Diaphragm Chord Tie: 7956.5631 Diaphragm Unit Shear: Worst Case Location: 33.51 ft. from endwall Seismic Vx = 26 plf Sidewall Tie: Tyy = 485 lbs. vy = 59 plf Worst Case Location: 73.79 ft. from sidewall Wind: vx = 32 plf Endwall Tie: Txx = 5367 lbs. vy = 150 plf ROOF DIAPHRAGM NAILING: Edge and 6" o.c. Field 6" o.c. UNBLOCKED DIAPHRAGM 2-1/4" x 0.113" Nails (min.) Shearwalls: lbs. Endwalls 1: Seismic Load = 4043 Seismic Load = Sidewalls 1: 4043 lbs Seismic Unit Shear = 38 plf Seismic Unit Shear = 65 plf Wind Load = 4896 plf Wind Load = 10208 lbs Wind Unit Shear = 46 Wind Unit Shear = 165 plf Shearwall Type: 6" o.c. Edge Edge Shearwall Type: 6" o.c. 6" o.c. Field 6" o.c. Field Endwalls 2: Seismic Load = 4043 lbs. Sidewalls 2: Seismic Load = 4043 ibs Seismic Unit Shear = 53 plf Seismic Unit Shear = 65 plf Wind Load = 4896 plf Wind Load = 10208 lbs Wind Unit Shear = 64 Wind Unit Shear = 165 plf Shearwall Type: Shearwall Type: 6" o.c Edge Edge 6" o.c 6" o.c. Field 6" o.c Field h/w 2w/h Min. Endwall Shearwall Width, w = ft. 4.54 Endwall 2.26 0.886 Effective Endwall Height, h = 10.25 ft. Min. Sidewall Shearwall Width, w = 5.5 ft. 1.91 1.000 Sidewalls Effective Sidewall Height, h = 10.5 Assumed Nail Size: 2" x 0.113" Nails Min.

#### SHEARWALL NOTES:

- 1) Effective shearwall must have a height to width ratio of 3.5 to 1 or less. Only effective shearwalls should be used in the above shearwall lengths. Wall sections 3'-0" or greater shall be assumed as meeting this requirement.
- 2) When 3/8" plywood is installed on the inside of the shearwall, enter "Y" in the Double Sided shearwall section above.
- 3) Wind analysis assumes enclosed buildings. This requires that buildings in Wind Borne Debris Regions (110 mph or greater) have opening protections. Either impact resistant glazing or approved impact resistant coverings.

REVIEWED FOR STATE FIRE MARSHAL AS PER REVIEW LETTER BY:JOHN L. WHITAKER, ARCHITECT NOTED

SITE PLAN NOT AVAILABLE AT THIS TIME BUILDING
DESIGNED TO HAVE FIRE SEPARATION DISTANCE GREATER
THAN 10 FT. IN ACCURDANCE VITH TABLE 602 OF THE IBC.
2. PORCHES, STEPS, AND RAMPS TO BE SUPPLIED AND
INSTALLED BY OTHERS IN ACCURDANCE VITH THE ROIZ
AND THE IBC.

STALLED BY OTHERS IN ACCURDANCE VITH THE ROIZ
BUSTALLED BY OWNER IN ACCORDANCE VITH SECTION
906 OF THE IBC.

ANY REQUIRED FIRE/SMICE DETECTION AND/OR SUPPESSION
TO INSTALLED BY OTHERS ON SITE IN ACCORDANCE VITH THE
DE AND THE JRC. MANAGEMENT TO SITE CONSTRUCT DRAFT
STOP IN ACCURDANCE VITH THE IBC WHERE REQUIREMENT
VALL ABOVE T-GRID.

THE FOLLOWING UNITS ARE TO BE CONSTRUCTED INDIVIDUALLY BY THE FACTORY:
"A&B" UNIT-OUTSIDE UNIT W/TWO CLASSROOMS

A&B UNIT-UDISIDE UNIT W/TWO CLASSROOMS
"C&D" UNIT-MIDDLE UNIT W/TWO CLASSROOMS
"E" UNIT-MIDDLE UNIT W/RESTROOMS
"F&G" UNIT-OUTSIDE UNIT W/TWO CLASSROOMS

NOTE: FOR A TYPE VB GROUP B OR E BUILDING THE MAXIMUM SQUARE FOOTAGE ANY COMBINATION OF UNITS SHALL BE 9,000 SO. FT. ADDITIONAL SITE INSTALLED EGRESS ELEMENTS MAY BE NECESSARY DEPENDING UPON THE LAYOUT AND CONFIGURATION. AREA INGREASE CALCULATION PROVIDED FOR CONFIGURATIONS EXCEEDING 9,000 SQ. FT. ON CONFIGURATION SHEET.

ADDITIONAL NOTE FOR CONFIGURATIONS: C-PLEX UNITS ARE DESIGNED TO BE MANUFACTURED INDIVIDUALLY. MODULES ARE DESIGNED TO ALLOW SEVERAL DIFFERENT COMPLEX CONFIGURATIONS IN THE FIELD WITH A MINIMUM COMPLEX CONFIGURATIONS IN THE FIELD WITH A MINIMUM OF 4 UNITS (4 CLASSROOMS). AND A MAXIMUM OF 13 UNITS (12 CLASSROOMS). CONFIGURATIONS OF ANY COMPLEX SHALL NOT EXCEED SOURCE FOOTAGE ELIMITATIONS SET FORTH IN "TABLE 503" (use group B or E, type 40) OF THE 2009 Ed. BIC AND IMPA 101 - 2009. EGRESS REQUIREMENTS MUST BE MET IN ALL CONFIGURATIONS IN ACCORDANCE WITH CHAPTER 10 OF THE 2009 Ed. OF THE IBC. THE MINIMUM REQUIRED PLUMBING FIXTURES MUST BE OBTAINABLE IN ALL CONFIGURATIONS ACCORDING TO THE 2009 Ed. IPC.

### TEXAS INDUSTRIALIZED BUILDING CODE COUNCIL


This document is approved pursuant to the Industrialized Housing and Buildings

IBC X IRC 3/14/17

DRA Signature:



### MOBILE MODULAR MANAGEMENT MOD POD (8 CLASSROOMS) NOMINAL SIZE 108 X 72 (68)



DATA PLATE

MANUFACTURE & ADDRES

DRAT AGENCY: PFS Corporation SERIAL NO.

> DECAL NO. FIRE MARSHAL PLAN REVIEW NO

DATE OF MEG. NO OF MODULES.

FLOOR LIVE LOAD.

50 psf. (2000 lb concentrated) (100 psf. @ corridor) WND LOAD (V3s). 2009 IBC -- 1750MRPH (UMS)DEXEXE OCCUPANCY CATEGORY III AND III INDICOM BUILDINGS, INC. INDUSTRIALIZED COMMERCIAL BUILDINGS 721 N. BURLESON, ITX 76028 817447-1213 FAX 817447-2751

THESE DRAWINGS REMAIN THE PROPERTY OF INDICOM BULDINGS INC. AND ARE NOT TO BE USED IN ANYWAY WITHOUT WRITTEN PERMISSION.

ROOF LIVE LOAD. ROOF DEAD LOAD. TYPE OF CONSTRUCTION.

NAME AND DATE OF CODES:

OCCUPANCY USE GROUP. SUITABLE FOR USE WITH E OR B

APPROVED FOR FLOOD ZONE USAGE: NO FLOOD ZONE INDICATE PERMISSABLE GAS (for equip.) N/A

TX: 2009 IBC, 2009 IPC, 2009 IMC, 2009 IECC, 2011 NEC, 2012 TAS

SYSTEMS COMPLETED AT FACTORY; STRUCTURAL (X) ELECTRICAL (X) PLUMBING (X) HVAC (X) SPECIAL CONDITIONAL INJ FLAMMENS (3) PHASE (3) PECIAL CONDITIONAL INITIATION THE DYNER SHALL BE RESPONSIBLE TO INSTALL AN APPROVED AND LISTED BE RESPONSIBLE TO INSTALL AN APPROVED AND LISTED BE RESPONSIBLE TO INSTALL AN APPROVED AND LISTED BE RESPONSIBLE TO INSTALL EXPERIENCE PERMISSION OF A PROTECTION OF ALL EXTERIOR PERMISSION OF A PROTECTION AND DESCRIPTION OF A PROTECTION AND DECOMPANCY.

HEATING EQUIP. MFG. HEATING MODEL. SEISMIC DESIGN CATEGORY. C

NOTE: DATA PLATE TO BE LOCATED ON PANEL BOX DOOR OR SHALL BE PLACE ON THE INTERIOR SIDE OF THE EXTERIOR WALL @ THE HITCH END ABOVE THE T-GRID LOCATION.

EL O	OD DI ANTEGEND		MANAGEMI	EX		
FLO	OR PLAN LEGEND		à			- 1
	INDICATES 1 HOUR FIRE RATED (WP3605) FULL HEIGHT WALL		ΜA	COMPLEX		
	INDICATES FULL HEIGHT LOAD BEARING WALL TO BOTTOM OF RAFTERS		쏘			
<b>@</b> [	HANDICAP ELONGATED TANK TYPE WATER CLOSET WITH SHUT OFF VALVE		MODULAR	UNIT		
$\mathbb{Q}[$	ELONGATED TANK TYPE WATER CLOSET WITH SHUT OFF VALVE		MOI	VARIABLE I OD		
_	36" GRAB BAR		Ш	9		- 1
	42" GRAB BAR		∷		3E.	- 1
0	TOILET PAPER DISPENSER		MOBILE TON	VAF	NUMBER:	- 1
	LAVATORY 19" X 17" WHITE VITREOUS WALL HUNG W/ADA HANDLES		ER: MOE JSTON	ii d	5	Ш
·	24' X 24' MOLDED MOP BASIN WITH WALL MOUNTED FAUCET		DEALER: HOUS	PROJECT: MOD P	PROJE	Ш
	WALL HUNG SPLIT-LEVEL HANDICAP		SCALE	: AS I	TOP	ED
لاصالات	REFRIGERATED WATER COOLER W/APRON		PLOT			П
	WALL HUNG WHITE VITREDUS WITH COMMERCIAL GRADE FLUSH VALVE		3/6/2			4
	MODESTY PARTITIONS OR URINAL SCREEN			MAN: I	_	$\dashv$

XLAOKAR SERIAL NUMBERS:

REVISIONS:



FROST PROOF HOSE BIBB WITH BACK FLOW PREVENTER

20 GALLON ELECTRIC WATER HEATER

SHEET:

OF

FLOOR PLAN SQUARE FOOTAGE: 7214 SE NOTES: 1. SITE PLAN NOT AVAILABLE AT THIS TIME. BUILDING I STIFE FLAW OUT AVAILABLE AT THIS TIME. BUILDING
BESIGNED TO HAVE FIRE SEPARATION DISTANCE GREATER
THAN 10 FT. IN ACCORDANCE WITH TABLE 602 OF THE IBC.
2. PORCHES, STEPS, AND RAMPS TO BE SUPPLIED AND
INSTALLED BY OTHERS IN ACCORDANCE WITH THE 2012 TAS
AND THE IBC.

INSTALLED BY OTHERS IN ACCORDANCE VITH THE 2012 TAS AND THE IBC.

THE TABLE FIRE EXTINGUISHERS TO BE SUPPLIED AND THE TABLE FIRE EXTENSIVENESS TO BE SUPPLIED AND THE TABLE FIRE THE TABLE FOR THE TAB

7. DOOR CLOSERS SHALL COMPLY WITH THE REQUIREMENTS IN TAS 4.13.10 AND 4.13.11 FOR CLOSING SPEED AND OPENING FORCE.

THE FOLLOWING UNITS ARE TO BE CONSTRUCTED INDIVIDUALLY BY THE FACTORY:

"A&B" UNIT-OUTSIDE UNIT W/TWO CLASSROOMS
"C&D" UNIT-MIDDLE UNIT W/TWO CLASSROOMS "E" UNIT-MIDDLE UNIT W/RÉSTROOMS
"F&G" UNIT-OUTSIDE UNIT W/TWO CLASSROOMS

NOTE: FOR A TYPE VB GROUP B OR E BUILDING THE NOTE: FOR A 1994, WE GROUP B OR E BUILDING INE.
MAXIMUM SOLVARE FOOTAGE ANY COMBINATION OF UNITS
SHALL BE 9,000 SQ. FT. ADDITIONAL SITE INSTALLED
EGRESS ELEMENTS MAY BE NECESSARY DEPENDING
UPON THE LAYOUT AND CONFIGURATION. AREA INCREASE
CALCULATION PROVIDED FOR CONFIGURATIONS EXCEEDING
9,000 SQ. FT. ON CONFIGURATION SHEET.


ADDITIONAL NOTE FOR CONFIGURATIONS: C-PLEX UNITS ARE DESIGNED TO BE MANUFACTURED INDIVIDUALLY. MODULES ARE DESIGNED TO ALLOW SEVERAL DIFFERENT COMPLEX COMPEIRS CONFIGURATIONS IN THE FIELD WITH A MINIMUM OF 4 UNITS (4 CLASSROOMS) AND A MAXIMUM OF TO A UNITS (4 CLASSROOMS). CONFIGURATIONS OF ANY COMPLEX SHALL NOT EXCEED SOLVARE FOOTAGE LIMITATIONS SET FORTH IN TABLE SOS? (use group B or E, type VB) OF THE 2009 Ed. IBC AND NFPA 101—209. EGRESS REQUIREMENTS MUST BE MET IN ALL THE 2009 Ed. OF THE IBC. THE MINIMUM REQUIRED FULLIBILITY STRUCKES MUST BE OBTAINABLE IN ALL CONFIGURATIONS ACCORDING TO THE 2009 Ed. IPC. ADDITIONAL NOTE FOR CONFIGURATIONS: C-PLEX LINITS



### MOBILE MODULAR MANAGEMENT MOD POD (12 CLASSROOMS) NOMINAL SIZE 156 X 72 (68)

FRONTAGE INCREASE CALCULATION BUILDING SQFT = 10415 / 9000 ALLOWABLE SQFT  $I_f = [F/P - 0.25]W/30$  $I_f = [200 / 445 - 0.25] 30 / 30$  $I_f = [.2011]$ 

**BUILDING AREA INCREASE CALCULATION**  $A_a = \{ A_t + [A_t \times I_f] + [A_t \times I_s] \}$  $A_a = \{ 9000 + [ 9000 \times .20 ] + [ 9000 \times 0 ] \}$ 9000 + 1800 + 0A<sub>a</sub> = 10800 SQFT



## DESIGN CRITERIA:

PROJECT NAME: MOBILE MODULAR - MM1260-2 BUILDING SQ. FOOTAGE: 658 SQ. FT.

TX. & LA. OK. & MS. 1999 NEC 2002 NEC 2003 IBC 2003 IBC W/ MODS. 2003 IMC 2003 IMC 2003 IPC 2003 IPC

AR. 1999 NEC

2000 IBC W/ STATE SUPP. 2000 IMC W/ STATE SUPP. 2000 IPC W/ STATE SUPP. 2003 IECC W/ STATE SUPP.

**ASHRAE STD. 90.1-2001** 

2003 IECC 2003 IECC 1994 TAS ADAAG ADAAG USE GROUP: B

CONSTRUCTION TYPE: IBC: V-B

OCCUPANT LOAD: 7 PERMISSIBLE GAS TYPE: DLP DNATURAL XN/A

## **DESIGN LOADS:**

20 PSF ROOF LIVE LOAD: 50 PSF FLOOR LIVE LOAD: 2000 LBS CONC. FLOOR LIVE LOAD: (130 MPH 3-SEC GUST) WIND LOAD: **EXPOSURE:** SEISMIC DESIGN CATEGORY 1-B

## SPECIAL CONDITIONS AND / OR LIMITATIONS:

- 1. HANDICAP ACCESS & SIGNAGE TO BE PROVIDED AS REQUIRED BY OTHERS AS APPLICABLE.
- 2. THE BUILDING IS TO BE LOCATED PER THE REQUIREMENTS OF TABLE 602 OF THE 2003 IBC
- 3. FIRE EXTINGUISHER(S) SHALL BE INSTALLED ON-SITE BY OTHERS.
- 4. ANY REQUIRED ALARM SYSTEM SHALL BE INSTALLED ON-SITE BY OTHERS.

## **FOUNDATION NOTES:**

- . FOUNDATION AND ANCHORING ARE SUBJECT TO ACCEPTANCE AND INSPECTION BY LOCAL AUTHORITY HAVING JURISDICTION.
- 2. TIE-DOWN ANCHORING: SEE SHEET S-1
- 3. CRAWL SPACE VENTILATION TO BE PROVIDED BY OTHERS ON-SITE PER 1203.3.1 OF THE 2003 IBC

## SCOPE OF WORK

NOT INCLUDED IN THE SCOPE OF WORK

- . UTILITIES AND UTILITY CONNECTIONS 2. POURED CONCRETE (DRIVEWAY, SIDEWALK, SLABS, FOOTINGS, ETC).
  3. SITE PREPARATION
- 4. TAX OF ANY KIND.

5. BUILDING PERMITS.

SITE WORK

. OWNER IS TO EXAMINE THE SITE AND SHALL VERIFY ALL EXISTING CONDITIONS, NO PROVISION FOR SITE WORK HAS BEEN INCLUDED. IT IS PRESUMED THAT THE SITE WILL PROVIDE CLEAR ACCESS FOR TRUCKS AND MODULARS.

2. ALL ELECTRICAL, PLUMBING, SEWER & GAS SERVICE CONNECTIONS AND ALL CONCRETE WORK AT THE SITE, TO INCLUDE POURED PIERS, FOUNDATIONS, SLABS, SIDEWALKS, DRIVEWAYS OF WHATEVER KIND ARE THE RESPONSIBILITY OF THE OWNER.

## IDENTIFICATION:

STATE DECAL: STATE DECAL AND DATA PLATE PLACED ABOVE CEILING ON FRONT ENDWALL [TX. / OK. / LA. / AR. / MS.]

MM DECAL: ON REAR ENDWALL

## FRAME / CHASSIS:

OUTRIGGERS: 48" O.C. CROSSMEMBERS: 48" O.C. BEAM: 12" JR. 1-BEAM HITCH: DETACHABLE HITCH AXLES: THREE W/ NEW BRAKES ON TWO AXLES TIRES: E (10-PLY) FRAME: MEDIUM RUN WIRING FOR TAIL LIGHTS; AMTEX TO INSTALL TAIL LIGHTS

## FLOOR:

BOTTOM BOARD: ROLL, POLYETHYLENE FIBER MESH INSULATION: R-11 UNFACED JOISTS: 2x6 No. 2 SYP OR BTR. AT 16" O.C. SIDEBAND JOISTS: DOUBLE 2x6 SYP No 2 OR EQUAL RUN 10" GALV. FLASHING FLUSH W/ BOTTOM OF RIM JOISTS DECKING: 3/4" T&G PLYWOOD (NO PARTICLE BOARD) FLOOR COVER: 1/8" TILE #51858 - SAND DRIFT WHITE ALL TILE TO BE RAN THE SAME DIRECTION; NOT STAGGERED COVE BASE: 4" VINYL CB-67 - DOVE GRAY

## **EXTERIOR WALLS:**

SIDEWALL HEIGHT: REFERENCE SHEET A-3 STUDS: 2x4 No. 2 SYP OR BTR AT 16" O.C. BOTTOM PLATE: SNGL 2x4 SYP No. 2 OR BTR TOP PLATE: DBL 2x4 SYP No. 2 OR BTR HEADERS: DOUBLE 2x4 WITH 1/2" PLYWOOD FILLER FIRE BLOCKS: 2x MIN. AT CLG LINE AS REQ'D. INSULATION: R-11 FACED SHEATHING: WEYERHAUSER HOUSE WRAP OR EQUAL

& 3/8" CDX PLYWOOD ON ENDWALLS ONLY SIDING: 7/16" LP SMART PANEL (8" GROOVES) CAMEL HOLD SIDING UP 3/4" FROM FLOOR FRAMING BOTTOM EDGE EXT TRIM: 7/16" LP SMART PANEL - 8" TOP & BOTTOM 4" WINDOWS, & DOORS OXFORD 🐇

SKIRTING: NONE

4" CORNERS CAMEL CAULK ALL SEAMS!!

# INTERIOR WALLS: OPTIONAL

WALL HEIGHT: 7'-11"

STUDS: 2x4 SYP No. 2 OR BTR AT 16" O.C. BOTTOM PLATE: SNGL 2x4 SYP No. 2 OR BTR TOP PLATE: DBL 2x4 SYP No. 2 OR BTR HEADERS: SINGLE 2x4 FLAT

FIRE BLOCKS: 2x MIN. AT CLG LINE AS REQ'D. COVERING: 1/4" V.C. PANELING HAMPTON GRAY TRIM: STD. V.C.G. -1-1/2" WIDTH @ TOP & WINDOWS 3" TRI-MOLD @ INSIDE/OUTSIDE CORNERS " BATT. @ VERTICAL JOINTS

INSTALL CEILING FLAT TRIM @ PARTITIONS OPTIONAL FRP: 4' HT. - BEHIND & ALONG SIDE OF W.C. INSULATION: N/A

## WINDOWS:

SIZE/TYPE: [04] 46" X 39" H.S. BRONZE/TINTED BRAND: PHILIPS MISC: N/A

INSTALL W/ PUTTY TAPE & 1-5/8" DECK SCREWS INSTALL PAINTED MINIGUTTER ABOVE TOP TRIM NO NAILS ARE PERMITTED FOR WINDOW INSTALLATION DOORS:

EXTERIOR:[02] 36"x80" ACTIVE RLC-1 - NO PANE & BOTTOM SWEEP (BRONZE FRAME) DOOR COLOR: EXTERIOR: CAFE INTERIOR: HONEY PECAN EXTERIOR HARDWARE

PASSAGE (SCHLAGE# F10ELA-626) DEAD BOLT (SCHLAGE# BC-160P-626) STORM CHAINS

SPECIAL CAP 3/4"x1-13/16"x3/4" W/ MINI GUTTER ABOVE CAP INSTALL W/ PUTTY TAPE & 1-5/8" DECK SCREWS EXT. DOORS INSTALLED W/ 1-5/8" ZINC DECK SCREWS NO NAILS ARE PERMITTED FOR DOOR INSTALLATION KEYED ALIKE W/ (2) KEYS PER LOCK

INTERIOR: [02] 36"x80" ACTIVE DOORS HOLLOW CORE LEGACY WALNUT INTERIOR HARDWARE

[02] PASSAGE (SCHLAGE F10ELA-626) 2-3/4" BACKSET IS CRITICAL FOR HARDWARE TIMELY BROWNSTONE FRAME W/ HINGES MISC: [02] WALL MTD. SCREW-ON DOOR STOPS

## ROOF:

RAFTERS: 2x6 #2 SYP. OR BTR. @ 24" O.C. (SHED STYLE) RIM MBR: SNG. 2x6 SYP #2

RIDGE BEAM: N/A

CEILING: 2'x4' ACOUSTIC TILE, LAYIN @ 7'-11" A.F.F. ARMSTRONG #2910 RANDOM FISSURED ARMSTRONG PRELUDE XL WHITE GRID

CEILING TO FLOAT OVER INTERIOR WALLS MAIN TEES TO RUN FULL LENGTH OF UNIT @ 48" O.C.

INSULATION: R-19 UNFACED

SHEATHING: 1/2" CDX PLYWOOD W/ H-CLIPS & (1) LAYER 15# FELT OR EQUIV. ROOFING: .0130 29GA HI-RIB STEEL (GALVALUME) (1 IN 12 PITCH)

3" OVERHANG @ REAR SIDEWALL ONLY

MANSARD: N/A

## **ELECTRICAL:**

SERVICE: 120/240V SINGLE PHASE LOAD CENTER: 200 AMP, EXT. MOUNT LOAD CTR. W/ 125 AMP MAIN (BW2125) NEMA 3-R (ÚP 26" FROM BOTTOM OF BUILDING) MODEL: CUTLER HAMMER: BR1224N200R

ENTRANCE: ON-SITE BY OTHERS WIRING: EMT W/ #12 WIRE W/ MC CABLE FIXTURE WHIPS LIGHTS: [06] 48" T-8 4 TUBE FLOURESCENT TROFFERS W/ DIFFUSED LENS

NOTE: ALL FOUR CORNERS OF TROFFERS TO BE INDIVIDUALLY SUPPORTED TO RAFTERS.

[02] PORCH LT. W/PHOTO-CELL FLUORESCENT

OPTIONAL FANS: [01] BOCFM EXHAUST FAN

RECEPTS: [13] STD. 120V DUPLEX RECEPTACLES IVORY [01] W.P. EXT. GFCI 120V RECEPTACLE

SWITCHES: SEE SHEET E-1

J-BOXES: [02] W/ 3/4" EMT STUBBED UBUNDING AND HEAT LOSS CALCULATIONS.

W/ BLANK COVER

[02] WIPED MOUNTED ABOVE CHANGLE 7 - 180 TRESON TO THE TOWN THE TOWN

[02] WIRED MOUNTED ABOVE 自由的GNO

MISC: THE GROUNDING ON-SITE IS TO BE IN the SEP 2 10006 **ACCORDANCE WITH NEC 250-96.** DRA Signature

PLUMBING: OPTIONAL R.R.

WATER SUPPLY: TYPE 'L' COPPER

WASTE: .PVC SCHEDULE 40 [SINGLE DROP]

WATER HEATER: [01] EEMAX SP-55

WATER CLOSET: [01] H.CAP ELONGATED BOWL W/ TANK
CRANE #3775

LAVATORY: [01] WALL HUNG AT HANDICAP HT. W/ DUAL LEVER FAUCET, INSULATE HOT SUPPLY AND DRAIN TAILPIECE.
GERBER #12-654

SINKS: [01] 15"X15" BAR SINK MTD. IN C. TOP @ H.C. HT. W/ DUAL LEVER FAUCET. INSULATE HOT SUPPLY AND DRAIN TAILPIECE

MISC: INSTALL 1-SET OF S.S. GRAB BARS [01] T.P. HOLDER, [01] 18"x36" FRAMED MIRROR

RESTROOMS SHALL BE AVAILABLE ON-SITE IN ADJACENT BUILDING IF OPTIONAL RESTROOMS ARE NOT INSTALLED

A SERVICE SINK SHALL BE AVAILABLE ON-SITE OR BE INSTALLED AS REQUIRED BY LOCAL OFFICIALS. BOTTLED WATER TO BE ON-SITE BY OTHERS. ALL FIXTURE MOUNTING HEIGHTS PER T.A.S./ADAAG

## **HVAC:**

HVAC: [01] 3-TON WALL MTD. WITH 10 KW HEAT STRIP -BARD-BEIGE

THERMOSTAT: [01] PROGRAMMABLE **ROBERTSHAW 9600** 

DUCTS: FIBERGLASS R-6

SUPPLY: 24"x24" (4-WAY) ADJUSTABLE DAMPERS RETURN—AIR: THRU PLENUM WALL W/ DUCTED RETURN
PERFORATED RETURN AIR LAY-IN

2x2 GALVANIZED/ALUMN. FLASHING ABOVE EACH HVAC UNIT (PUTTY TAPE ON BACKSIDE EDGE & EDGE TOUCHING HVAC)

EXTEND CONDENSATE DRAIN @ HVAC ATTACH CONDENSATE DRAIN TO EXT. WALL MISC: FRESH AIR VENTILATION IS PROVIDED THRU

MANUAL AIR DAMPER IN THE HVAC SYSTEM.

# FURNITURE OR MISC: OPTIONAL

COUNTERTOP: 4 L.F. OF POSTFORMED CABINETS: [01] B18

## DRAWING INDEX:

COVER SHEET / SPECIFICATIONS A-1ENERGY DESIGN INFORMATION A - 1.1FLOOR PLAN CROSS-SECTION HVAC LAYOUT M-1TEXAS INDUSTRIALIZEDENEOURINAL CODE COUNCIL

This document is approved puPANELtcBOX & ELEC. CALCS.

S-1 SEE ATTACHED

E-1.1

TAZENEK & ASSOCIATES, INC. 2000 NORTH 7th STREET WEST MONROE, LA 71294 #(

A-1

#(318) 387-2710

TITLE: PROJECT: DRAWN BY: DATE REVISION LTR MOBILE MODULAR M.L.S. COVER SHEET / SPECIFICATIONS DWG. NO. SHEET SCALE: MM1260-2 N.T.S. 8/23/06

832 EAST WALNUT GARLAND, TX 75040

522100

528 IUI, 528101, 528102, 528103, 528104, 528105

## ENERGY DESIGN INFORMATION: TX.

CLIMATE ZONE: 4b window and glazed door area 10 percent or less HDD [HEATING DEGREE DAYS]: 1371

R-VALUES TO COMPLY WITH TABLE: 802.2(13) ACTUAL INSULATION R-VALUES IN BUILDING: CEILING: ALL WOOD JOIST / TRUSS - R-19

FLOOR: ALL WOOD JOIST / TRUSS - R-11 WALLS WOOD FRAME, ANY SPACING - R-11 1.13

WINDOW U-FACTOR: WINDOW SHGC:

0.67 GLASS DOOR U-FACTOR: 0.00 GLASS DOOR SHGC:

SOLID DOOR U-FACTOR: 0.70

SWITCHING SCHEMES SHALL BE PER ELECTRICAL PLAN

LIGHT FIXTURES: 48" 4-TUBE T-8 W/ ELEC. BALLAST AT 122 WATTS PORCH LIGHT FLUORESCENT W/ ELEC. BALLAST AT 13 WATTS

EQUIPMENT EFFICIENCIES: HVAC MUST COMPLY WITH SECTION 803 AND TABLE 803.2.2(1) OF THE 2003 IECC [MIN. 9.7 SEER]. WATER HEATING COMPONENTS SHALL BE PER SECTION 804 AND TABLE 804.2 OF THE 2003 IECC TO BE CONSISTENT WITH THE NATIONAL APPLIANCE ENERGY CONSERVATION ACT OF 1987.

SYSTEM CONTROLS: HEATING AND COOLING SYSTEMS SHALL BE PROVIDED WITH PROGRAMMABLE THERMOSTAT PER SECTION 803.2.3.1 OF THE 2003 IECC.

OUTDOOR AIR VENTILATION RATES SHALL COMPLY WITH TABLE 403.3 OF THE 2003 IMC: 20 CFM PER PERSON

DUCT INSULATION SHALL COMPLY WITH SECTION 803.2.8 OF THE 2003 IECC:

R-5 INSULATION WHEN LOCATED IN UNCONDITIONED SPACE R-8 INSULATION WHEN LOCATED OUTSIDE BUILDING ENVELOPE

DUCT SEALING MUST COMPLY WITH SECTION 803.2.8 OF THE 2003 IECC.

## ENERGY DESIGN INFORMATION: OK.

CLIMATE ZONE: 8 window and glazed door area 10 percent or less HDD [HEATING DEGREE DAYS]: 3691

R-VALUES TO COMPLY WITH TABLE: 802.2(20) ACTUAL INSULATION R-VALUES IN BUILDING:

CEILING: ALL WOOD JOIST / TRUSS - R-19 FLOOR: ALL WOOD JOIST / TRUSS - R-11 WALLS WOOD FRAME, ANY SPACING - R-11

WINDOW U-FACTOR: WINDOW SHGC:

GLASS DOOR U-FACTOR: 0.00 GLASS DOOR SHGC: 0.00

SOLID DOOR U-FACTOR: 0.70

SWITCHING SCHEMES SHALL BE PER ELECTRICAL PLAN

1.13

0.67

LIGHT FIXTURES: 48" 4-TUBE T-8 W/ ELEC. BALLAST AT 122 WATTS PORCH LIGHT FLUORESCENT W/ ELEC. BALLAST AT 13 WATTS

EQUIPMENT EFFICIENCIES: HVAC MUST COMPLY WITH SECTION 803 AND TABLE 803.2.2(1) OF THE 2003 IECC [MIN. 9.7 SEER]. WATER HEATING COMPONENTS SHALL BE PER SECTION 804 AND TABLE 804.2 OF THE 2003 IECC TO BE CONSISTENT WITH THE NATIONAL APPLIANCE ENERGY CONSERVATION ACT OF 1987.

SYSTEM CONTROLS: HEATING AND COOLING SYSTEMS SHALL BE PROVIDED WITH PROGRAMMABLE THERMOSTAT PER SECTION 803.2.3.1 OF THE 2003 IECC.

OUTDOOR AIR VENTILATION RATES SHALL COMPLY WITH TABLE 403.3 OF THE 2003 IMC: 20 CFM PER PERSON

DUCT INSULATION SHALL COMPLY WITH SECTION 803.2.8 OF THE 2003 IECC:

R-5 INSULATION WHEN LOCATED IN UNCONDITIONED SPACE R-8 INSULATION WHEN LOCATED OUTSIDE BUILDING ENVELOPE

DUCT SEALING MUST COMPLY WITH SECTION 803.2.8 OF THE 2003 IECC.

# ENERGY DESIGN INFORMATION: LA.

CLIMATE ZONE: 4b window and glazed door area 10 percent or less

HDD [HEATING DEGREE DAYS]: 1810

R-VALUES TO COMPLY WITH TABLE: 802.2(13) ACTUAL INSULATION R-VALUES IN BUILDING:

CEILING: ALL WOOD JOIST / TRUSS - R-19 FLOOR: ALL WOOD JOIST / TRUSS - R-11 WALLS WOOD FRAME, ANY SPACING - R-11

WINDOW U-FACTOR: WINDOW SHGC:

SHEET

A-1.1

GLASS DOOR U-FACTOR: GLASS DOOR SHGC:

SOLID DOOR U-FACTOR: 0.70

SWITCHING SCHEMES SHALL BE PER ELECTRICAL PLAN

LIGHT FIXTURES: 48" 4-TUBE T-8 W/ ELEC. BALLAST AT 122 WATTS PORCH LIGHT FLUORESCENT W/ ELEC. BALLAST AT 13 WATTS

EQUIPMENT EFFICIENCIES: HVAC MUST COMPLY WITH SECTION 803 AND TABLE 803.2.2(1) OF THE 2003 IECC [MIN. 9.7 SEER]. WATER HEATING COMPONENTS SHALL BE PER SECTION 804 AND TABLE 804.2 OF THE 2003 IECC TO BE CONSISTENT WITH THE NATIONAL APPLIANCE ENERGY CONSERVATION ACT OF 1987.


SYSTEM CONTROLS: HEATING AND COOLING SYSTEMS SHALL BE PROVIDED WITH PROGRAMMABLE THERMOSTAT PER SECTION 803.2.3.1 OF THE 2003 IECC.

OUTDOOR AIR VENTILATION RATES SHALL COMPLY WITH TABLE 403.3 OF THE 2003 IMC: 20 CFM PER PERSON

DUCT INSULATION SHALL COMPLY WITH SECTION 803.2.8 OF THE 2003 IECC:

R-5 INSULATION WHEN LOCATED IN UNCONDITIONED SPACE R-8 INSULATION WHEN LOCATED OUTSIDE BUILDING ENVELOPE

DUCT SEALING MUST COMPLY WITH SECTION 803.2.8 OF THE 2003 IECC.




LAZENBY & ASSOCIATES, INC. 2000 North Seventh Street P.O. Box 728 West Monroe, LA 71294-0728

LTR	REVISION	<del></del>	<del></del>	I	<del></del>	· · · · · · · · · · · · · · · · · · ·
<u> </u>	KEVISION	- BY	DATE	DRAWN BY:	PROJECT: MOBILE MODULAR	TITLE:
ļ— —	<del></del>			M.L.S.	WODILE WODULAR	ENERGY DESIGN INFORMATION
				DATE:	SCALE:	DWG. NO.
		<del> </del>		8/23/06	N.T.S.	MM1260-2
		<del></del>		<u> </u>		

832 EAST WALNUT GARLAND, TX 75040

(972) 276-7626 FAX: (972) 276-5105 Émail: engineering@amtexcorp.com



Texas Industrialized
Building Code Council
IBC\_\_\_\_\_IRC\_\_\_\_

Approved PFS Corp. IHDRA 7


★ LUCIEN MAX LARCHE ★ License No. 31034 REGISTERED

22015

PROFESSIONAL ENGINEER IN IN ENGINEER PROFESSIONAL ENGINEER IN IN ENGINEER PRINTING IN THE PROFESSIONAL ENGINEER IN THE PROFESSIONAL

LUCIEN MAX LARCHE


SEP 2 0 2006




KEY	ITEM DESCRIPTION	SIZE	ROUGH OPENING
RLC1	36" X 80" RLC-1 ACTIVE - BLANK	36X80	37" X 81 1/4"
(L)	36" X 80" LEGACY WALNUT / TIMELY	36X80	37 1/4" X 81"
f H	46" X 39" PHILIPS - H.S. BRONZE/TINTED	46X39	46 1/2" X 40" UP 41 1/4" HEADER @ 81-1/4"

LAZENBY & ASSOCIATES, INC. 2000 North Seventh Street P.O. Box 728 West Monroe, LA 71294-0728

EXT. SIDING: CAMEL EXT. TRIM: OXFORD REVISION DATE DRAWN BY: BY PROJECT: MILE: M.L.S. MOBILE MODULAR 832 EAST WALNUT GARLAND, TX 75040 FLOOR PLAN DATE: SCALE: DWG. NO. SHEET (972) 276-7626 FAX: (972) 2 Email: engineering@amtexcorp.com 8/23/06 FAX: (972) 276-5105 3/16"=1'-0" MM1260-2 A-2



8" LP SMART PANEL-10" GALV. FLASHING— FLASHING / TRIM / SIDING



LAZENBY & ASSOCIATES, INC.

2000 NORTH 7th STREET WEST MONROE, LA 71294 #(318) 387-2710

# TRANCPORTATION HT · 12'-10"


						11/7/11	SPORTATION	1 13-10	
LTR	REVISION	BY	DATE	DRAWN BY:		PROJECT:		TITLE:	<u> </u>
					M.L.S.		MOBILE MODULAR	CROSS SECTION	
			_	DATE:	0.10.5.10.0	SCALE:		DWG. NO.	SHEET
L				<u> </u>	8/23/06		3/8"=1'-0"	MM1260-2	A-3


832 EAST WALNUT GARLAND, TX 75040

(972) 276-7626 FAX: (972) 276-5105 Émail: engineering@amtexcorp.com

MM1260-2 FRONT ENDWALL


1 IN 12 PITCH 1/4" V.C. PANELING







LAZENBY & ASSOCIATES, INC. 2000 NORTH 7th STREET WEST MONROE, LA 71294 #(318) 387-2710

LTR	REVISION	BY	DATE	DRAWN BY:		PROJECT:	<del></del>	TITLE:	<del></del>	
	· · · · · · · · · · · · · · · · · · ·				M.L.S.		MOBILE MODULAR	ENDWALL		832 EAST WALNUT GARLAND, TX 75040
				DATE:		SCALE:		DWG. NO.	- COURT	O GARLAND, 1X 75040
				<u>-</u>	8/23/06	<u> </u>	3/8"=1'-0" 	MM1260-2	SHEET A-3.1	(972) 276-7626 FAX: (972) 276-5105 Email: engineering@amtexcorp.com



RECEPTACLES ON OPTIONAL WALLS WILL NOT BE INSTALLED IF OPTIONAL WALLS ARE NOT INSTALLED





Texas Industrialized
Building Code Council
IBC\_\_\_\_\_ IRC\_\_\_\_

SEP 2 0 2006

## PANEL BOX LOAD CALCULATION

01 3-TON AC W/10KW (HEATING CONTROLS)

10624 WATTS

20109 WATTS

## OTHER LOADS:

06 FOUR TUBE FLR. LIGHT AT 122 WATTS EACH X 125% 915 WATTS

02 FLUORESCENT PORCH LIGHT AT 13 WATTS EACH X 125% 34 WATTS

13 120v RECEPTACLES AT 180 WATTS EACH 2340 WATTS

01 W.P. EXT. GFCI 120v RECEP. AT 180 WATTS 180 WATTS


02 WIRED J-BOXES AT 180 WATTS 360 WATTS

01 80CFM EXHAUST FAN AT 156 WATTS 156 WATTS

01 EEMAX SP-55 WATER HEATER AT 5500 WATTS 5500 WATTS

TOTAL LOADS: 20109 WATTS÷240 = 84 AMPS





## **CUTLER HAMMER: BR1224N200R**

PANEL BOX 200 AMP
W/ 125AMP MAIN BREAKER

WIRE	CIRCUIT	AMP			AMP	CIRCUIT	WIRE
πе	NAC LIMIT	60	1	2	20	RECEPTACLES	#12
#6	HVAC UNIT	2P	3	4	20	RECEPTACLES	#12
#12	LIGHTS	20	5	6	20	RECEPTACLES	#12
#12	WIRED J-BOX	20	7	8	20	WIRED J-BOX	#12
<b>#10</b>	ODTIONAL WILL	30	9	10	_	OPEN	_
#10	OPTIONAL W.H.	2P	11	12	1	OPEN	_
_	OPEN	-	13	14	1	OPEN	_
	OPEN	_	15	16	-	OPEN	-
_	OPEN	7	17	18	1	OPEN	-
_	OPEN	_	19	20	-	OPEN	-
_	OPĖN	_	21	22	_	OPEN	-
_	OPEN	_	23	24	_	OPEN	-

GROUND BAR

Texas Industrialized
Building Code Council
IBC\_\_\_\_\_RC\_\_\_\_


SEP 2 0 2006

Approved PFS Corp. IHDRA 7

LAZENBY & ASSOCIATES, INC. 2000 NORTH 7th STREET WEST MONROE, LA 71294 #(318) 387-2710

NEUTRAL

LTR	REVISION	BY	DATE	DRAWN BY: M.L.S.	PROJECT: MOBILE MODULAR	PANEL BOX & ELECTRICAL CALCS.	CALCS.  AMTEX 832 EAS GARLAND			
				DATE: 8/23/06	SCALE: N.T.S.	DWG. NO. MM1260-2	SHEET E-1.1	(972) 276-7626 FAX: (972) 276-5105 Email: engineering@amtexcorp.com		




SYMBOL LEGEND

24" X 24" DIFFUSER
4-WAY ADJUSTABLE



JUMP DUCT

LAZENBY & ASSOCIATES, INC. 2000 North Seventh Street P.O. Box 728 West Monroe, LA 71294-0728




Texas Industrialized
Building Zode Council
IBC\_\_V\_\_IRC\_\_\_\_


SEP 2 0 2006

Approved PES Corp. IHDRA 7





LTR	REVISION			Y: M.L.S.	PROJECT: MOBILE MODULAR	ΠΙΕ: CEILING & HVAC LAYOUT		832 EAST WALNUT GARLAND, TX 75040		
			DATE:	8/23/06	SCALE: 3/16"=1'-0"	DWG. NO. MM1260-2	SHEET M-1	(972) 276-7626 FAX: (972) 276-5105 Email: engineering@amtexcorp.com		




WATER LINE LEGEND


1/2" WATER LINE

3/4" WATER LINE


NOTE: DRAIN 'TREES' ARE STUBBED THRU FLOOR ONLY AT FACTORY AND FINAL CONNECTION TO SEWER IS TO BE COMPLETED ON—SITE BY OTHERS.


MANIFOLD PROVIDED & INSTALLED ON-SITE BY OTHERS.





LTR	REVISION	BY	DATE	DRAWN BY:	M.L.S.	PROJECT: MOBILE MODULAR	ΠΠLE: PLUMBING - DRAIN/WATER		B32 EAST WALNUT GARLAND, TX 75040
				DATE:	8/23/06	SCALE: N.T.S.	DWG. NO. MM1260-2	SHEET P-1	(972) 276-7626 FAX: (972) 276-5105 Email: engineering@amtexcorp.com





## NOTES:

- 1. SOIL CAPACITY IS ASSUMED TO BE 2500 PSF.
- 2. PIER SPACING BASED ON ASSUMED PAD SIZE OF 16" X 16".

3. BLOCKS ADDED EACH SIDE OF EXT. DOORS (TYP.)

LAZENBY & ASSOCIATES, INC. 2000 North Seventh Street P.O. Box 728 West Monroe, LA 71294-0728

LTR	REVISION	BY	DATE	DRAWN BY: M.L.S.	PROJECT: MOBILE MODULAR	PROJECT:  MOBILE MODULAR  BLOCKING / TIE DOWN		B32 EAST WALNUT GARLAND, TX 75040
				DATE: 8/23/06	SCALE: 3/16"=1'-0"	DWG. NO. MM1260-2	SHÉET S-1	(972) 276-7626 FAX: (972) 276-5105 Email: engineering@amtexcorp.com

### **DESIGN CRITERIA:**

PROJECT NAME: MOBILE MODULAR - MM2468-20 BUILDING SQ. FOOTAGE: 1504 SQ. FT.

2011 NEC 2012 IBC 2012 IMC 2013 LSPC ASHRAE 90.1-2007 2010 ADAAG 2012 NFPA LS-101

USE GROUP: E CONSTRUCTION TYPE: IBC: V-B OCCUPANT LOAD: 71

PERMISSIBLE GAS TYPE: LP NATURAL XN/A

### **DESIGN LOADS:**

ROOF LIVE LOAD: 20 PSF FLOOR LIVE LOAD: 50 PSF CONC. FLOOR LIVE LOAD: 1000 LBS (170 MPH) WIND LOAD: **EXPOSURE:** C SEISMIC DESIGN CATEGORY

### **SPECIAL CONDITIONS** AND / OR LIMITATIONS:

- 1. HANDICAP ACCESS & SIGNAGE TO BE PROVIDED AS REQUIRED BY OTHERS AS APPLICABLE.
- 2. THE BUILDING IS TO BE LOCATED PER THE REQUIREMENTS OF TABLE 602 OF THE 2012 IBC
- ANY REQUIRED ALARM SYSTEM SHALL BE INSTALLED ON-SITE BY OTHERS.
- THE OWNER SHALL BE RESPONSIBLE TO INSTALL AN APPROVED AND LISTED COMPNENT IN ACCORDANCE WITH ASTM E1886 & E1996 FOR THE PROTECTION OF ALL GLAZED OPENINGS WHEN THIS STRUCTURE IS LOCATED IN A WIND BORNE DEBRIS REGION IN ACCORDANCE WITH IBC SECTION 1609.1.2 PRIOR TO FINAL INSPECTION AND OCCUPANCY.

### **FOUNDATION NOTES:**

- 1. FOUNDATION AND ANCHORING ARE SUBJECT TO ACCEPTANCE AND INSPECTION BY LOCAL AUTHORITY HAVING JURISDICTION.
- 2. TIE-DOWN ANCHORING: SEE SHEET S-2 3. CRAWL SPACE VENTILATION TO BE PROVIDED BY OTHERS ON-SITE PER 1203.3.1 OF THE 2012 IBC

### SCOPE OF WORK

NOT INCLUDED IN THE SCOPE OF WORK UTILITIES AND UTILITY CONNECTIONS

- POURED CONCRETE (DRIVEWAY, SIDEWALK, SLABS, FOOTINGS, ETC).
  SITE PREPARATION
- 5. BUILDING PERMITS.

SITE WORK

1. OWNER IS TO EXAMINE THE SITE AND SHALL VERIFY ALL EXISTING CONDITIONS, NO PROVISION FOR SITE WORK HAS BEEN INCLUDED. IT IS PRESUMED THAT THE SITE WILL PROVIDE CLEAR ACCESS FOR TRUCKS AND MODULARS.

2. ALL ELECTRICAL, PLUMBING, SEWER & GAS SERVICE CONNECTIONS AND ALL CONCRETE WORK AT THE SITE, TO INCLUDE POURED PIERS, FOUNDATIONS, SLABS, SIDEWALKS, DRIVEWAYS OF WHATEVER KIND ARE THE RESPONSIBILITY OF THE OWNER.

### **IDENTIFICATION:**

STATE DECAL: LA. DECAL AND DATA PLATE PLACED IN PANEL BOX; OR PLACE ABOVE CEILING ON HITCH END (IF NO PANEL IS ON UNIT)

DECAL: MOBILE MODULAR (PLACED ON HVAC)

### FRAME / CHASSIS:

OUTRIGGERS: 96" O.C. W/ FRAME CLIPS @ 96" O.C. CROSSMEMBERS: 48" O.C. BEAM: 12" JR. I-BEAM (99-1/2" CENTERS) HITCH: DETACHABLE HITCH AXLES: QUAD - (2) BRAKE & (2) IDLER TIRES: G (14-PLY) FRAME: MEDIUM

### FLOOR:

BOTTOM BOARD: ROLL, POLYETHYLENE FIBER MESH INSULATION: R-22 UNFACED (FORMALDEHYDE FREE) JOISTS: 2x6 No. 2 SYP OR BTR. AT 16" O.C. SIDEBAND JOISTS: DOUBLE 2x6 SYP No 2 OR EQUAL **OUTER MOST SIDEBAND IS PRESSURE TREATED** 

DECKING: 3/4" T&G EDGE GOLD FLOOR COVER: 1/8" TILE #51858 - SAND DRIFT WHITE ALL TILE TO BE RAN THE SAME DIRECTION; NOT STAGGERED COVE BASE: 4" VINYL ST-038 - PEWTER

### **EXTERIOR WALLS:**

SIDEWALL HEIGHT: 8'1-1/2" MIN. STUDS: 2x4 No. 2 SYP OR BTR AT 16" O.C. 1x2 BELTRAIL @ 36" O.C. @ SIDEWALLS ONLY BOTTOM PLATE: SNGL 2x4 SYP No. 2 OR BTR TOP PLATE: DBL 2x4 SYP No. 2 OR BTR HEADERS: DOUBLE 2x4 SYP WITH 1/2" PLYWOOD FILLER FIRE BLOCKS: 2x MIN. AT CLG LINE AS REQ'D. INSULATION: R-15 FACED (FORMALDEHYDE FREE) SHEATHING: WEYERHAUSER OR EQUIV. (FULL PERIMETER) & 7/16" OSB @ ENDWALLS ONLY

SIDING: .0149 26GA R-PANEL LIGHT STONE

EXT TRIM: 26GA R-PANEL - BOTTOM, CORNERS, WINDOWS & DOORS LIGHT STONE

**COCOA BROWN @ RAKE & EAVE TRIM** HOLD BOTTOM TRIM UP 1/2" FROM BOTTOM EDGE

SKIRTING: NONE

### **INTERIOR WALLS:**

WALL HEIGHT: CENTER WALL ONLY TO BE FULL HEIGHT TO UNDERSIDE OF RAFTERS

STUDS: 2x4 SYP No. 2 OR BTR AT 16" O.C. BOTTOM PLATE: SNGL 2x4 SYP No. 2 OR BTR TOP PLATE: DBL 2x4 SYP No. 2 OR BTR HEADERS: SINGLE 2x4 FLAT FIRE BLOCKS: 2x MIN. AT CLG LINE AS REQ'D. COVERING: 1/2" V.C.G. HAMPTON GRAY (NO HOLD BACKS @ MATELINES)

TRIM: STD. V.C.G. - 1" VC BATTENS
3" TRI-MOLD @ INSIDE & OUTSIDE CORNERS
1-1/2" VC BATT. @ TOP & WINDOW TRIM INSTALL CEILING FLAT 1-1/2" TRIM @ PARTITIONS

INSULATION: R-11 UNFACED @ CENTER WALL ONLY

### WINDOWS:

SIZE/TYPE 2:[04] 3/10 X 3/4 H.S. VINYL (CLAY), E66 LOW E / DUAL INSULATED BRAND: KRESTMARK

INSTALL W/ BUTYL TAPE & 1-5/8" ZINC DECK SCREWS NO NAILS ARE PERMITTED FOR WINDOW INSTALLATION

PROJECT:

### DOORS:

EXTERIOR: [02] 36"x80" TELSTAR PRO W/ BRONZE ALUMINM. FRAME, 12x12 SAFETY PANE & OBSCURE FILM

**COLOR: (BOTH SIDES) TIOGA BRONZE** EXTERIOR HARDWARE: GRADE II 'TELL'

[02] LC2795 INTERCONNETING LEVER W/ DEADBOLT

[02] HYD. CLOSER NORTON 1601-BFXAL [02] BOTTOM SWEEP

INSTALL W/ BUTYL TAPE & 1-5/8" ZINC DECK SCREWS NO NAILS ARE PERMITTED FOR DOOR INSTALLATION

INTERIOR: N/A

INTERIOR HARDWARE: N/A

MISC: N/A

### ROOF:

RAFTERS: 2x8 #2 SYP. OR BTR. @ 24" O.C. RIM MBR: SNG. 2×8 SYP #2
RIDGE BEAM: 3 LAYER – 28" HEIGHT & 64' LENGTH
CEILING: 2'x4' VINYL TILE, LAYIN @ 7'-11" A.F.F.
ARMSTRONG #2910 RANDOM FISSURED TILE ARMSTRONG PRELUDE XL WHITE GRID (MAIN TEES TO RUN FULL LENGTH @ 48" O.C.)

INSULATION: R-38C UNFACED (FORMALDEHYDE FREE) SHEATHING: (1) LAYER 15# FELT OR EQUIV. OVER 1/2" CDX PLYWOOD W/ H-CLIPS ROOFING: .0130 29GA GALVALUME HI-RIB STEEL (144") 3" EAVE OVERHANG @ EAVE(2.75 IN 12 PITCH) TALL PEAK BOX (144" PANEL LENGTH MISC: INSTALL PEAK BOX NOTE: 12" MODLINE ROOF-FLASHING (4" DOWN) "CHRISTMAS FOLD" METAL @ ENDWALL ENDS APPLY SILICONE @ RAKE TRIM TO ROOF TRANSITION

### **ELECTRICAL:**

SERVICE: 120/240V SINGLE PHASE LOAD CENTER: [01] 200 AMP, EXT. MOUNT LOAD CTR. W/ 150 AMP MAIN (NEMA-3R)

MODEL: CUTLER HAMMER: BR1224N200R W/ BW2150 ENTRANCE: ON-SITE BY OTHERS WIRING: MC CABLE W/ #12 WIRE

LIGHTS: [12] 48" T-8 4 TUBE FLOURESCENT TROFFERS

W/ DIFFUSED LENS
[02] PORCH LT. W/PHOTO-CELL FLUORESCENT [02] EMERGENCY/EXIT LIGHT W/ BATTERY BACKUP

RECEPTS: [14] STD. 120V DUPLEX RECEPTACLES [01] W.P. EXT. GFCI 120V RECEPTACLE SWITCHES: SEE SHEET E-1

ELECTRICAL DEVICES & COVER PLATES: IVORY J-BOXES: [02] 4x4x2 EMPTY BOX W/ 3/4" EMT STUBBED UP ABOVE CEILING & DOWN BELOW FLOOR [08] 4x4x2 EMPTY BOX W/ 3/4" EMT STUBBED

ABOVE CEILING (FUTURE FIRE ALARM)
2×4 WIRED J-BOXES

[03] 2x4x2 EXTERIOR NEMA 3R RECESSED J-BOX W/ WATER PROOF COVER [01] 12x12x4 J-BOX MTD. ABOVE CEILING MISC: [05] 8x8x4 BOXES TO RUN WIRE THROUGH

NOTE: THE GROUNDING ON-SITE IS TO BE IN ACCORDANCE WITH NEC 250-50.

TITLE:

DWG. NO.

### **PLUMBING:**

### NO PLUMBING

ACCESSIBLE RESTROOMS ARE AVAILABLE ON-SITE IN AN ADJACENT BUILDING (WITHIN 500 FEET) OR AS REQUIRED BY LOCAL OFFICIALS.

A SERVICE SINK SHALL BE AVAILABLE ON-SITE OR BE INSTALLED AS REQUIRED BY LOCAL OFFICIALS.

DRINKING FOUNTAIN SHALL BE AVAILABLE ON—SITE OR BE INSTALLED BY OTHER AS REQUIRED BY LOCAL OFFICIALS.

### HVAC:

3-TON WALL MTD. WITH 10 KW HEAT STRIP W/ COMMERCIAL ROOM VENTILATOR (CRV) BARD MODEL #: W36A1-A10V - BEIGE [02] 60A EXTERIOR DISCONNECT

THERMOSTAT:[02] PROGRAMMABLE(ROBERT SHAW #RS5110)

DUCTS: FIBERGLASS (R-6 SUPPLY ONLY) SUPPLY: 24"x24" ADJUSTABLE DAMPERS

(SHOEMAKER 104 SERIES OR EQUAL, 4-WAY STAMPED, CURVED BLADE, W/ 12x12 FACE)

[08] 10" SCOOPS W/ COLLAR

RETURN—AIR: ABOVE PLENUM WALL
W/ JUMP DUCTS & FLEX
NOTE: FRESH AIR VENTILATION IS PROVIDED THRU MANUAL AIR DAMPER IN THE HVAC SYSTEM.

### **FURNITURE OR MISC:** EVIEWED FOR COMPLIANCE

MISC: [02] 4'x4' CORK BOARDS

with the LOUISIANA

A - 1.1

A-2

[02] 5# WALL MOUNTED FIRE LESTING A STEP SOUR DINGACT

ADDITIONAL SHIPLOOSE [01] BOX OF BLACK 12" PEEL & SEAL

[04] 8'x4' MARKER BOARDS

#### 459950 **DRAWING INDEX:**


COVER SHEET / SREWHENSFOR ENERGY DESIGNATOR PARTY MARSHAL CROSS-SECTION PER REVIEW LETTER FLOOR PLAN

EXTERIORY STANDAN WHITAKER, ARCHITECA-4
HVAC LAYOUT
ELECTRICAL M-1
ELECTRICAL M-1 M-1 ACHED

SEE ALACHED

PANEL BOX & ELECTION DATES RIDGE BEAM

BLOCKING & TEDOWN PLAN HEAT LOSS CALCULATIONS



PFS CORPORATION

ROBERT IN License No. 34020

Cottage Grove, WI

MARK STEELE, P.E. 5139 N. TOM MURRAY AVE. GLENDALE, AZ. 85301 P#: 602.385.2173

THIS DRAWING IS PROPERTY OF AMTEX CORP. AND CANNOT BE DISTRIBUTED WITHOUT MANUFACTURERS CONSENT. REVISION RY DATE

DRAWN BY: M.L.S. SCALE: DATE:

6/5/14

MOBILE MODULAR

N.T.S.

**COVER SHEET / SPECIFICATIONS** 

MM2468-20

A-1

SHEET

6 832 EAST WALNUT GARLAND, TX 75040 P: 972.276.7626 / F: 972.526.0457

### **ENERGY DESIGN INFORMATION:**

CLIMATE ZONE: 3a window and glazed door area 10 percent or less

HDD [HEATING DEGREE DAYS]: 1810

R-VALUES TO COMPLY WITH TABLE: 502.2(1) ACTUAL INSULATION R-VALUES IN BUILDING:

CEILING: ALL WOOD JOIST / TRUSS - R-38C FLOOR: ALL WOOD JOIST / TRUSS - R-22 WALLS WOOD FRAME, ANY SPACING - R-15

WINDOW U-FACTOR: WINDOW SHGC:

0.34 0.31

GLASS DOOR U-FACTOR: 0.00 GLASS DOOR SHGC: 0.00

SOLID DOOR U-FACTOR: 0.60

SWITCHING SCHEMES SHALL BE PER ELECTRICAL PLAN

LIGHT FIXTURES: 2'x2' U-TUBE T-8 W/ ELEC. BALLAST AT 32 WATTS INPUT WATTAGE: 30 WATTS

2'x4' 4-TUBE T-8 W/ ELEC. BALLAST AT 122 WATTS INPUT WATTAGE: 122 WATTS

PORCH LIGHT FLUORESCENT W/ ELEC. BALLAST AT 13 WATTS EMERGENCY/EXIT LIGHT 18 WATT INCANDESCENT

EQUIPMENT EFFICIENCIES: HVAC MUST COMPLY WITH SECTION 503 AND TABLE 503.2.3(1) OF THE 2009 IECC [MIN. 9 EER]. WATER HEATING COMPONENTS SHALL BE PER SECTION 504 AND TABLE 504.2 OF THE 2009 IECC TO BE CONSISTENT WITH THE NATIONAL APPLIANCE ENERGY CONSERVATION ACT OF 1987.


SYSTEM CONTROLS: HEATING AND COOLING SYSTEMS SHALL BE PROVIDED WITH PROGRAMMABLE THERMOSTAT PER SECTION 503.2.4.1 OF THE 2009 IECC.

OUTDOOR AIR VENTILATION RATES SHALL COMPLY WITH TABLE 403.3 OF THE 2012 IMC: 20 CFM PER PERSON


DUCT INSULATION SHALL COMPLY WITH SECTION 503.2.7 OF THE 2009 IECC:

R-5 INSULATION WHEN LOCATED IN UNCONDITIONED SPACE R-8-INSULATION WHEN LOCATED OUTSIDE BUILDING ENVELOPE


DUCT SEALING MUST COMPLY WITH SECTION 503.2.7 OF THE 2009 IECC.



Cottage Grove, WI





THIS DRAWING IS PROPERTY OF AMTEX CORP. AND CANN WITHOUT MANUFACTURERS CONSENT.	DRAWN BY:	Л.L.S.	PROJECT: MOBILE MODULAR		TITLE: ENERGY DESIGN INFORMATION		MARK STEELE, P.E. 5139 N. TOM MURRAY AVE.			
LTR REVISION	BY	DATE					ENERGY BEGION IN GRADIENT		GLENDALE, AZ. 85301 P#	: 602.385.2173
			DATE:		SCALE:		DWG. NO.	SHEET	83.	2 EAST WALNUT
			6/	/5/14		N.T.S.	MM2468-20	A-1.1	P:	972.276.7626 / F: 972.526.0457




- 2. INTERIOR CENTER WALL TO BE FULL HEIGHT.
- 3. PLACE ALL MARKER BOARDS UP 34" A.F.F.
- 4. PLACE ALL TACK BOARDS UP 34" A.F.F.

SCHEDULE \ LEGEND				154		
KEY ITEM DESCRIPTION SIZE ROUGH OPENING						
TSP1 36" X 80" TELSTAR PRO W/ 12X12 PANE 36X80 38" X 81"	$\rightarrow$ = MINIMUM 3-2x4 STUD SYP No. 2 COL					
H 3/10x3/4 KRESTMARK-H.S. VINYL/LOW E DUAL INSULATED W/ MINIBLINDS 3/10x3/4 46" X 40" UP 41" HEADER @ 81"	WITH MIN. 3-18ga X 1-1/4" <b>(SIMPS</b> STRAPS FASTENED WITH MINIMUM 9-E.	WITH MIN. 3-18ga X 1-1/4" <b>(SIMPSON CS-18)</b> STRAPS FASTENED WITH MINIMUM 9-FACH				
sw = SHEARWALL	#8 SCREWS EACH END OF EACH STRA					
THIS DRAWING IS PROPERTY OF AMTEX CORP. AND CANNOT BE DISTRIBUTED WITHOUT MANUFACTURERS CONSENT.  ITR REVISION BY DATE	M.L.S. PROJECT: MOBILE MODULAR	TITLE: FLOOR PLAN		MARK STEELE, P.E. 5139 N. TOM MURRAY AVE. GLENDALE, AZ. 85301 P#: 602.385.2173		
DATE:	6/5/14 SCALE: 3/16"=1'-0"	DWG. NO. MM2468-20	SHEET A-2	a: 832 EAST WALNUT GARLAND, TX 75040 P: 972.276.7626 / F: 972.526.0457		







PANEL BOX LOAD CALCULATION 02 3-TON AC W/10KW (HEATING CONTROLS) 21248 WATTS 12 FOUR TUBE FLR. LIGHT AT 122 WATTS EACH X 125% **1830 WATTS** 01 FLUORESCENT PORCH LIGHT AT 13 WATTS EACH X 125% 16 WATTS 01 120V WIRED J-BOX AT 13 WATTS X 125% (EXTERIOR) 16 WATTS 2520 WATTS 14 120v RECEPTACLES AT 180 WATTS EACH 01 W.P. EXT. GFCI 120v RECEP. AT 180 WATTS 180 WATTS 1600 WATTS 02 120v WIRED J-BOX AT 800 WATTS EACH 02 EMER/EXIT SIGN W/ BATT. BACKUP AT 18 WATTS X 125% 45 WATTS 33 WATTS 02 EXTERIOR EMER. W/ BATT. BACKUP AT 13 WATTS X 125% 02 120V WIRED J-BOX AT 18 WATTS EACH X 125% (ABOVE DOOR) 45 WATTS 312 WATTS 02 120v WIRED J-BOX AT 156 WATTS EACH (R.R.'S) 01 WIRED J-BOX AT 5500 WATTS (FUTURE W.H.) **5500 WATTS** 

PANEL BOX 200 AMP W/ 150A MAIN BREAKER EXTERIOR NEMA-3R

GRND	WIRE	CIRCUIT	AMP			AMP	CIRCUIT	WIRE	GRND
// //	<b>#</b> 6	HVAC UNIT	60 1		2	60	HVAC UNIT	110	1110
#10   #6	#6	BUILDING A	2Р	3	4	2P	BUILDING B	#6	#10
#12	#12	LIGHTS	20	5	6	20	RECEPTACLES	#12	#12
#12	#12	LIGHTS	20	7	8	20	RECEPTACLES	#12	#12
#12	#12	RECEPTACLES	20	9	10		EVIEDIOD DECED	#12	1112
#12	#12	RECEPTACLES	20	11	10	20	EXTERIOR RECEP.	#12	#12
#12	#12	WIRED J-BOX	20	13	12	30	WIDED I DOV	"40	1110
#12	#12	WIRED J-BOX	20	15	14	2P	WIRED J-BOX	#10	#10

GROUND BAR


NEUTRAL

TOTAL LOADS: 33345 WATTS÷240 = 139 AMPS

PFS. REVIEWED
BY


Date: 11/10/14

PFS CORPORATION
Cottage Grove, WI



THIS DRAWING IS PROPERTY OF AMTEX CORP. AND CANNOT BE DISTRIBUTED WITHOUT MANUFACTURERS CONSENT.  LTR REVISION BY DATE			DRAWN BY:	M.L.S.	PROJECT: MOBILE MODULAR	PANEL BOX & ELECTRICAL CALCS.	MARK STEELE, P.E. 5139 N. TOM MURRAY AVE. GLENDALE, AZ. 85301 P#: 602.385.2173	
			DATE:	6/5/14	SCALE: N.T.S.	DWG. NO. MM2468-20	SHEET <b>E-1.1</b>	832 EAST WALNUT GARLAND, TX 75040 P: 972.276.7626 / F: 972.526.0457

33345 WATTS



#### SYMBOL LEGEND




24" X 24" DIFFUSER (SHOEMAKER W/ 12x12 FACE)




JUMP DUCT

 $\Box$ 


SCOOP W/ COLLAR







THIS DRAWING IS PROPERTY OF AMTEX CORP. AND CANNOT BE DISTR	BUTED	DRAWN BY: M.L.S.	PROJECT: MOBILE MODULAR	TITLE: CEILING & HVAC LAYOUT		MARK STEELE, P.E. 5139 N. TOM MURRAY AVE. CLENDALE AZ 85301 P#: 602 385 2173
LTR REVISION BY	DATE	DATE: 6/5/14	SCALE: 3/16"=1'-0"	DWG. NO. MM2468-20	SHEET M-1	GLENDALE, AZ. 85301 P#: 602.385.2173  *** 832 EAST WALNUT  GARLAND, TX 75040  P: 972.276.7626 / F: 972.526.0457

#### LAYER ONE





#### LAYER THREE




**PFS**. <u>REVIEWED</u> <u>BY</u> Date: 11/10/14 ROBERT MARK STEELE License No. 34820


PFS CORPORATION
Cottage Grove, WI

#### RIDGE BEAM NOTES:

- 1. RIDGE BEAM CONSTRUCTION IS THE SAME FOR BOTH SIDES OF UNIT (MIRRORED).
- 2. RIDGE BEAM IS CONSTRUCTED WITH 3/4" 5-PLY, 5-LAYER GROUP 1 SPECIES PLYWOOD.
- 3. RIDGE BEAM CONSTRUCTION SHALL BE IN ACCORDANCE WITH APA PLYWOOD DESIGN SPECIFICATION, SUPPLEMENT 5.

THIS DRAWING IS PROPERTY OF AMTEX CORP. AND CANNOT BE DISTRIBUTED WITHOUT MANUFACTURERS CONSENT.			DRAWN BY:	M.L.S.	PROJECT: MOBILE MODULAR	TITLE: RIDGE BEAM		MARK STEELE, P.E. 5139 N. TOM MURRAY AVE.	
LTR	REVISION	BY	DATE	<u> </u>					GLENDALE, AZ. 85301 P#: 602.385.2173
				DATE:	0.1514.4	SCALE:	DWG. NO.	SHEET	1 832 EAST WALNUT
					6/5/14	3/16"=1'-0"	MM2468-20	S-1	P: 972.276.7626 / F: 972.526.0457






ROBERT MARK STEELE License No. 34820

#### NOTES:

1. SOIL CAPACITY IS ASSUMED TO BE 2500 PSF (FIELD VERIFY). (IF SOIL LOAD IS 2000#, THEN SPACING CAN BE NO GREATER THAN 6'-0" O.C.)

PIER SPACING BASED ON ASSUMED PAD SIZE OF 16" X 16".
 BLOCKS ADDED EACH SIDE OF EXT. DOORS (TYP.)

WITHOUT MANUFACTUR	RTY OF AMTEX CORP. AND CANNOT BE ERS CONSENT. REVISION B	DISTRIBUTED  BY DATE	DRAWN BY:	M.L.S.	PROJECT: MOBILE MODULAR	TITLE: BLOCKING / TIE DOWN		MARK STEELE, P.E. 5139 N. TOM MURRAY AVE. GLENDALE, AZ. 85301 P#: 602.385.2173
			DATE:	6/5/14	SCALE: 3/16"=1'-0"	DWG. NO. MM2468-20	SHEET S-2	a: 832 EAST WALNUT GARLAND, TX 75040 P: 972.276.7626 / F: 972.526.0457



#### ELECTRICAL KEYNOTES:

- CONTRACTOR SHALL CUT AND PATCH ASPHALT AS REQUIRED FOR PROPER INSTALLATION OF NEW POWER POLE.
- 2 ATTACH CONDUIT TO UNDERSIDE OF PORTABLE BUILDING FRAMING. (TYPICAL)
- PROVIDE A WEATHERPROOF RECEPTACLE ON A FREE STANDING RACK INSIDE BACKFLOW PREVENTER ENCLOSURE. EXTEND #10 THHN, #10G, 3/4"C FROM BACKFLOW PREVENTER HEATER RECEPTACLE TO A NEW SINGLE 20 AMP CIRCUIT BREAKER IN PANEL "A". CUT AND PATCH ASPHALT AS NEEDED TO ACCOMMODATE CONDUIT INSTALLATION.
- CONTRACTOR SHALL PROVIDE A 30 AMP, 240 VOLT, 4 WIRE CIRCUIT TO SERVE THE NEW LIFT STATION NOTED ON SHEET E101. INSTALL A 2POLE, 30 AMP CIRCUIT BREAKER IN ELECTRICAL PANEL "A". EXTEND ¾" CONDUIT WITH #10 THWN COPPER CONDUCTORS, #10 GROUND FROM THE 2 POLE 30 AMP CIRCUIT BREAKER AND PANEL "A" TO THE LIFT STATION CONTROL PANEL. TERMINATE CONDUCTORS IN THE CONTROL PANEL PER MANUFACTURERS RECOMMENDATIONS. CUT AND PATCH ASPHALT AS NEEDED TO ACCOMMODATE CONDUIT INSTALLATION.
- CONTRACTOR TO PROVIDE A CAREHAWK INTERCOM COMPLETE SYSTEM INCLUDING HEAD IN EQUIPMENT, HUBS, CALL SWITCHES, SPEAKERS, CABLING, ALL MISCELLANEOUS DEVICES, AND ALL COMPONENTS REQUIRED FOR A COMPLETE AND FULLY FUNCTIONAL SYSTEM. PROVIDE A SINGLE GANG SWITCHBOX WITH 3/4"C STUBBED UP FROM SWITCHBOX INTO CEILING ADJACENT TO DOOR FRAME FOR EACH CLASSROOM AND EACH OFFICE. SWITCHES SHALL BE MODEL #S (TP-LINK TL-SG1218MPE WITH TL-SM311LSV4 INTERFACE MODULE) AT CLASSROOMS AND AT EACH OFFICE. ROUTE 1"C FROM INTERCOM CONTROL SYSTEM IN ADMIN POD UNDERNEATH WALKWAY FOR EACH SET OF PORTABLE BUILDINGS (3 SETS). COORDINATE ROUTING, LOCATION, AND TERMINATION REQUIREMENTS WITH EQUIPMENT PROVIDER PRIOR TO ROUGH IN.
- 6 PROVIDE AND INSTALL 4' VAPORTITE LED FIXTURE (LITHONIA: XVML-L48-3500LM-MVOLT-40K-80CRI). CONNECT TO CIRCUIT #8 ON PANEL "A" USING #12 THHN, #12 GROUND, 1/2"C. CONTROL VIA PHOTOCELL & TIMECLOCK CONNECTED TO PANEL "A".
- 7 INSTALL MINI INVERTER FOR EMERGENCY BACKUP IN ADMIN POD. INVERTER SHALL BE PURE WAVE PW-12-LC-V1 OR APPROVED EQUIVALENT. CONNECT TO CIRCUIT #10 ON PANEL "A" USING #12 THHN, #12 GROUND, 1/2"C.
- PROVIDE AND INSTALL 4' VAPORTITE LED FIXTURE (LITHONIA: XVML-L48-3500LM-MVOLT-40K-80CRI). CONTROL VIA PHOTOCELL & TIMECLOCK CONNECTED TO PANEL "A". CONNECT LIGHT FIXTURE TO MINI INVERTER LOCATED IN ADMIN POD.
- 9 SEE SHEET E301 FOR RISER DIAGRAMS. CONDUITS SHALL BE RUN FROM MAIN PANEL BELOW RAISED DECK TO TERMINATION POINT AT RESPECTIVE PORTABLE BUILDING. CONTRACTOR SHALL COORDINATE TERMINATION REQUIREMENTS WITH PORTABLE BUILDING MANUFACTURER PRIOR TO ROUGH IN.
- EXTEND #12 THHN, #12G, 1/2"C FROM FIRE ALARM CONTROL PANEL TO A NEW 20 AMP CIRCUIT BREAKER IN PANEL "A1". CIRCUIT BREAKER SHALL BE RED AND BE PROVIDED WITH A BREAKER LOCK IN THE "ON" POSITION.
- 11) INSTALL TWO 2" CONDUITS WITH PULL STRINGS FROM SERVICE RACK TO DATA/COM RACK IN ADMIN BUILDING.
- (12) COORDINATE LOCATION OF DATA/COM RACK WITH OWNER PRIOR TO ROUGH IN. PROVIDE GROUND BAR PER DETAIL ON SHEET E3.0. CONNECT GROUND BAR TO MAIN SERVICE GROUND.
- (13) EXTEND ONE 2" CONDUIT BELOW THE ELEVATED WALKWAY FROM THE I.T. RACK IN THE ADMIN BUILDING TO EACH SET OF BUILDINGS. FROM THE I.T. RACK AT EACH BUILDING. (TYPICAL)
- ELECTRICAL CONTRACTOR TO COORDINATE WITH ENTERGY REGARDING POSSIBLE NEED TO ADD A NONFUSED DISCONNECT AHEAD OF THE METER. PROVIDE AS DIRECTED BY ENTERGY.
- INSTALL AN OUTLET IN EACH BUILDING TO PROVIDE POWER TO NETWORK SWITCH.CONNECT TO NEAREST AVAILABLE PANEL USING #12 THHN, #12 GROUND, 1/2"C.
- EXTEND 1-1"C FROM FACP IN ADMIN BUILDING TO EACH SET OF PORTABLE BUILDINGS. ROUTE CONDUIT UNDERNEATH WALKWAYS. COORDINATE TERMINATION REQUIREMENTS FOR FIRE ALARM CIRCUITRY WITH EACH BUILDING PRIOR TO ROUGH IN.
- INSTALL AN OUTLET IN CEILING AT EACH CLASSROOM FOR THE CEILING MOUNTED PROJECTOR. CONNECT TO NEAREST AVAILABLE PANEL USING #12 THHN, #12 GROUND, 1/2"C. GENERAL CONTRACTOR TO PROVIDE DROP DOWN FRAMING ABOVE CEILING TO MOUNT ONE OVERHEAD PROJECTOR AT EACH CLASSROOM, (20 CLASSROOMS TOTAL.).
- DATA CONTRACTOR SHALL PROVIDE ALL FIBER AND RG5/6 CABLES AND APPROPRIATE HARDWARE TO RUN, MOUNT AND CONNECT 8 DATA DROPS IN EACH CLASSROOM AND ASSOCIATED SWITCH, WIRELESS ACCESS POINTS, AND 16 DATA DROPS AT EACH OFFICE. DATA CONTRACTOR SHALL COORDINATE WITH OWNER FOR FINAL DATA DROP LOCATIONS WITHIN EACH TRAILER. SUBMIT DRAWING FOR APPROVAL.
- (19) OWNER TO PROVIDE PROJECTORS AND MOUNTING HARDWARE.
- 20 IT IS CURRENTLY THE INTENTION THAT ALL DATA CABLING AND FIBER WILL BE RUN UNDERNEATH THE ELEVATED WALKWAY BETWEEN BUILDINGS WHERE POSSIBLE. NO CONDUIT REQUIRED. CABLING SHALL BE RATED FOR EXTERIOR AND WET APPLICATIONS.
- INSTALL A WEATHERPROOF RECEPTACLE INSIDE THE FRAME OF WATER COOLER. EXTEND #12 THHN, #12G, 1/2"C FROM EACH OF THE WATER COOLERS TO A NEW 20 AMP GFI CIRCUIT BREAKER IN NEAREST PORTABLE BUILDING PANEL
- FOR ALL POWER, LIGHTING, AND SPECIAL SYSTEMS, REMOVE AND DISPOSE OF ASPHALT FOR CONDUIT ROUTING IN LOCATIONS THAT ARE NOT CONNECTED BY ELEVATED WALKWAYS. BACK FILL TRENCHES AND PATCH ASPHALT TO MATCH ADJACENT ASPHALT. (TYPICAL)
- 23 INSTALL FOUR 2" CONDUITS FROM THE DATA/COM POINT OF CONNECTION TO SYSTEM HEAD END EQUIPMENT IN THE ADMINISTRATION BUILDING.
- CUT AND PATCH PATCH ASPHALT AS NEEDED TO ACCOMMODATE INSTALLATION OF UNDERGROUND SUBFEED CONDUITS TO INDIVIDUAL BUILDING PANELS.
- EXTEND 1-1"C FROM SECURITY CONTROL PANEL IN ADMIN BUILDING TO EACH SET OF PORTABLE BUILDINGS. ROUTE CONDUIT UNDERNEATH WALKWAYS. TERMINATE AT SECURITY MODULES IN EACH PORTABLE BUILDING. COORDINATE TERMINATION REQUIREMENTS AND LOCATIONS WITH EQUIPMENT SUPPLIER PRIOR TO ROUGH-IN.



ASSOCIATED DESIGN GROUP, INC. 3909 W Congress Street, Suite 201 Lafayette, Louisiana 70506 Phone: (337) 234-5710 Email: adginc@adginc.org

Project No. <u>20258</u>



Construction Documents

No.	Description	Date
DA LI	Oo2 Book William Willi	

St. Margaret of Scotland Catholic - Temp Facilities

ELECTRICAL SITE PLAN

PLAN
Copyright 2020 ACSW

ASW Project number 20042

Date 11-19-2020


DS/PM

E101

Drawn by

Checked by

Scale As indicated





Construction Documents

No.	Description	Date
DE L	Dono B Dolt AND	

St. Margaret of Scotland Catholic - Temp Facilities

PANEL SCHEDULES

Copyright 2020 ACSW
ASW Project number

Associated Design Group, Inc

3909 W Congress Street, Suite 201

Lafayette, Louisiana 70506

Email: adginc@adginc.org

Phone: (337) 234-5710

Project No. 20258

 ASW Project number
 20042

 Date
 11-19-2020


 Drawn by
 MP


 Checked by
 DS/PM

E201

Scale

\_\_\_\_\_As indicated





ABELL+CROZIER + ARCHITECTS SOUTHWEST

PLANNING | ARCHITECTURE | INTERIORS

ADG

SPENGINEERING

ASSENCE OF THE PROPERTY OF

Associated Design Group, Inc. 3909 W Congress Street, Suite 201 Lafayette, Louisiana 70506 Phone: (337) 234-5710 Email: adginc@adginc.org

Project No. 20258

St. Margaret of Scotland
Catholic - Temp Facilities

License No. 26070

PROFESSIONAL ENGINEER

11/8/2020

PANEL SCHEDULES

Copyright 2020 ACSW

ASW Project number 20042

Date 11-19-2020


Drawn by MP

Checked by DS/PM

E202

Scale

As indicated





Construction Documents

	No.	Description	Date
1 L			
	DA L	Oood Book And	

St. Margaret of Scotland Catholic - Temp Facilities

PANEL SCHEDULES

Copyright 2020 ACSW

ASW Project number 20042

Date 11-19-2020

Drawn by MP

Checked by

E203


Scale As indicated

DS/PM



Associated Design Group, Inc. 3909 W Congress Street, Suite 201 Lafayette, Louisiana 70506 Phone: (337) 234-5710 Email: adginc@adginc.org

Project No. <u>20258</u>





DESCRIPTION LIGHTING FIXTURE — SEE FIXTURE SCHEDULE LIGHTING FIXTURE - SEE FIXTURE SCHEDULE EXIT SIGN FIXTURE - SEE FIXTURE SCHEDULE SINGLE POLE TOGGLE SWITCH SUBSCRIPT DENOTES FIXTURE BEING CONTROLLED THREE-WAY TOGGLE SWITCH DUPLEX CONVENIENCE OUTLET COUNTER TOP MOUNTING HEIGHT (CLEAR BACK SPLASH) DOUBLE-DUPLEX CONVENIENCE OUTLET SPECIAL OUTLET JUNCTION BOX ELECTRIC MOTOR FB FLOOR BOX WITH COMBINATION DUPLEX POWER OUTLET AND DATA OUTLET ELECTRICAL PANELBOARD DISCONNECT SWITCH CONDUIT RUN CONCEALED IN WALL OR ABOVE CEILING HOMERUN TO ELECTRIC PANELBOARD CONDUIT RUN CONCEALED BELOW FLOOR OR IN SLAB GROUND FAULT INTERRUPTER PROTECTED WEATHERPROOF DATA/COMMUNICATIONS OUTLET (18" A.F.F. OR AS NOTED). SEE SPECIFICATIONS PHOTOELECTRIC CONTROL INTERCOM CEILING SPEAKER (CEILING MOUNTED) \*\* 0 OCCUPANCY SENSOR ROUGH-IN SHALL CONSIST OF DOUBLE GANG BACKBOX WITH SINGLE GANG PLASTER RING AND TWO 3/4" C STUBBED ABOVE CEILING AND APPROPRIATE COVERPLATE.

ELECTRICAL LEGEND

### SECURITY DEVICE LEGEND

"c" SUBSCRIPT DENOTES CEILING MOUNT.

- CP SONITROL FLEX IBASE CONTROL PANEL OR **EQUIVALENT**
- KP KEY PAD
- P PANIC BUTTON
- A AUDIO DETECTOR
- M MOTION DETECTOR
- DOOR CONTACT



Construction Documents						
No.	Description	Date				
DA L	Oord Broth  Oord Broth  VID B. STELLY  icense No. 26070  II 18 7070  PROFESSIONAL  ENGINEER					

St. Margaret of Scotland Catholic - Temp Facilities

## RISER DIAGRAMS

Copyright 2020 ACS\	N
ASW Project number	20042
Date	11-19-2020
Drawn by	MP
Checked by	DS/PM

Associated Design Group, Inc.

3909 W Congress Street, Suite 201

Lafayette, Louisiana 70506


Email: adginc@adginc.org

Phone: (337) 234-5710

E301

As indicated Scale





St. Margaret of Scotland Catholic - Temp Facilities DETAILS

License No. 26070

II 8 7070

PROFESSIONAL

III ENGINEER

Scale

**Construction Documents** 

Description

Copyright 2020 ACSW

ASW Project number 20042

Date 11-19-2020

Drawn by MP

Checked by DS/PM

E302

As indicated

ADG
3909
Lafa
Phore
Ema

ASSOCIATED DESIGN GROUP, INC. 3909 W Congress Street, Suite 201 Lafayette, Louisiana 70506 Phone: (337) 234-5710 Email: adginc@adginc.org

Project No. <u>20258</u>

## FIRE ALARM GENERAL NOTES:

- A. INDICATING CIRCUIT LAYOUT SHALL BE BASED ON 1.5 AMP PER INDICATING CIRCUIT. AVAILABLE NUMBER AND LAYOUT OF CIRCUITS MAY BE REVISED UPON APPROVAL OF THE ENGINEER IF AVAILABLE INDICATING APPLIANCE POWER PER CIRCUIT DIFFERS FROM THE 1.5 AMP UTILIZED IN DESIGN. HOWEVER, THE DESIGN SHALL NOT RESULT IN A LOAD GREATER THAN (80) EIGHTY PERCENT OF THE AVAILABLE POWER FOR THE ALARM INDICATING
- B. ALL WIRE/CABLE FOR INITIATING AND INDICATING CIRCUITS SHALL COMPLY WITH NFPA 70 ARTICLE 760. ALL WIRE SHALL BE RUN IN CONDUIT, WHERE WIRE IS SUBJECT TO DAMAGE, WHICH SHALL BE RUN IN NEAT AND ORDERLY MANNER AS HIGH AS POSSIBLE.
- C. CONNECTION TO 120 VOLT POWER SUPPLY SHALL BE ON A DEDICATED BRANCH CIRCUIT, THE CIRCUIT DISCONNECTING MEANS SHALL HAVE A RED MARKING, BE ACCESSIBLE ONLY TO AUTHORIZED PERSONNEL AND BE IDENTIFIED AS "FIRE ALARM CIRCUIT CONTROL," THE LOCATION OF THE CIRCUIT DISCONNECTING MEANS SHALL BE PERMANENTLY IDENTIFIED AT THE FIRE ALARM CONTROL UNIT.
- D. LOCATION OF REMOTE POWER SUPPLIES MUST BE APPROVED BY ENGINEER. PROVIDE SMOKE DETECTOR IN ROOM FOR EACH UNIT.
- E. FIRE ALARM STROBE SIGNALS SHALL CONTINUE TO FLASH, AFTER AUDIBLE SIGNALS ARE SILENCED, UNTIL SYSTEM IS RESET.
- F. SEAL PENETRATIONS OF RATED WALLS TO MAINTAIN THE INTEGRITY OF THE WALL ASSEMBLY.
- G. PENETRATIONS OF EXTERIOR WALLS AND ROOF DECK SHALL BE WEATHER PROOFED.
- H. ROUTING AND LOCATION OF EQUIPMENT AND CIRCUITS SHALL BE FIELD DETERMINED AND INDICATED ON AS-BUILT DRAWINGS. FINAL INSTALLATION SHALL BE IN STRICT COMPLIANCE WITH NFPA 72 AND ADAAG.
- I. FIRE ALARM CONTRACTOR SHALL COORDINATE CONDUIT AND CONDUCTOR SIZES WITH SYSTEMS VENDOR AND SHALL PROVIDE MATERIAL AS
- J. HORN/STROBES AND STROBES SUPPLIES FOR THIS JOB SHALL BE WHITE IN COLOR.
- K. PROVIDE AND INSTALL DITEK NO 2MHLPB-WS ON ALL INITIATING CIRCUITS ENTER/LEAVING THE BUILDING. PROVIDE AND INSTALL DEVICES IN JUNCTION BOX CONCEALED ABOVE ACCESSIBLE CEILING IMMEDIATELY AT BUILDING EXTERIOR WALL. PROPERLY GROUND DEVICE PER MANUFACTURER'S INSTRUCTIONS.
- PROVIDE AND INSTALL DITEK NO. DTK-120SRD-A ON ALL 120V CIRCUITS PROVIDING POWER TO ANY AND ALL FIRE ALARM SYSTEM COMPONENTS. PROVIDE AND INSTALL EMPTY CABINET ADJACENT TO RESPECTIVE FIRE ALARM SYSTEM (MATCH FIRE ALARM SYSTEM DEVICE CABINET). CABINET TO HOUSE SURGE PROTECTION DEVICE.

## FIRE ALARM KEYNOTES:


- 1) AUDIO/VISUAL DEVICES INSTALLED UNDER COVER WALKWAY SHALL BE LISTED FOR
- 2 APPROXIMATE LOCATION OF NEW SIEMENS CERBERUS PACE VOICE EVAC FIRE ALARM



#### FIRE ALARM LEGEND NOT ALL DEVICES ARE NECESSARILY USED ON THIS PROJECT SYMBOL DESCRIPTION SMOKE DETECTOR (CEILING MOUNTED) WEATHER PROOF HEAT DETECTOR (CEILING MOUNTED) WEATHER PROOF FIRE ALARM PULL STATION WITH STI STOPPER II COVER FIRE ALARM SPEAKER/STROBE UNIT (CEILING MOUNTED) FIRE ALARM STROBE UNIT (CEILING MOUNTED) FIRE ALARM VOICE EVAC PANEL - SIEMENS CERBERUS PACE DENOTES WEATHERPROOF DEVICE

FIRE ALARM WIRING SHALL BE RAN IN CONDUITS UNDER BOTTOM OF FLOOR JOIST OF ELEVATED WOODEN WALKWAYS AS TO PREVENT A TRIPPING HAZARD.

NOTE:
FIRE ALARM DEVICES SHOWN ARE PRESCRIPTIVE. FINAL DESIGN TO BE COMPLETED BY FIRE ALARM CONTRACTOR AND APPROVED BY FIRE MARSHALL PRIOR TO INSTALLATION.





ASSOCIATED DESIGN GROUP, INC. 3909 W Congress Street, Suite 201 Lafayette, Louisiana 70506 Phone: (337) 234-5710 Email: adginc@adginc.org

Project No. 20258



No.	Description	Date
	-	
	annininin.	
DA LI	Oord Booth VID B. STELLY  cense No. 26070  II 8 7070  PROFESSIONAL  ENGINEER	


St. Margaret of Scotland Catholic - Temp Facilities

FIRE ALARM PLAN

Copyright 2020 ACSW 20042 ASW Project number 11-19-2020 Drawn by Checked by

FA1.01

As indicated Scale





# PLUMBING KEYNOTES:

- 1) PROVIDE NEW POTABLE WATER SERVICE WITH SERVICE TAP AND METER BY LOCAL WATER UTILITY COMPANY (64 GPM DEMAND). VERIFY EXACT TIE-IN LOCATION PRIOR TO ANY ROUGH-INS. CONTRACTOR SHALL PAY ALL SERVICE AND CONNECTION CHARGES INCLUDING TAP, WATER METER AND BORING ACROSS THE STREET.
- PROVIDE DOMESTIC WATER SHUTOFF VALVE IN CAST IRON VALVE BOX WITH CONCRETE PAD AND METAL COVER MARKED "WATER". REFER TO DETAIL 2 / P2.0.
- 3 PROVIDE AND INSTALL A 2-1/2" WATTS SERIES LF009 REDUCE PRESSURE ZONE BACKFLOW PREVENTER AS PER LOCAL CODES. BACKFLOW PREVENTER SHALL HAVE BRONZE STRAINER, STAINLESS STEEL CHECK SEATS, BALL TYPE CUTOFF VALVES, SPRING LOADED "Y" PATTERN CHECK VALVES, RELIEF VALVE, TEST COCKS, AND SHALL CONFORM TO ALL CODES. INSULATE AS PER SPECIFICATIONS. PROVIDE A INSULATED HEATED ENCLOSURE HOT BOX MODEL HB3NS WITH A 1500 WATT HEATER (120-1-60) OVER BACKFLOW PREVENTER. COORDINATE COLOR AND LOCATION OF HOT BOX WITH ARCHITECT. PROVIDE CONCRETE PAD FOR ANCHOR INSTALLATION.
- 4 CONNECT TO EXISTING SANITARY SEWER MANHOLE IN THIS VICINITY IN ACCORDANCE WITH STATE AND LOCAL UTILITIES DEPARTMENT REQUIREMENTS. VERIFY FLOW DIRECTION, INVERT, LINE SIZE, AND TIE-IN LOCATION PRIOR TO ANY ROUGH-INS. PLUMBING CONTRACTOR SHALL PAY ALL SERVICE AND CONNECTION CHARGES. CONTRACTOR SHALL CUT AND PATCH STREET PER CITY STANDARDS AS REQUIRED FOR NEW TAP.
- (5) PROVIDE NEW FIBERGLASS MANHOLE COMPLYING WITH CITY OF LAKE CHARLES STANDARD SPECIFICATIONS FOR INFRASTRUCTURE CONSTRUCTION, VERIFY EXACT INVERT AND ELEVATION IN FIELD.
- 6 PROVIDE EXTERIOR CLEANOUT WITH CONCRETE PAD PER DETAIL 2 / P2.0.
- (7) CONNECT SEWER AND WATER TO ALL PLUMBING FIXTURES AND WATER HEATERS IN TEMPORARY BUILDINGS. REFER TO MANUFACTURERS DETAILS FOR CONNECTION LOCATIONS AND SIZES.
- (8) RISE UP WITH WATER LINE TO ABOVE GRADE BELOW TEMPORARY BUILDING. ALL WATER LINES ABOVE GRADE SHALL BE INSULATED AND COVERED WITH ALUMINUM JACKETS. PROVIDE HANGERS AND CONNECT TO ALL PLUMBING FIXTURE WATER CONNECTION
- 9 PROVIDE A 2" HUB DRAIN FOR INDIRECT CONDENSATE DRAIN AT EACH A/C UNIT. EXTEND A/C UNIT DRAIN LINE TO HUB DRAIN. CONNECT HUB DRAINS TO NEW SEWER LINES AS SHOWN. CONDENSATE DRAIN LINES MAY RUN ABOVE GRADE WHERE CONCEALED BY BUILDINGS AND
- DROP DOWN WITH SEWER LINE FROM ABOVE GRADE TO BELOW GRADE IN THIS VICINITY.
- PROVIDE END CLEANOUT CAP AT EDGE OF TEMPORARY BUILDING. TURN UP AND RISE TO FLUSH WITH FINISHED FLOOR ELEVATION.
- PROVIDE WALL CLEANOUT CAP ON WASTE STACK ABOVE FLOOR.
- (13) PROVIDE AND INSTALL LIFT STATION WITH TRASH TRAP PER DETAIL 4 ON SHEET P2.0. RUN 2-1/2" FORCE MAIN FROM LIFT STATION DISCHARGE TO CITY MANHOLE. CONNECT 3" VENT LINE TO LIFT STATION, RUN TO CORNER OF BUILDING AND RISE UP TO ABOVE ROOF. MOUNT CONTROL/ALARM PANEL ON UNISTRUT NEAR TEMPORARY CLASSROOM BUILDING. COORDINATE EXACT LOCATION IN FIELD WITH ARCHITECT AND ELECTRICAL CONTRACTOR PRIOR TO ROUGH-IN. CONNECT NEW SEWER LINES TO LIFT STATION.

NOTE:
MANHOLES, COVERS, SEWER MAIN, WATER MAINS AND INSTALLATION, EXCAVATION, BEDDING, TESTING, ETC. SHALL COMPLY WITH CITY OF LAKE CHARLES STANDARD SPECIFICATIONS FOR INFRASTRUCTURE CONSTRUCTION. CONTRACTOR SHALL OBTAIN INSPECTION FROM CITY OF LAKE CHARLES PRIOR TO COVERING MANHOLES, SITE SEWER PIPING AND SITE WATER PIPING WITH DIRT.

**LIFT STATION CALCULATIONS:** 300 STUDENTS AND STAFF X 20 GPD = 6,000 GPD 6,000 GPD / 1440 = 4.17 GPM PEAK HOURLY FLOW FACTOR =  $(18 + \sqrt{P})/(4 + \sqrt{P}) = (78 + \sqrt{0.3})/(4 + \sqrt{0.3}) = 4.08$ PEAK HOURLY FLOW = 4.17 GPM X 4.08 = 17.01 GPM LIFT STATION PUMPS SIZED FOR 45 GPM AT 14' HEAD. IF 2-1/2" LINE IS USED, RESULTING VELOCITY AT 45 GPM = 2.94 PT/SEC.

## GENERAL NOTES:

- ALL WORK SHALL BE IN ACCORDANCE WITH APPLICABLE LOCAL, STATE, AND FEDERAL CODES (INCLUDING INTERNATIONAL PLUMBING CODE, INTERNATIONAL BUILDING CODE, INTERNATIONAL FUEL GAS CODE, NFPA, ETC.) AND APPLICABLE DEQ AND DHHOP REGULATIONS TO THE SATISFACTION OF THE AUTHORITIES HAVING JURISDICTION. CONTRACTOR SHALL OBTAIN REQUIRED PERMITS AND APPROPRIATE WORK AUTHORIZATION PRIOR TO BEGINNING WORK.
- CONTRACTOR SHALL VERIFY EXACT LOCATION OF UTILITIES, INVERT ELEVATIONS, ETC. PRIOR TO BEGINNING ANY ROUGH-IN OF SUBSURFACE WORK. COORDINATE ALL UTILITY TIE-IN REQUIREMENTS WITH RESPECTIVE UTILITIES.
- REFER TO ARCHITECTURAL DRAWINGS FOR ALL DIMENSIONS, DETAILS, ETC. INSTALL WORK TO CONFORM TO ARCHITECTURAL AND STRUCTURAL DRAWINGS AS REQUIRED. REVIEW COMPLETE SET OF CONTRACT DOCUMENTS PRIOR TO SUBMITTING BID.
- CONTRACTOR SHALL RUN ALL NEW UTILITIES (WATER, SEWER, ETC.) AROUND NEW CONSTRUCTION AREA AS INDICATED PRIOR TO SHUTTING DOWN OR TIE-ING INTO ANY SYSTEMS. COORDINATE ALL UTILITY SERVICE DISRUPTIONS TO OTHER UTILITY CUSTOMERS WITH RESPECTIVE UTILITY. ALL UTILITY RELOCATION (SUCH AS WATER) SHALL BE DONE IN STRICT COMPLIANCE WITH UTILITY COMPANY STANDARDS AND REQUIREMENTS. CONTACT UTILITY COMPANY, VERIFY

AND DOCUMENT REQUIREMENTS, COSTS, CHARGES,

TRENCHING WORK WITH SITE GRADING / PAVING PLAN.

ETC. CONTRACTOR SHALL FULLY COMPLY WITH ALL

- UTILITY COMPANY REQUIREMENTS. COORDINATE ALL WORK THROUGH GENERAL CONTRACTOR. COORDINATE CUTTING, PATCHING,
- UNDERGROUND UTILITIES ARE APPROXIMATE. VERIFY INVERTS AND EXACT LOCATIONS WITH UTILITY PERSONNEL. VERIFY ALL EASEMENTS WITH APPROPRIATE PARTIES. ADJUST ALL UTILITY LINES ACCORDINGLY.
- . COORDINATE INSTALLATION OF ALL PLUMBING, PIPING, ETC. WITH ARCHITECTURAL, STRUCTURAL, CIVIL, MECHANICAL, ELECTRICAL, EXISTING AND NEW CONDITIONS, ALL TRADES, ETC.
- . ALL DOMESTIC WATER BRANCH LINES SHALL HAVE VALVES AT MAINLINES.

**Construction Documents** 

NO.	Description	Date
HERB PROCHAMINATION AND THE PROCESSION OF THE PR	ERT R. ALEXANDER, III LICENSE No. 30775 DFESSIONAL ENGINEER  CAL ENGINEER	

St. Margaret of Scotland

# PLUMBING SITE PLAN

20042

11-19-2020


Copyright 2020 ACSW ASW Project number Drawn by Checked by

P1.01

As indicated Scale

Catholic - Temp Facilities

Associated Design Group, Inc 3909 W Congress Street, Suite 201 Lafayette, Louisiana 70506 Phone: (337) 234-5710 Email: adginc@adginc.org



# PLUMBING KEYNOTES:

- (1) PROVIDE NEW POTABLE WATER SERVICE WITH SERVICE TAP AND METER BY LOCAL WATER UTILITY COMPANY (64 GPM DEMAND). VERIFY EXACT TIE-IN LOCATION PRIOR TO ANY ROUGH-INS, CONTRACTOR SHALL PAY ALL SERVICE AND CONNECTION CHARGES INCLUDING TAP, WATER METER AND BORING ACROSS THE STREET.
- 2) PROVIDE DOMESTIC WATER SHUTOFF VALVE IN CAST IRON VALVE BOX WITH CONCRETE PAD AND METAL COVER MARKED "WATER". REFER TO DETAIL 2 / P2.0.
- 3 PROVIDE AND INSTALL A 2-1/2" WATTS SERIES LF009 REDUCE PRESSURE ZONE BACKFLOW PREVENTER AS PER LOCAL CODES. BACKFLOW PREVENTER SHALL HAVE BRONZE STRAINER, STAINLESS STEEL CHECK SEATS, BALL TYPE CUTOFF VALVES, SPRING LOADED "Y" PATTERN CHECK VALVES, RELIEF VALVE, TEST COCKS, AND SHALL CONFORM TO ALL CODES. INSULATE AS PER SPECIFICATIONS. PROVIDE A INSULATED HEATED ENCLOSURE HOT BOX MODEL HB3NS WITH A 1500 WATT HEATER (120-1-60) OVER BACKFLOW PREVENTER. COORDINATE COLOR AND LOCATION OF HOT BOX WITH ARCHITECT. PROVIDE CONCRETE PAD FOR ANCHOR INSTALLATION.
- 4) CONNECT TO EXISTING SANITARY SEWER MANHOLE IN THIS VICINITY IN ACCORDANCE WITH STATE AND LOCAL UTILITIES DEPARTMENT REQUIREMENTS. VERIFY FLOW DIRECTION, INVERT, LINE SIZE, AND TIE-IN LOCATION PRIOR TO ANY ROUGH-INS. PLUMBING CONTRACTOR SHALL PAY ALL SERVICE AND CONNECTION CHARGES. CONTRACTOR SHALL CUT AND PATCH STREET PER CITY STANDARDS AS REQUIRED FOR NEW TAP.
- CITY OF LAKE CHARLES STANDARD SPECIFICATIONS FOR INFRASTRUCTURE CONSTRUCTION. VERIFY EXACT INVERT AND ELEVATION IN FIELD.

5) PROVIDE NEW FIBERGLASS MANHOLE COMPLYING WITH

- (6) PROVIDE EXTERIOR CLEANOUT WITH CONCRETE PAD PER DETAIL 2 / P2.0.
- 7) CONNECT SEWER AND WATER TO ALL PLUMBING FIXTURES AND WATER HEATERS IN TEMPORARY BUILDINGS. REFER TO MANUFACTURERS DETAILS FOR CONNECTION LOCATIONS AND SIZES.
- (8) RISE UP WITH WATER LINE TO ABOVE GRADE BELOW TEMPORARY BUILDING. ALL WATER LINES ABOVE GRADE SHALL BE INSULATED AND COVERED WITH ALUMINUM JACKETS. PROVIDE HANGERS AND CONNECT TO ALL PLUMBING FIXTURE WATER CONNECTION
- (9) PROVIDE A 2" HUB DRAIN FOR INDIRECT CONDENSATE DRAIN AT EACH A/C UNIT. EXTEND A/C UNIT DRAIN LINE TO HUB DRAIN. CONNECT HUB DRAINS TO NEW SEWER LINES AS SHOWN. CONDENSATE DRAIN LINES MAY RUN ABOVE GRADE WHERE CONCEALED BY BUILDINGS AND
- (10) DROP DOWN WITH SEWER LINE FROM ABOVE GRADE TO BELOW GRADE IN THIS VICINITY.
- (11) PROVIDE END CLEANOUT CAP AT EDGE OF TEMPORARY BUILDING. TURN UP AND RISE TO FLUSH WITH FINISHED FLOOR ELEVATION.
- (12) PROVIDE WALL CLEANOUT CAP ON WASTE STACK ABOVE FLOOR.
- (13) PROVIDE AND INSTALL LIFT STATION WITH TRASH TRAP PER DETAIL 4 ON SHEET P2.0. RUN 2-1/2" FORCE MAIN FROM LIFT STATION DISCHARGE TO CITY MANHOLE. CONNECT 3" VENT LINE TO LIFT STATION, RUN TO CORNER OF BUILDING AND RISE UP TO ABOVE ROOF. MOUNT CONTROL/ALARM PANEL ON UNISTRUT NEAR TEMPORARY CLASSROOM BUILDING. COORDINATE EXACT LOCATION IN FIELD WITH ARCHITECT AND ELECTRICAL CONTRACTOR PRIOR TO ROUGH-IN. CONNECT NEW SEWER LINES TO LIFT STATION.
- CUT EXISTING ASPHALT PARKING LOT AND CONCRETE SIDEWALKS AS REQUIRED FOR NEW SEWER AND WATER ROUTING BELOW GRADE. PATCH TO MATCH EXISTING.



PLANNING | ARCHITECTURE | INTERIORS

## GENERAL NOTES:

- ALL WORK SHALL BE IN ACCORDANCE WITH APPLICABLE LOCAL, STATE, AND FEDERAL CODES (INCLUDING INTERNATIONAL PLUMBING CODE, INTERNATIONAL BUILDING CODE, INTERNATIONAL FUEL GAS CODE, NFPA, ETC.) AND APPLICABLE DEQ AND DHHOP REGULATIONS TO THE SATISFACTION OF THE AUTHORITIES HAVING JURISDICTION. CONTRACTOR SHALL OBTAIN REQUIRED PERMITS AND APPROPRIATE WORK AUTHORIZATION PRIOR TO BEGINNING WORK.
- CONTRACTOR SHALL VERIFY EXACT LOCATION OF UTILITIES, INVERT ELEVATIONS, ETC. PRIOR TO BEGINNING ANY ROUGH-IN OF SUBSURFACE WORK. COORDINATE ALL UTILITY TIE-IN REQUIREMENTS WITH RESPECTIVE UTILITIES.
- REFER TO ARCHITECTURAL DRAWINGS FOR ALL DIMENSIONS, DETAILS, ETC, INSTALL WORK TO CONFORM TO ARCHITECTURAL AND STRUCTURAL DRAWINGS AS REQUIRED. REVIEW COMPLETE SET OF CONTRACT DOCUMENTS PRIOR TO SUBMITTING BID.
- CONTRACTOR SHALL RUN ALL NEW UTILITIES (WATER, SEWER, ETC.) AROUND NEW CONSTRUCTION AREA AS INDICATED PRIOR TO SHUTTING DOWN OR TIE-ING INTO ANY SYSTEMS. COORDINATE ALL UTILITY SERVICE DISRUPTIONS TO OTHER UTILITY CUSTOMERS WITH RESPECTIVE UTILITY. ALL UTILITY RELOCATION (SUCH AS WATER) SHALL BE DONE IN STRICT COMPLIANCE WITH UTILITY COMPANY STANDARDS AND REQUIREMENTS. CONTACT UTILITY COMPANY, VERIFY AND DOCUMENT REQUIREMENTS, COSTS, CHARGES,

ETC. CONTRACTOR SHALL FULLY COMPLY WITH ALL

COORDINATE ALL WORK THROUGH GENERAL CONTRACTOR. COORDINATE CUTTING, PATCHING, TRENCHING WORK WITH SITE GRADING / PAVING PLAN.

UTILITY COMPANY REQUIREMENTS.

- UNDERGROUND UTILITIES ARE APPROXIMATE. VERIFY INVERTS AND EXACT LOCATIONS WITH UTILITY PERSONNEL. VERIFY ALL EASEMENTS WITH APPROPRIATE PARTIES. ADJUST ALL UTILITY LINES ACCORDINGLY.
- . COORDINATE INSTALLATION OF ALL PLUMBING, PIPING, ETC. WITH ARCHITECTURAL, STRUCTURAL, CIVIL, MECHANICAL, ELECTRICAL, EXISTING AND NEW CONDITIONS, ALL TRADES, ETC.
- . ALL DOMESTIC WATER BRANCH LINES SHALL HAVE VALVES AT MAINLINES.

**Construction Documents** 

No.	Description	Date
HERBERT ST. HERBER	DERT R. ALEXANDER, III LICENSE NO. 30775 OFESSIONAL ENGINEER  MACHINE PROPERTY OF THE PROPERTY	


St. Margaret of Scotland Catholic - Temp Facilities

# PLUMBING SITE PLAN

Associated Design Group, Inc. 3909 W Congress Street, Suite 201 Lafayette, Louisiana 70506 Phone: (337) 234-5710 Email: adginc@adginc.org


Copyright 20	20 ACSW
ASW Project number	2
Date	11-19-
Drawn by	
Checked by	
<b>D</b> 1	<b>1</b> P1

As indicated





Construction Documents



St. Margaret of Scotland Catholic - Temp Facilities

## PLUMBING DETAILS

20042

11-19-2020

Copyright 2020 ACSW Associated Design Group, Inc. ASW Project number 3909 W Congress Street, Suite 201 Lafayette, Louisiana 70506 Drawn by Phone: (337) 234-5710 Checked by

P2.01

As indicated Scale

