

## DIOCESAN RECOVERY UPDATE No. 6

Recovery continues in multiple stages across the Diocese of Lake Charles. Many of the churches and schools are in the design stage of recovery with several permanent repairs in active construction and new construction in various architectural stages.

The Federal assistance claim is laborious, as the Diocese Recovery Teams works with FEMA to validate damages and costs for restoration or replacement of the severely damaged parish and diocesan facilities and schools.

Over the past few months, more than 20 in-person site inspections with FEMA have been conducted to validate damages. Specialists in roof and structural damages have been contracted to assure the most comprehensive position possible. Negotiations are actively underway to agree upon FEMA Damage Description and Dimensions (DDD) which results in the bottom line amount of FEMA financial participation. There are 11 FEMA Grant Projects in this finalization process which will then result in Obligated Funds. In this past month, the damages at St. Louis Catholic High School have moved through this process and an obligated bottom line is expected soon.

For answers to **Frequently Asked Questions**, visit <http://www.lcdiocese.org/3-news/3475-faq-disaster-recovery>

Figures below illustrate the current monthly snapshot highlighting the ongoing recovery in the Diocese of Lake Charles as of December 1, 2022:

<b>DIOCESAN EXPENDITURES</b>	<b>through Oct 2022</b>	<b>November 2022</b>	<b>through Nov 2022</b>
Emergency Work (Category B)	\$8,011,775.88		\$8,011,775.88
Emergency Work (Insurance Contractors)	\$13,829,967.75		\$13,829,967.75
Permanent Work Repairs	\$9,882,792.04	\$2,119,950.57	\$12,002,742.61
Temporary Facilities (See below)	\$9,063,826.99	\$236,169.02	\$9,299,996.01
Restoration Design (Architects) and PM	\$4,839,176.88	\$657,005.87	\$5,496,182.75
Insurance Consultants	\$440,459.15		\$440,459.15
FEMA Consultants	\$1,318,013.61		\$1,318,013.61
<b>TOTAL Expenditures to date:</b>	<b>\$47,386,012.30</b>	<b>\$3,013,125.46</b>	<b>\$50,399,137.76</b>

### TEMPORARY SITES (Expenditures to date)

Our Lady's School Temp Facility	\$2,644,540.05	\$49,708.98	\$2,694,249.03
St. Louis High School Temp Facility	\$3,571,221.24	\$64,301.70	\$3,635,522.94
St. Margaret School Temp Facility	\$2,712,584.94	\$103,560.84	\$2,816,145.78
Christ the King Church	\$95,122.90	\$2,400.00	\$97,522.90
DOLC Storage	\$40,357.86	\$16,197.50	\$56,555.36
	<b>\$9,063,826.99</b>	<b>\$236,169.02</b>	<b>\$9,299,996.01</b>

### PROJECTS COMPLETED / PROJECTS IN DESIGN

A total of 72 DOLC project sites impacted by Hurricane Laura.
A total of 32 DOLC project sites are under active design or specifications development for repairs / restoration.
A total of 25 DOLC project sites have a combination of active work and/or active design for repairs / restoration.
A total of 15 DOLC project sites, restoration is complete.

### TOTAL INSURANCE PROCEEDS

\$30,000,000.00

### FEMA OBLIGATIONS TO DATE

\$20,011,227.21

### FEMA REIMBURSEMENTS TO DATE

\$7,372,973.69

*Data as of 1 Dec 2022*